

List Of Requisitions Site Wise – Modi Realty (Miryalguda) LLP

From : 21-02-2020 To : 21-03-2020

Page 1 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
16094	56165	07-03-20	Visiting cards					promotions to follow up	C	0		
16411	56530	20-03-20	Catridge	66877	18-03-20			Requisition sent to MD's approval	NC	0		
52029	55971	02-03-20	Dispaly Ad	66287	20-02-20			Requisition sent to MD's approval	NC	0		
52050	56359	16-03-20	Display Ad	66737	17-03-20			Requisition sent to MD's approval	NC	0		
52927	55924	28-02-20	Pvc elbow	66220	28-02-20	1236	07-03-20	PO to be issue	NC	0	8	8
52929	55821	26-02-20	Coffee powder	66176	27-02-20	2972	14-03-20	PO to be issue	NC	0	17	17
52930	55820	26-02-20	Black granite slab	66094	26-02-20			Requisition sent to MD's approval	NC	0		
52931	55808	26-02-20	Bombay nails	66106	26-02-20	8756	28-02-20	Requisition sent to MD's approval	NC	0	2	2
52933	55840	26-02-20	Aluminium ventilator	66208	28-02-20	SAI	15-03-20	PO to be issue	NC	0	18	18
52934	55871	27-02-20	Steel	66173	27-02-20	0451	13-03-20	PO to be issue	NC	0	15	15
52935	55923	28-02-20	Pvc Coupler	66219	28-02-20	1237	07-03-20	Requisition sent to MD's approval	NC	0	8	8
52936	56115	05-03-20	PVC Coupler	66440	06-03-20			Requisition sent to MD's approval	NC	0		
52938	56063	04-03-20	62.5 KVA Generator	66395	04-03-20			Draft PO with MD for approval	NC	0		
52939	56062	04-03-20	Tarpaulin(green)					Online purchase	NC	0		
52940	56073	04-03-20	Main door frame	66445	06-03-20	9038	14-03-20	PO to be issue	NC	0	10	10
52940	56073	04-03-20	Main door frame	66445	06-03-20	9115	20-03-20	PO to be issue	NC	0	16	16
52941	56072	04-03-20	Templates	66423	05-03-20			PO to be issue	NC	0		
52942	56143	06-03-20	L angle frame	66519	09-03-20	2967	20-03-20	PO to be issue	NC	0	14	14
52943	56148	07-03-20	MS telescopic pole	66524	10-03-20	1868	19-03-20	PO to be issue	NC	0	12	12
52943	56148	07-03-20	MS telescopic pole	66536	11-03-20			PO to be issue	NC	0		
52943	56148	07-03-20	MS telescopic pole	66538	10-03-20			PO to be issue	NC	0		
52944	56186	09-03-20	Wipro light	66501	09-03-20	1000	20-03-20	Requisition sent to MD's approval	NC	0	11	11
52945	56191	09-03-20	CPVC pipe	66555	10-03-20	9031	14-03-20	PO to be issue	NC	0	5	5
52945	56191	09-03-20	CPVC pipe	66555	10-03-20	9032	14-03-20	PO to be issue	NC	0	5	5
52945	56191	09-03-20	CPVC pipe	66555	10-03-20	9118	20-03-20	PO to be issue	NC	0	11	11
52946	56190	09-03-20	PVC pipe	66556	10-03-20	9036	14-03-20	PO to be issue	NC	0	5	5
52946	56190	09-03-20	PVC pipe	66556	10-03-20	9037	14-03-20	PO to be issue	NC	0	5	5
52946	56190	09-03-20	PVC pipe	66556	10-03-20	9039	14-03-20	PO to be issue	NC	0	5	5
52946	56190	09-03-20	PVC pipe	66556	10-03-20	9117	20-03-20	PO to be issue	NC	0	11	11
52946	56190	09-03-20	PVC pipe	66557	10-03-20	1265	14-03-20	PO to be issue	NC	0	5	5
52947	56202	09-03-20	Video door phone	66545	10-03-20			PO to be issue	NC	0		

List Of Requisitions Site Wise – Modi Realty (Miryalguda) LLP

From : 21-02-2020 To : 21-03-2020

Page 2 Of 2

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
52948	56409	17-03-20	Carpet lawn-korean grass	66768	17-03-20			Requisition sent to MD's approval	NC	0		
52949	56410	17-03-20	Small gate	66773	17-03-20			Requisition sent to MD's approval	NC	0		
52950	56253	11-03-20	2.5 HP cutter type sewage pump	66599	11-03-20	3295	14-03-20	Draft PO with MD for approval	NC	0	3	3
52951	56297	13-03-20	sliding windows	66708	17-03-20			PO to be issue	NC	0		
52952	56298	13-03-20	6Way DB Box	66643	13-03-20	9029	14-03-20	PO to be issue	NC	0	1	1
52953	56328	14-03-20	PVC elbow	66680	16-03-20	9119	20-03-20	PO to be issue	NC	0	6	6
52953	56328	14-03-20	PVC elbow	66723	17-03-20			PO to be issue	NC	0		
52953	56328	14-03-20	PVC elbow	66818	18-03-20			PO to be issue	NC	0		
52954	56327	14-03-20	Universal clamps					PO to be issue	NC	0		
52955	56326	14-03-20	SS Screws					PO to be issue	NC	0		
52956	56325	14-03-20	Flat patti	66681	16-03-20	3533	19-03-20	PO to be issue	NC	0	5	5
52958	56334	14-03-20	Cu-Multistand wire	66679	16-03-20	9116	20-03-20	Requisition sent to MD's approval	NC	0	6	6
52959	56358	16-03-20	PVC pipes	66697	16-03-20			Po to be issue	NC	0		
52961	56389	16-03-20	PVC pipes	66738	17-03-20			Requisition sent to MD's approval	NC	0		
52962	56412	17-03-20	Sera Board	66778	17-03-20	145	20-03-20	Requisition sent to MD's approval	NC	0	3	3