

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	10.08.19	
Site:	Villa Orchids	Prepared by:	M.MAHESH	
Report From / To	03.08.19 to 10.08.19	Approved by:	A.SURESH	
Report Date	10.08.19			
List of requisitions numbers missing in the report :				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Item Description	Reason for not preparing PO/WO*	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier*
60789	14.01.19	2 to 6	Sliding windows	PO no 56751 - we will get it from SLLP
60918	27.03.19	1 to 4	Power coated Grills	PO no – 58066, - we will get it from SLLP
60924	29.03.19	1,3,4	Sliding windows	PO no 58004 partly we received remaining we will get it from SLLP
60944	02-04-19	1	MS ladder	PO no – 57932 , this week its going to complete later we will get it from SLLP
60956	13-04-19	1-4	Tan brown granite	PO no – 57976 , we will get it from SLLP
60957	13-04-19	1-2	Country series tiles	PO no 58139 WE arrange the labours & DCM to shift from BNC site
60989	22.05.19	1-4	Tan brown granite	PO no 58904, we will get it from SLLP
62587	15.05.19	1-4	Tan brown granite	PO no 58903 . we will get it from SLLP
62588	15.05.19	1-2	Black granite	PO no – 58902, we will get it from SLLP
62621	14.06.16	1-4	Bathroom tiles	Po no 59320 we arrange the vehicle to shift it from BNC site
62643	17.06.19	1-2	Black granite	PO no 59321 we will get it from SLLP
62646	17.06.19	1-2	Country series tiles	PO no – 59311 we arrange the vehicle to shift it from BNC site
62654	19.06.19	1-3	MS Gates	PO no – 59502 , we will get it from SLLP
62662	24.06.19	1-4	AL-Windows	PO no 59529 we will get it from SLLP
62673	02.07.19	1-4	Al-Windows	PO no 59815, we will get it from SLLP
62674	02.07.19	1-2	SS Name Plates	PO no -59716, selva is going to collect from supplier
62675	02.07.19	1-2	SS Name Plates	PO no – 59711 selva is going to collect from supplier
62676	02.07.19	1-2	SS Name Plates	PO no -59713 selva is going to collect from supplier

62677	02.07.19	1-2	SS Name Plates	PO no -59712 selva is going to collect from supplier
62678	02.07.19	1-2	SS Name Plates	PO no - 59715 selva is going to collect from supplier
62679	02.07.19	1-2	SS Name Plates	PO no - 59720 selva is going to collect from supplier
62680	02.07.19	1-2	SS Name Plates	PO no - 59714 selva is going to collect from supplier
62681	02.07.19	1-2	SS Name Plates	PO no - 59718 selva is going to collect from supplier
62785	02.07.19	1	PVC water tanks - 500 liters	Po no 59893, we will get it from SSLLP
62788	03.07.19	1	Binding wire 50 kgs	PO no 59741 we will get it from SSLLP
62792	04.07.19	4	RO plant material	PO no 59787 cartridges are pending with Icon Water Solutions , he is going to sent this week.
62798	06.07.19	29,30,33,34	CPVC MATERIAL	PO no 60094, SSLLP - out of 1-39 items only 4 items are pending .
62799	06.07.19	2	PVC tanks	PO no 59847 , only 9 nos are pending.
62800	06.07.19	6,11,15,16,17	PVC material	PO no 59863 , out of 1-29 items only 5 items are pending- we get it from SSLLP
62804	06.07.19	1	PVC gallitrap	PO no 59878, we will get it from SSLLP
62805	31.07.19	1	Gova rope	Po no 60532 we will get it from SSLLP
62809	09.07.19	1-4	TAN BROWN granite	Po no 59960 we will get it from SSLLP after making cutting pieces
62810	09.07.19	1-4	Black granite	Po no 59959 we will get it from SSLLP after making cutting pieces
62813	12.07.19	1	Armor cable	Po no 59984 , Premier Engineering Corporation. Delivery vehicle is under repair
62814	12.07.19	1-2	MS-Railing	PO no 60082 , we will get it from SSLLP
62815	12.07.19	1-2	MS-Railing	PO no 60081 , we will get it from SSLLP
62824	20.07.19	1-10	General material	PO no 60151, we will get it from SSLLP
62825	22.07.19	1-8	Panel door	Po no 60189 we will get it from SSLLP
62826	22.07.19	1-4	Door beeding	PO no 60186 we will get it from SSLLP
62829	23.07.19	1-5	Al-windows	Po no 60205 we will get it from SSLLP
62830	23.07.19	1-4	Al-windows	Po no 60214 we will get it from SSLLP
62831	23.07.19	1-4	Al-windows	Po no 60218 we will get it from SSLLP
62832	23.07.19	1-6	Al-windows	Po no 60213 we will get it from SSLLP
62833	23.07.19	1-5	Al-windows	Po no 60202 we will get it from SSLLP

62835	23.07.19	1	PVC drums	PO no – 60231 Out of 10 we received 8 nos remaining there is no stock it seems in SSLLP stores		
62836	24.07.19	1-2	Flat files & ring binders	PO no 60255, we will get it from SSLLP		
No. of gate passes issued this week:			Nil	From No.	Nil	To No.
Delivery van site visit on:			07.08.19 & 09.08.19			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
DC register Sl. No. during the week		From No.	13856	To No.	1288169.	
Items not ordered but received: NIL						
Items sent to HO /vendor that are pending for repair: NIL						
Other corrections & remarks: for VOC & KNM purpose we have lost vehicle , that is under repair so this week material is unable to received at site .						
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date						

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!