

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	SILVER OAK VILLAS -LLP	Date:	18-06-2018	
Site:	SOV - LLP	Prepared by:	M.MAHESH	
Report From / To	01-01-2018 TO 18-06-2018	Approved by:	K.PURSHOTHAM	
Report Date	18-06-2018			
List of requisitions numbers missing in the report :				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Remarks
67294	08-06-18	1-8	Bathroom tiles	PO not generator
List of requisitions where items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of quantity not received
67282	25-05-18	1-4	Door frames	Pandu ranga supplier is going to deliver on Monday & remaining at SSSLP
67286	04-06-18	1-3	GI material	PO no – 51005 srinivas have receive the material from supplier
67287	05-06-18	1-10	House keeping material	SSLLP
67290	05-06-18	1-10	Office stationery	SSLLP
67291	05-06-18	1-3	Black japan ,pilamber	PO no -51025 , sri rama paints supplier , srinivas have to pick the material from supplier
67293	08-06-18	1	HDPE pipe	PO no 51105 , praful sanitary , srinivas have to pick the material from supplier
67294	08-06-18	1-8	Bathroom tiles	PO not generator
67295	08-06-18	1	Vitrified tiles	Supplier asking more one week to deliver
67296	11-06-18	1-2	Spacers	SSLLP
Details of pending installation beyond due date of modular kitchen, furniture & soft furnishings#:				
Req No	Flat/ Villa No	Installation due date	Item	Remarks
No. of gate passes issued this week: 0 From No. NIL To No. NIL				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No
Items not ordered but received:				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!