

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	SILVER OAK VILLAS -LLP	Date:	02-06-2018
Site:	SOV - LLP	Prepared by:	M.MAHESH
Report From / To	01-01-2018 TO 02-06-2018	Approved by:	K.PURSHOTHAM
Report Date	02-06-2018		
List of requisitions numbers missing in the report*: 67271			
List of requisitions where PO/WO not prepared 3 working days after requisition: .			
Req No.	Req Date	Serial no of item in Req.	Item Description
			Remarks
List of requisitions where items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
			Details of quantity not received
67269	16-05-18	1-1	Floor mats
			Purchase -Asst have to co-ordinate with supplier , he is ready to issue the mats
67270	18-05-18	1-1	Vitrified tiles
			Supplier is not yet confirmed that when he is going to deliver the material .
67271	19-05-18	1-1	Binding wire
			Purchase -Asst have to co-ordinate with supplier , he is ready to issue the binding wire & PO no is - 50783
67273	19-05-18	1-5	Z angle Frames
			Supplier is going to deliver on Monday
67282	25-05-18	1-4	Door frames
			Pandu ranga Supplier is going to deliver on Monday & remaining at SSLLP
Details of pending installation beyond due date of modular kitchen, furniture & soft furnishings*:			
Req No	Flat/ Villa No	Installation due date	Item
			Remarks
No. of gate passes issued this week:		0	From No.
Inward report (MRN/other) & stock report emailed in pdf format to purchase?		NIL	To No.
			NIL
Items not ordered but received:			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by clearly showing the items not received on a daily basis. 7. #Suggested remarks - For technical details from site. For Admin manager & Project manager at site and filed at site. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant. Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!