

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	SILVER OAK VILLAS -LLP	Date:	05-05-2018			
Site:	SOV - LLP	Prepared by:	M.MAHESH			
Report From / To	01-01-2018 TO 05-05-2018	Approved by:	K.PURSHOTHAM			
Report Date	05-05-2018					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Remarks		
67227	06-04-2018	1-1	Sera Board	PO Not racing		
67237	25-04-18	1-9	Submersible pump & fittings	Estimate with MD		
List of requisitions where items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of quantity not received		
67190	5/03/18	1-1	Air cooler	BNC site Admin is Not sending cooler		
67233	14/04/18	1-1	Ms pole pipe	Material is ready with supplier purchase-Asst Have to receive the material		
67237	25-04-18	1-9	Submersible pump & fittings	Estimate with MD		
67240	26-04-18	1-4	Flat files & keys rings	Stock not available with SLLP		
67241	30-04-18	1	Kerb stone	Supplier is going to deliver on wednesday		
67242	30-04-18	1,5 & 6	Wooden box , power socket & MS boxes	Purchase Asst have to pick this material from Supplier		
Details of pending installation beyond due date of modular kitchen, furniture & soft furnishings*:						
Req No	Flat/ Villa No	Installation due date	Item	Remarks		
No. of gate passes issued this week:		0	From No.	NIL	To No.	NIL
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No		
Items not ordered but received:						
Other corrections & remarks:						
Details	Project Manager		Admin Officer/Manager		Admin Audit	
Sign						
Date						

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!