

Regards,
Soham Modi

From: qc@modiproperties.com
Sent: 8 April 2019 4:33 PM
To: aruna@modiproperties.com
Cc: ashaiya@modiproperties.com; sohammodi@modiproperties.com; qc@modiproperties.com; sov@modiproperties.com
Subject: Cancel the ID no-33357 at SOV Site. reg-

To,

Aruna Madam.

Please Cancel the ID no-33357 raised for Villa no-56 (After Brickwork) QC Check at SOV Site. Pending Works are as follows.

a) Brick to Brick jointing not done properly at Master Bedroom, Common Toilet and in Children Bedroom.

b) Electrical Metal Boxes fixing not done properly.

c) In Master Toilet and Common toilet Z angle fixing not done properly

d) Finishing at Window at Family Lounge not done properly.

e) At Holefasts(near Columns) Screws fixing not done properly.

Photo Copies attached.

Note: 1) Without making Self Check by Site-Engineer simply raised QC Request by listening Third Party Engineer Words. Send Self-Check Report to QC Team after Completion of all Works and then only raise New QC Request.

2) There is no Supervision of Our Site-Engineers.

Regards,
QC Team.

807 Jia.

aruna@modiproperties.com

From: "QC" <qc@modiproperties.com>
Date: 03-04-2019 4:50 PM
To: "aruna" <aruna@modiproperties.com>
Cc: "soham modi" <sohammodi@modiproperties.com>; "Ashaiya" <ashaiya@modiproperties.com>; "QC" <qc@modiproperties.com>; "SOV" <sov@modiproperties.com>
Subject: Cancel the ID no-33337 at SOV Site. reg-

To,

Aruna Madam.

Please Cancell the ID no-33337 raised for Villa no-95 (After Plastering) QC Check at SOV Site. Pending Works are as follows.

- a) In Kitchen for Loft 2nd Coat Plastering not done.
- b) In Pooja room 2nd Coat Plastering not done.
- c) In Family Lounge and in Master Bedroom Dressing Area Skirting Provision 9" not provided.
- d) Finishing at Window at Family Lounge not done properly.
- e) At Set-backs Plastering 6" below FFL not done.
- f) Inside Villa 2ft FFL marking with Red-oxide not provided.
- g) In Master and Common Toilets Screeding 9" from SFL not done properly.

Note: 1) Without making Self Check by Site-Engineer simply raised QC Request by listening Third Party Engineer Words. Send Self-Check Report to QC Team after Completion of all Works and then only raise New QC Request.

- 2) There is no Supervision of Our Site-Engineers.

Regards,
QC Team.

03-04-2019

Weekly report - Dept, JW, Hire

Firm/Company:		SILVER OAK VILLAS LLP		Site:		SOV -IX		Date:	
Prepared by:		MALLESHAM						Sign:	
		A		B		C		D E = A+B+C+D F	
Sl. No.	Week starting date (Fri)	Week ending date (Thu)	Total Dept. charges for week - Rs.	Total Job work charges per week - Rs.	Total Hire charges per week - Rs.	Total rock cutting charges per week - Job work - Rs.	Total of Dept. & Job work charges - Rs.	Total rock cutting charges per week - On account - Rs.	
1	10.01.19	10.01.19	14,350	9,225	15,330	-	38,905	-	
2	10.01.19	17.01.19	14,175	3,849	33,150	-	51,174	-	
3	17.01.19	24.01.19	17,775	7,000	12,300	-	37,075	-	
4	24.01.19	31.01.19	13,475	2,500	4,050	-	20,025	-	
5	31.01.19	07.02.19	21,877	8,960	8,500	-	39,337	-	
6	07.02.19	14.02.19	14,550	2,064	24,800	22,770	64,184	22,770	
7	14.02.19	21.02.19	14,950	11,100	13,930	41,880	81,860	41,880	
8	21.02.19	28.02.19	16,475	4,300	44,800	27,571	93,146	27,471	
9	28.02.19	07.03.19	13,050	6,538	31,030	-	50,618	-	
10	07.03.19	14.03.19	15,500	12,761	33,055	12,001	73,317	12,001	
11	14.03.19	21.03.19	21,200	7,698	16,600	-	45,498	-	
12	21.03.19	27.03.19	19,750	4,000	35,245	-	58,995	-	
13	27.03.19	04.04.19	20,075	11,322	55,825	-	87,222	-	
14							-	-	
15							-	-	
16							-	-	
17							-	-	
18							-	-	
19							-	-	
20							-	-	
21							-	-	
22							-	-	
23							-	-	
24							-	-	
25							-	-	
26							-	-	
27							-	-	
28							-	-	
29							-	-	
30							-	-	
31							-	-	
32							-	-	
33							-	-	
34							-	-	
35							-	-	
36							-	-	
37							-	-	
38							-	-	
39							-	-	
40							-	-	
41							-	-	
42							-	-	
43							-	-	
44							-	-	
45							-	-	
46							-	-	
47							-	-	
48							-	-	
49							-	-	
50							-	-	
51							-	-	
52							-	-	
Total:			2,17,202	91,317	3,28,615	1,04,222	7,41,356	1,04,122	

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Admin. Officer
SILVER OAK VILLAS LLP

Certified by:

05 APR 2019

MAHESHAM DIRECTOR

APPROVED BY
05 APR 2019
MANAGING DIRECTOR

Certified by:
Admin Officer
SILVER OAK VILLAS LLP

Certified by:
Project Manager
SILVER OAK VILLAS LLP

aruna@modiproperties.com

From: <sohammodi@modiproperties.com>
Date: 02-04-2019 8:08 AM
To: <aruna@modiproperties.com>
Attach: Slab.jpg
Subject: FW: Cancel the ID at SOV Site. reg-

Aruna,

Print

Regards,

Soham Modi

Managing Director | +91 40 6633 5556 | sohammodi@modiproperties.com

Don't just buy a flat / villa! Buy a great lifestyle!

Affordable flats / villas in gated communities.

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Sec'bad -03 | Ph: +91 40 6633 5551

From: QC <qc@modiproperties.com>

Sent: 01 04 2019 10:22 AM

To: aruna <aruna@modiproperties.com>

Cc: QC <qc@modiproperties.com>; SOV <sov@modiproperties.com>; Ashaiya <ashaiya@modiproperties.com>; soham modi <sohammodi@modiproperties.com>
Subject: Cancel the ID at SOV Site. reg-

To,

Aruna Madam.

Please Cancel the Id no-33300 raised for Villa ro-68 Slab-01 at SOV Site.Slab Electrical Conducting work not done and Request made on Saturday (30-03-19) till now Work not done.Concern Engineer Veerabramam simply raised QC Request without making Self-Check and he also not available at Site.Send Self-Check report to QC Team after Completion of all Works.

Photo Copy attached.

Regards,
QC Team.

02-04-2019