

Handwritten signature and initials: *San* and *File*

S.NO:	V.NO:	TYPE OF VILLA	2/3/4 BHK	EXCAVATION	ROCK CUTTING	DRESSING	PCC BEFORE FOOTING	MARKING	FOOTINGS	PEDESTALS	BACK FILL BEFORE PLINTH	REMARKS
1	33	SIMPLEX	2	✓	✓	✓	✓	✓	✓	04-10-2018		STARTERS COMPLETED, PEDESTALS TO BE CASTED
2	35	SIMPLEX	2	✓	✓	✓	✓	✓	✓	04-10-2018		FOOTING SHOULD BE SHIFTED FROM VILLA NO: 66
3	36	SIMPLEX	2	✓	✓	✓	✓	✓	✓	04-10-2018		ROCK CUTTING IN PROGRESS
4	37	SIMPLEX	2	✓	✓	✓	✓	✓	✓			ROCK CUTTING IS PENDING
5	38	SIMPLEX	4	✓	✓	✓	✓	✓	✓			ROCK CUTTING IS PENDING
6	39	DUPLEX	3	✓	✓	✓	✓	✓	✓	06-10-2018	10-10-2018	COLUMN ERECTION SHOULD BE DONE
7	60	DUPLEX	3	✓	✓	✓	✓	✓	✓	04-10-2018	08-10-2018	FOOTING SHUTTERING READY, WAITING FOR QC CHECKING
8	65	SIMPLEX	2	✓	✓	✓	✓	✓	✓	04-10-2018	11-10-2018	FOOTING SHUTTERING READY, WAITING FOR QC CHECKING
9	66	DUPLEX	3	✓	✓	✓	✓	✓	✓	05-10-2018	13-10-2018	READY FOR PCC BEFORE FOOTING
10	68	DUPLEX	3							06-10-2018	08-10-2018	EXCAVATION TO BE STARTED

SUMMARY OF PENDING FOOTINGS OF SILVER OAK VILLAS

S.NO	INDICATOR	
1	✓	COMPLETED
2		IN PROCESS
3		NO ROCK FOUND
4		PENDING OF ROCK CUTTING
5		NOT STARTED
6		SHOULD EXAMINE FOR ROCK
7		ROCK CUTTING IN PROGRESS

NOTE :