

aruna@modiproperties.com

From: <sohammodi@modiproperties.com>
Date: 03-09-2019 7:40 AM
To: <aruna@modiproperties.com>
Attach: Terrace Work Sheet.xlsx
Subject: FW: Basement Floor work at C & D - Block PMR-II.

Aruna,

Print

Regards,

Soham Modi

Managing Director | +91 40 6633 5556 | sohammodi@modiproperties.com Don't just buy a flat / villa! Buy a great lifestyle! Affordable flats / villas in gated communities. Modi Properties Pvt. Ltd. | www.modiproperties.com 5-4-187/ 3 & 4, M G Road, Sec'bad -03 | Ph: +91 40 6633 5551

-----Original Message-----

From: rahul.t@modiproperties.com <rahul.t@modiproperties.com>
Sent: 31 08 2019 05:29 PM
To: Soham Modi <sohammodi@modiproperties.com>; PA_ashaiya <ashaiya@modiproperties.com>
Cc: Shirish Modi <shirish@modiproperties.com>
Subject: Basement Floor work at C & D - Block PMR-II.

Respected Soham Sir,

Please find the attachment of Basement Floor work at C & D - Block PMR-II.

Regards,
T.Rahul
Engineer
PMR - II

03-09-2019

Project Name:		PMR-II		Prepared By:		T.Rahul
Block / Phase:		Terrace A, B, C & D Block		Date:		19.08.19
Sl.No.	Date	No. of Masons / Helpers	Completed of Flat No.	Remarks		
1	08.08.19	One Mason / One Female	A-Block 1, 2 & 3.			
2	09.08.19	One Mason / One Female	A-Block 4,5 & 6.			
3	10.08.19	One Mason / One Female	A-Block 7 & Staircase Head Room			
4	11.08.19	-	-	Sunday		
5	12.08.19	One Mason / One Female	B-Block 9 & 11			
6	13.08.19	One Mason / One Female	B-Block 8			
7	14.08.19	One Mason / One Female	B-Block 10			
8	15.08.19	-	-	Holiday		
9	16.08.19	One Mason / One Female	B-Block 12 & 11			
10	17.08.19	One Mason / One Female	B-Block 13 & 14			
11	18.08.19	-	-	Sunday		

Project Name:		PMR-II		Prepared By:	T.Rahul
Block / Phase:		Terrace C & D Block		Date:	24.08.19
Sl.No.	Date	No. of Masons / Helpers		Completed of Flat No.	
1	19.08.19	One Mason / One Female		C-Block 15, 16.	
2	20.08.19	One Mason / One Female		C-Block 19,20 & 21.	
3	21.08.19	One Mason / One Female		D-Block 22 & 23	
4	22.08.19	One Mason / One Female		D-Block 24 & 25	
5	23.08.19	One Mason / One Female		D-Block 26 & 27	
6	24.08.19	One Mason / One Female		D-Block 28 & Staircase Headroom	

Project Name:		PMR-II		Prepared By:	T.Rahul
Block / Phase:		Basement Floor C & D Block		Date:	31.08.19
Sl.No.	Date	No. of Masons / Helpers		Completed of Flat No.	
1	26.08.19	One Mason / One Female		D-Block 22, 24.	
2	27.08.19	One Mason / One Female		D-Block 27, 28.	
3	28.08.19	One Mason / One Female		A-Block 02 Stilt Floor	
4	29.08.19	One Mason / One Female		A-Block 03 Stilt Floor	
5	30.08.19	Mason Not Came		suffing with Fever	
6	31.08.19	Mason Not Came		suffing with Fever	
	Note: Mason He will Attend on Tuesday to work.				