

Entered in Tally.

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 26/5/2020		Prepared by: K.R. Chakraborty	
PO/WO no. 67199		PO / WO Date. 16/5/2020	
Supplier Name SSLG		PO/WO amount 11,824/-	
Firm/Company Visha		Project Visha	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11297	21/5/2020	11,824/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			11,824/-
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	9419	21/5/2020	29180 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			11,824/-
Amount E – PO / WO value:			11,824/-
Amount F – Difference (A – E):			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☒ Yes – Rs. /- ☐ No	
Payment – due date		11/6/2020	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager M D
Sign:			
Date	26/5/2020	27/5/20	28/5/20

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wo upto Rs. 5,000/-, Purchase Manager upto 25,000/- and Purchase Director thereafter. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQES2044C1Z7

1 of 1 : 21-05-2020

ORIGINAL INVOICE

Customer Details				Invoice No.		11297	
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		21-05-2020	
				PO No.		67199	
				PO Date.		16-05-2020	
				Reg ID		56890	
				Req Date		15-05-2020	
				Loc Req No		99563	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2	39172310	45	47.00	2,115.00	18	380.70
2	4777 - Electrical - conducting - Junction Box - 25mm	39174000	55	18.00	990.00	18	178.20
3	4585 - Electrical - other - Insulation tape - NA - nos	8546	10	10.00	100.00	18	18.00
4	4547 - Electrical - other - Distribution Board - 3	8537	2	1465.00	2,930.00	18	527.40
	4 W						
5	4500 - Electrical - conducting - PVC bend - other -	3917	75	6.00	450.00	18	81.00
6	4617 - Electrical - other - Metal box - 8way - nos	85365020	11	37.00	407.00	18	73.26
7	4616 - Electrical - other - Metal box - 6way - nos	85365020	55	33.00	1,815.00	18	326.70
8	4613 - Electrical - other - Metal box - 2way - nos	85365020	20	17.00	340.00	18	61.20
9	4548 - Electrical - other - Distribution Board - Single	8537	2	317.00	634.00	18	114.12
10	7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	4	60.00	240.00	18	43.20
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				Total Taxable Amount		10,021.00	
				901.89		901.89	
				Total Invoice Amount		11,824.78	
Rupees : Eleven Thousand Eight Hundred Twenty Four and Paise Seventy Eight Only.							



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 2

18-05-2020 4:18:19 PM



67199

06.05.20 1:44:20

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67199	99563
Doc Date	16-05-2020	
Quote No	Nil	
Quote Date	05-08-2019	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	45.00	47.00	0.00	18.00	2,495.70
2 4777 - Electrical - conducting - Junction Box - 25mm - nos	55.00	18.00	0.00	18.00	1,168.20
3 4585 - Electrical - other - Insulation tape - NA - nos	10.00	10.00	0.00	18.00	118.00
4 4547 - Electrical - other - Distribution Board - 3 Phase - nos 4W	2.00	1,465.00	0.00	18.00	3,457.40
5 4500 - Electrical - conducting - PVC bend - other - nos	75.00	6.00	0.00	18.00	531.00
6 4617 - Electrical - other - Metal box - 8way - nos	11.00	37.00	0.00	18.00	480.26
7 4616 - Electrical - other - Metal box - 6way - nos	55.00	33.00	0.00	18.00	2,141.70
8 4613 - Electrical - other - Metal box - 2way - nos	20.00	17.00	0.00	18.00	401.20
9 4548 - Electrical - other - Distribution Board - Single Phase - nos	2.00	317.00	0.00	18.00	748.12
10 7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	4.00	60.00	0.00	18.00	283.20
Total Order Value . . .					11,824.78

Rupees : Eleven Thousand Eight Hundred Twenty Four and Paise Seventy Eight Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 'Sudhkar' brand , DB Boxes are ABB Brand**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

18-05-2020 4:18:19 PM

Original / Office Copy / Purchase Div.Copy

Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for E block part-02 ourth floor flats 410 to 411 purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **Vista Homes**

Authorised Signatory

Name : 

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Company	Vista Homes		Site & Phase		Vista Homes																		
Req. no.		99563		Req. Date		15.05.2020																	
Material required before		17.05.2020		ID no.		56890																	
Prepared by:		T.Madhu	Approved by (sign):																				
Flat / Block no:		For E Block part-02 Fourth Floor flats(410 to 411) purpose.																					
Type A& B 1220 Sft 3BHK Order Value:		1	Flats																				
Type C&D 950 Sft 2BHK Order Value:		1	Flats																				
S No.	Item Description	Units	Qty required for Type C&D 950Sft 2BHK flat	Qty required for Type A&B 1220 Sft 3BHK flat	Type C&D 950 2BHK flats requirement	Type A&B 1220 Sft3 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date												
												1	1" PVC Pipe 1.2mm Thick	Nos	20.0	25.0	1	1	45.0	0	45.00	1	
												2	1" PVC Junction Box	Nos	25.0	30.0	1	1	55.0	0	55.00	1	
												3	PVC Bends	Nos	35.0	40.0	1	1	75.0	0	75.00	1	
												4	Insulation Tapes	Nos	5.0	5.0	1	1	10.0	0	10.00	1	
												5	Solvent Cement 250 ML	Nos	2.0	2.0	1	1	4.0	0	4.00	1	
												6	DB Box 4 Way	Nos	1.0	1.0	1	1	2.0	0	2.00	1	
												7	DB For Changeover	Nos	1.0	1.0	1	1	2.0	0	2.00	1	
												8	8 Module Concealed Metal Box	Nos	5.0	6.0	1	1	11.0	0	11.00	1	
												9	6 Module Concealed Metal Box	Nos	25.0	30.0	1	1	55.0	0	55.00	1	
												10	2 Module Concealed Metal Box	Nos	9.0	11.0	1	1	20.0	0	20.00	1	
	Total						279.00	0.00	279.00														

APPROVED
18 MAY 2020
MINISH PARIKH
MANAGER PROCUREMENT

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003



Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UIN: 36ACQES2044C1Z7

1 of 1 : 21-05-2020

Customer Details		DC No.	9419
Vista Homes		DC Date.	21-05-2020
Kapra, Opp to MRR School, Ecil		PO No.	67199
SY.no.193		PO Date.	16-05-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	56890
		Req Date	15-05-2020
		Loc Req No	99563
	Description of Goods	HSN/SAC	Qty
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	39172310	45
2	4777 - Electrical - conducting - Junction Box - 25mm - nos	39174000	55
3	4585 - Electrical - other - Insulation tape - NA - nos	8546	10
4	4547 - Electrical - other - Distribution Board - 3 Phase - nos	8537	2
5	4500 - Electrical - conducting - PVC bend - other - nos	3917	75
6	4617 - Electrical - other - Metal box - 8way - nos	85365020	11
7	4616 - Electrical - other - Metal box - 6way - nos	85365020	55
8	4613 - Electrical - other - Metal box - 2way - nos	85365020	20
9	4548 - Electrical - other - Distribution Board - Single Phase - nos	8537	2
10	7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	35061010	4
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36AC0ES2044C177

1 of 1 : 21-05-2020

for Summit Sales ~~LLP~~

Subject to Hyderabad Jurisdiction