

[illegible]

S No	Block No	Schedule of Work.	Week No.	Contractor	Work
1	RCC	Bikshapati	Footings & plinth	07-11-2016	1
2	RCC	Bikshapati	Slab 1	26-12-2016	7
3	RCC	Bikshapati	Slab 2	09-01-2017	9
4	RCC	Bikshapati	Slab 3	23-01-2017	11
5	RCC	Bikshapati	Slab 4	06-02-2017	13
6	RCC	Bikshapati	Slab 5	20-02-2017	15
7	RCC	Bikshapati	Slab 6	06-03-2017	17
8	RCC	Bikshapati	Slab 7	20-03-2017	19
9	RCC	Bikshapati	Slab 8	03-04-2017	21
10	RCC	Bikshapati	Slab 9	17-04-2017	23
11	RCC	Bikshapati	Slab 10	01-05-2017	25
14	RCC	Bikshapati	OHT + lift room	15-05-2017	27
16	Brickwork + internal plastering	Kailash	1 floor	29-05-2017	29
17	Brickwork + internal plastering	Kailash	2 floor	12-06-2017	31
18	Brickwork + internal plastering	Kailash	3 floor	26-06-2017	33
19	Brickwork + internal plastering	Kailash	4 floor	10-07-2017	35
20	Brickwork + internal plastering	Kailash	5 floor	24-07-2017	37
21	Brickwork + internal plastering	Kailash	6 floor	07-08-2017	39
22	Brickwork + internal plastering	Kailash	7 floor	21-08-2017	41
23	Brickwork + internal plastering	Kailash	8 floor	04-09-2017	43
25	Brickwork + internal plastering	Kailash	Stillt + terrace	18-09-2017	45
26	External plastering	Kailash	All floors	02-10-2017	47

Date: 08-11-2016 revised

Prepared By: Soham

Penalty for delay: RCC Contractor - Rs. 5,000 per week per slab - bonus for early completion
Civil Contractor - Rs. 1,000 per week per flat - bonus for early completion

MR II

22-01-2018

Note: Follow old schedule for penalties / bonus of centering contractor.