

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

Payment Voucher

No. : **PAY/10044**

Dated : **2-May-2020**

Particulars	Amount
Account : SUP-Social DNA	71,260.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to Social DNa against invoice no 01042020/006 dt 1.4. 2020	
Amount (in words) : Indian Rupees Seventy One Thousand Two Hundred Sixty Only	
	₹ 71,260.00

Prepared by: admin

Approved by

Receiver's Signature

CIN: AAM-1856

Bank Payment Voucher

No. : 1800

Dated: ~~31-Mar-2020~~

Particulars	Amount
Account :	
N Krishna -on A/c	35,000.00
TDS Payable	(-)350.00
Through :	
Yes Bank -107063700000167	
On Account of :	
Being amount trasnfered to N.Krishna towards as per advice for payment	
Amount (in words) :	
Indian Rupees Thirty Four Thousand Six Hundred Fifty Only	
	₹ 34,650.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5443

Date : 05-05-2020

Contractor Name				From Date		To Date	
N.Dharma Rao [civil MPL]				24-04-2020		30-04-2020	
Skill Name	Attendance		Department		Job Work		On A/c
	Value	Amount	Auto	Manual	Auto	Manual	Auto Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00 0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.711419/- This week payment Rs.15000/-	15000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount % TDS : @ 1 Less Rent : Less Loan :	15000.00
	150.00
	0.00
	0.00
Other Deductions Description :	0.00
Net Amount :	14850.00
Rupees : Fourteen Thousand Eight Hundred Fifty Only.	



Approved By Accounts

Approved By Managing Director

CIN: AAM-1856

Bank Payment Voucher

No. : ~~1800~~ PAY/10046

Dated: 31-Mar-2020

Particulars	Amount
Account :	
Nelli Dharma Rao - on A/C	15,000.00
TDS Payable	(-)150.00
Through :	
Yes Bank -107063700000167	
On Account of :	
Being amount transfered to N.Dharma Rao towards as per advice for payment	
Amount (in words) :	
Indian Rupees Fourteen Thousand Eight Hundred Fifty Only	
	₹ 14,850.00

Through :

Yes Bank -107063700000167

On Account of :

Being amount transfered to N.Dharma Rao
towards as per advice for payment

Amount (in words) :

Indian Rupees Fourteen Thousand Eight Hundred Fifty Only

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature





Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5444

Date : 05-05-2020

Contractor Name					From Date		To Date	
Kailash pandey..MPL					24-04-2020		30-04-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
	Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.782490/- This week payment Rs.25000/-	25000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	25000.00
TDS : @ 1	250.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	24750.00
Rupees : Twenty Four Thousand Seven Hundred Fifty Only.	



Modi Properties Pvt Ltd Mayflower Platinum

5-4-18, 13&4, M G Road

Ranigunj

Hyderabad

State Name : , Code :

CIN: AAM-1856

Bank Payment VoucherNo. : **1800** PA-1/10047Dated: 02/05/2020
(31-Mar-2020)

Particulars	Amount
Account :	
✓ Kailash Pandey on A/c	✓ 25,000.00
✓ TDS Payable	✓ (-)250.00
Through :	
Yes Bank -107063700000167	
On Account of :	
Being amount transfered to Kailash Pandey towards as per advice for payment	
Amount (in words) :	
Indian Rupees Twenty Four Thousand Seven Hundred Fifty Only	
	₹ 24,750.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5445

Date : 05-05-2020

Contractor Name					From Date		To Date	
Nalla.Ramakrishna Reddy (Ele)					24-04-2020		30-04-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.11860/- This week payment Rs.3000/-	3000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	3000.00
TDS : @ 1	30.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2970.00
Rupees : Two Thousand Nine Hundred Seventy Only.	



Certified by:

Approved By Admin

Assistant Engg/Admin
May Flower PlatinumApproved By Project
Manager

Approved By Accounts

Approved By Managing
Director

CIN: AAM-1856

No. : ~~1800~~

Dated: 31-Mar-2020

2/5/2020

₹ 2,970.00

Receiver's Signature





Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5446

Date : 05-05-2020

Contractor Name					From Date		To Date	
K.Krishna(Chipping) MPL					24-04-2020		30-04-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.3163/- This week we recommend Rs.5000/-	5000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	5000.00
TDS : @ 1	50.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4950.00
Rupees : Four Thousand Nine Hundred Fifty Only.	



Approved By Accounts

Approved By Managing Director

CIN: AAM-1856

Bank Payment Voucher

No. : ~~1890~~ PA-110049

Dated: ~~31-Mar-2020~~

Particulars	Amount
Account :	
K Krishna - on A/c	5,000.00
TDS Payable	(-)50.00
Through :	
Yes Bank -107063700000167	
On Account of :	
Being amount trasnfered to K.Krishna towards a sper advice for payment	
Amount (in words) :	
Indian Rupees Four Thousand Nine Hundred Fifty Only	
	₹ 4,950.00

Through :

Yes Bank -107063700000167

On Account of :

Being amount transferred to K. Krishna towards a
sper advice for payment

Amount (in words) :

Indian Rupees Four Thousand Nine Hundred Fifty
Only

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature

[Handwritten signature]

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad


Advice for Payment No : 5447

Date : 05-05-2020

Contractor Name					From Date		To Date	
M.Chandrakala Earth work (MPL)					24-04-2020		30-04-2020	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards cleaning and unloading store material and shifting Male helpers 05 members and Female helpers 06 members had been worked	4650.00
Job Work Description :	0.00
Total Amount %	4650.00
TDS : @ 1	46.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4603.50
Rupees : Four Thousand Six Hundred Three and Paise Fifty Only.	



Approved By Accounts

Approved By Managing Director

Certified by:

Approved By Admin
 Assistant Engg/Admin
 May Flower Platinum

CIN: AAM-1856

No. : ~~1800~~ PA-1 / 10050

Dated: ~~31-Mar-2020~~

Particulars	Amount
Meeriyala Chandrakala-Allow for Const Equipt	4,650.00
TDS Payable	(-)47.00
Through :	
Yes Bank -107063700000167	
On Account of :	
Being amount trasnfered M.Chandrakala towards as per advice for payment	
Amount (in words) :	
Indian Rupees Four Thousand Six Hundred Three Only	
	₹ 4,603.00

Indian Rupees Four Thousand Six Hundred Three
Only

Receiver's Signature

W.H.



1) M. Chandra Kala - Dept - 06 Nos.

M.H - 02 ✓ (Madhu & Hanumanth)

F.H - 04 ✓ (Padma, Raju, Purna & ...)

2) Javed - Dept - 01 Nos.

01 - Madhu.

Dated - 24/4/20 - Nil - Dept

Dated - 25/4/20 - Nil - Dept

Dated - 26/4/20 - Nil - Dept

Dated - 27/4/20

1) Machandra Kala - Dept - 03 ✓

✓ M.H - 01 (Madhu)

✓ F.H - 02 (Purna & Padma).

2) Javed Purna - Dept - 02 ✓ (M.H - 01 - Javed)
Dated - 28/4/20 ✓ (M.H - 01 - Madhu)

M. Chandra Kala - Dept - 04 Nos. ✓

✓ M.H - 02 (Madhu & Hanumanth)

✓ F.H - 02 (Purna & Padma)

Dated - 29/4/20



1) M. Chandra Kala - Dept - 04 Nos. ✓

✓ M.H - 02 (Madhu & Hanumanth)

✓ F.H - 02 (Padma & Purna)

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5448

Date : 05-05-2020

Contractor Name	From Date	To Date
Shaik Javid pasha.(Welder) MPL	24-04-2020	30-04-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards welding work done for preparation of grill for model flats Mason 02 Male helper 02 members worked	2100.00
Job Work Description :	0.00
Total Amount %	2100.00
TDS : @ 1	21.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2079.00

Rupees : Two Thousand Seventy Nine Only.



Approved By Accounts

Approved By Managing Director

CIN: AAM-1856

Bank Payment Voucher

No. : 1890

Dated: ~~31-Mar-2020~~

Particulars	Amount
Account :	
✓ Shaik Javid Pasha Allowance for Const Equip - URD	✓ 2,100.00
✓ TDS Payable	✓ (-)21.00
Through :	
Yes Bank -107063700000167	
On Account of :	
Being amount transfered to Shaik Javid Pasha towards as per advice for payment	
Amount (in words) :	
Indian Rupees Two Thousand Seventy Nine Only	✓ ₹ 2,079.00

Through :

Yes Bank -107063700000167

On Account of :

Being amount transfered to Shaik Javid Pasha
towards as per advice for payment

Amount (in words) :

Indian Rupees Two Thousand Seventy Nine Only

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



1) M. Chandra Kala - Dept - 06 No.5.

M.H - 02 (Madhu & Hanumanth)

M.H - 04 (Padma, Raghuvu, Purna & Hanumanth)

2) Saved - Dept - 01 No.5.

01 - Madhu.

Dated - 24/4/20 - Nil - Dept

Dated - 25/4/20 - Nil - Dept

Dated - 26/4/20 - Nil - Dept

Dated - 27/4/20

1) Machandra Kala - Dept - 03

M.H - 01 (Madhu)

F.H - 02 (Purna & Padma).

2) Saved Purna - Dept - 02 (M.H - 01 - Saved)

Dated - 28/4/20 (M.H - 01 - Madhu)

1) M. Chandra Kala - Dept - 04 No.5.

M.H - 02 (Madhu & Hanumanth)

F.H - 02 (Purna & Padma)

Dated - 29/4/20

M. Chandra Kala - Dept - 04 No.5.

M.H - 02 (Madhu & Hanumanth)

F.H - 02 (Padma & Purna)



VERIFIED BY
06 MAY 2020
ADMIN-AUDIT OFFICER

MA-01 (Jared)
MA-01 (Jared)

Jared Page - 001 - 02

21
Nels (29/4/2020)

Bank Payment Voucher

No. : 1803 PA7/10053

Dated : 21-Mar-2020

Particulars	Amount
Account : Summit Sales Lip Logistics	3,770.00
Through : Yes Bank -107063700000167	
On Account of : being online transfer to SSLLP Logistics against invoice no sslog/1131/19-20 dt 2.2.2020.	
Amount (in words) : Indian Rupees Three Thousand Seven Hundred Seventy Only	
	₹ 3,770.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Medi Properties Pvt Ltd Mayflower Platinum

CIN: AAM-1856

Bank Payment VoucherNo. : ~~1810~~ PAY/10054Dated : 21/5/2020
~~21-Mar-2020~~

Particulars	Amount
Account : Summit Sales Llp Logistics	1,69,622.00
Through : Yes Bank -107063700000167	
On Account of : being online transfer to SSLLP Logistics against invoice no sslog/1146 dt 3.3. 2020	
Amount (in words) : Indian Rupees One Lakh Sixty Nine Thousand Six Hundred Twenty Two Only	
	₹ 1,69,622.00

Prepared by: sangeetha

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : **PAY/10055**

Dated : **2-May-2020**

Particulars	Amount
Account : SP-Summit Sales LLP Logistics	22,680.00
Through : BANK-Yesbank Current Acct -107063700000167 On Account of : being online transter to SSSLP Logistics against bill no SSLOg/1171/19-20 Amount (in words) : Indian Rupees Twenty Two Thousand Six Hundred Eighty Only	
	₹ 22,680.00

Prepared by: admin

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : **PAY/10056**

Dated : **2-May-2020**

Particulars	Amount
Account : SP-Summit Sales LLP Logistics	6,480.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transter to SLLP Logistics against bill no SSLog/1160/19-20	
Amount (in words) : Indian Rupees Six Thousand Four Hundred Eighty Only	₹ 6,480.00

Prepared by: admin

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : **PAY/10057**

Dated : **2-May-2020**

Particulars	Amount
Account : SP-Summit Sales LLP Logistics	8,100.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to SSLLP Logistics against invoice no SSLOg/1235 dt 31.3.2020	
Amount (in words) : Indian Rupees Eight Thousand One Hundred Only	
	₹ 8,100.00

Prepared by: admin

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

Payment Voucher

No. : **PAY/10058**

Dated : **2-May-2020**

Particulars	Amount
Account : SP-Summit Sales LLP Logistics	1,69,621.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to SLLP Logistics against invoice no SSLOg/1214 dt 31.3.2020	
Amount (in words) : Indian Rupees One Lakh Sixty Nine Thousand Six Hundred Twenty One Only	
	₹ 1,69,621.00

Prepared by: admin

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : PAY/10059

Dated : 2-May-2020

Particulars	Amount
Account : SP-Summit Sales LLP Common Expenses	61,819.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to SSSLP Common Expenses against invoice no common /259 dt 18.3.2020.	
Amount (in words) : Indian Rupees Sixty One Thousand Eight Hundred Nineteen Only	
	₹ 61,819.00

Prepared by: admin

Approved by

Receiver's Signature

Payment Voucher

No. : PAY/10063

Dated : 5-May-2020

Particulars	Amount
Account :	
TDS-10% Professional Charges	16,456.00
SIP-TDS	741.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
ch no 964096 being cheque issued towards tds for the month of Mar 2020.	
Amount (in words) :	
Indian Rupees Seventeen Thousand One Hundred Ninety Seven Only	
	₹ 17,197.00

Prepared by: admin

Approved by

Receiver's Signature

MODI PROPERTIES PVT LTD MAY FLOWER PLATINUM
TDS STATEMENT FOR THE MONTH OF MARCH 2020

Sl.No.	Head	PAN NO		Under Section	Amount credited	TDS Amount
1	SLLP Logistics	ACQFS2044C	10%	194J	164,557	16,456
	Sub Total				164,557	16,456
	Total TDS	180,486				
	Paid Amt	164,030				
	Balance Payable	16,456				
	Interest @ 1.5% for 3 months	741				
	Total Payable	17,197				

Prepared By
S. Jeyakumar
 7/5/2020

MM

07 MAY 2020

Modi Properties Pvt Ltd Mayflower Platinum

CIN: AAM-1856

TDS Payable

Monthly Summary

1-Apr-2019 to 31-Mar-2020

Page 1

Particulars	Transactions		Closing Balance
	Debit	Credit	
Opening Balance			56,540.00 Cr
April	56,540.00	69,789.00	69,789.00 Cr
May	69,789.00	64,402.00	64,402.00 Cr
June	64,402.00	69,926.00	69,926.00 Cr
July	69,926.00	1,04,594.00	1,04,594.00 Cr
August	1,04,594.00	88,587.00	88,587.00 Cr
September	88,587.00	1,07,658.00	1,07,658.00 Cr
October	1,07,658.00	1,50,506.00	1,50,506.00 Cr
November	1,50,506.00	1,31,256.00	1,31,256.00 Cr
December	1,31,430.00	1,64,406.00	1,64,232.00 Cr
January	1,64,232.00	2,20,745.00	2,20,745.00 Cr
February	2,20,745.00	1,65,731.00	1,65,731.00 Cr
March	2,70,991.00	1,80,486.00	75,226.00 Cr
Grand Total	14,99,400.00	15,18,086.00	75,226.00 Cr

Cur: Paid
Balance. 75,226

Company Name : Modi Properties Pvt.Ltd.		Voucher No : 6600	
Project Name : May Flower Platinum			
Supplier Name : T.Kurmanna			
PARTICULARS		Amount	
Hire Charges - Job Work Payment		Amount Payable :-	6102.00
Towards GSB levelling			6102.00
Hire Charges - On A/C Payment		Amount Payable :-	0.00
			0.00
Other Additions :			0.00
		Gross	6102.00
		TDS% 2.00 TDS Amount	122.04
		CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount	0.00
Other Deductions :			0.00
		Total	5979.96
Rupees : Five Thousand Nine Hundred Seventy Nine and Paise Ninty Six Only.			

Certified by:
B. N. F.
**Assistant Engg/Admin
May Flower Platinum**

VERIFIED BY
08 MAY 2020
V. RAVI
ADMIN-AUDIT OFFICER

APPROVED BY
[Signature]
08 MAY 2020
S.V. SUBBA REDDY
PROJECT MANAGER

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.

Project Name : May Flower Platinum

Supplier Name : T.Kurmanna

08-05-2020 12:21:52

Pages : 1 of 2

Voucher No :	6600
From Date :	01-05-2020
To Date :	07-05-2020

HC No	HC Date	Equipment Name / Particulars				S.Time	E.Time	Qty	Rate		Gross
78861	14204	06-05-2020	JCB			09:22	17:09	6.78	900	JW	6102.00
			TS08EV2069	Units : per hour				Rate : 800			
			GSB LEVELLING								

Certified by:

Assistant Engg/Admin
May Flower Platinum

VERIFIED BY


08 MAY 2020V. RAVI
ADMIN-AUDIT OFFICER

APPROVED BY


08 MAY 2020S.V. SUBBA REDDY
PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Payment Voucher

No. : PAY/10064

Dated : 5-May-2020

Particulars	Amount
Account :	
TDS-1% Contract	7,647.00
TDS-2% Contract	1,229.00
TDS-2% Equipment Hire Charges	169.00
SIP-TDS	271.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
ch no 964097 being cheque issued towards tds for the month of april 2020.	
Amount (in words) :	
Indian Rupees Nine Thousand Three Hundred Sixteen Only	
	₹ 9,316.00



Prepared by: admin

Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : **PAY/10065**

Dated : **7-May-2020**

Particulars	Amount
Account :	
EMP-S V Subba Reddy	44,664.00
EMP-O Sobhan Babu	23,097.00
EMP-K Narender Reddy	19,532.00
EMP-CH Ashok Kumar	18,423.00
EMP-Syed Mustaq Ali Abedi	16,255.00
EMP- V Naveena Yadav	12,936.00
EMP-B Nandini	9,257.00
EMP-K Sravani	9,257.00

continued ...

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

(Page 2)

No. : **PAY/10065**

Dated : **7-May-2020**

Particulars	Amount
EMP-G Vijay Kumar	676.00

Through :

BANK-Yesbank Current Acct -107063700000167

On Account of :

being online transfer towards salary for the month of april 2020

Amount (in words) :

Indian Rupees One Lakh Fifty Four Thousand Ninety Seven Only

₹ 1,54,097.00

Payment Voucher

No. : ¹⁰⁰⁶⁷~~PAY/10065~~

Dated : 11-May-2020

Particulars	Amount
Account :	
EUC-Kurmanna Telugu	6,102.00
TDS-2% Equipment Hire Charges	(-)122.00
Through :	
BANK-Yesbank Current Acct.-107063700000167	
On Account of :	
being online transfer to T Kurmanna towards GSB Levelling from 01-05-2020 to 7-5-2020.	
Amount (in words) :	
Indian Rupees Five Thousand Nine Hundred Eighty Only	
	₹ 5,980.00

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

Payment Voucher

No. : ¹⁰⁰⁶⁸ ~~PAY/10066~~

Dated : 11-May-2020

Particulars	Amount
Account :	
EUC-Ravula Parusharamulu	14,625.00
TDS-2% Equipment Hire Charges	(-)293.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer towards dust,debries,20mm metal and shabad stone shifting from 01-5-2020 to 7.5.2020.	
Amount (in words) : Indian Rupees Fourteen Thousand Three Hundred Thirty Two Only	
	₹ 14,332.00

Voucher No : 6595

S.V. SUBBA REDDY
PROJECT MANAGER
Project Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Properties Pvt.Ltd.

Project Name : May Flower Platinum


Supplier Name : Ravula Parusharamulu

08-05-2020 10:49:03

Pages : 1 of 6

Voucher No :	6595
From Date :	01-05-2020
To Date :	07-05-2020

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
78805	14176	01-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip DUST SHIFTING	09:37	09:48	1	375	JW	375.00
78806	14177	01-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip DUST SHIFTING	09:49	09:53	1	375	JW	375.00
78807	14178	01-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip DUST SHIFTING	10:05	10:10	1	375	JW	375.00
78808	14179	01-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip DUST SHIFTING	10:11	10:19	1	375	JW	375.00
78809	14180	01-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip SHABAD STONES	12:25	12:54	1	375	JW	375.00
78810	14181	02-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip DUST SHIFTING	10:46	11:10	1	375	JW	375.00
78811	14182	02-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip DUST SHIFTING	11:33	11:45	1	375	JW	375.00
78827	14183	04-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip 20MM METAL SHIFTING	10:23	10:41	1	375	JW	375.00
78828	14184	04-05-2020 Tractor with tipper with labour AP36X4269 Units : per trip	11:04	11:11	1	375	JW	375.00



Accounts Manager

Managing Director

20MM METAL SHIFTING									
78829	14185	04-05-2020	Tractor with tipper with labour			12:04	12:14	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78830	14186	04-05-2020	Tractor with tipper with labour			12:31	12:38	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78831	14187	04-05-2020	Tractor with tipper with labour			12:56	13:10	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78832	14188	04-05-2020	Tractor with tipper with labour			14:11	14:19	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78833	14189	04-05-2020	Tractor with tipper with labour			14:38	14:49	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78834	14190	04-05-2020	Tractor with tipper with labour			15:08	15:09	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78835	14191	04-05-2020	Tractor with tipper with labour			15:31	15:36	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78836	14192	04-05-2020	Tractor with tipper with labour			15:58	16:02	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78837	14193	04-05-2020	Tractor with tipper with labour			16:37	16:42	1	375 JW 375.00
			AP36X4269	Units : per trip	Rate : 375				
DUST SHIFTING									
78839	14195	05-05-2020	Tractor with tipper with labour			10:11	10:20	1	375 JW 375.00

VERIFIED BY

08 MAY 2020

V. RAVI
ADMIN-AUDIT OFFICER

Certified by:

B. N. J.
Assistant Engg/Admin
May Flower Platinum

APPROVED

S.V. SUBBIAH
Project Manager

Accounts Manager

Managing Director

Pages : 3 of 6

APPROVED

[Signature]

06 MAY 2014

S.V. SUPPLY CO.
PROJECT

Project Manager

Managing Director

Pages : 4 of 6

APPROVED BY
[Signature]
6 MAY 2020
S. J. REDDY
PROJECT MANAGER


Managing Director

AP36X4269

Units : per trip

Rate : 375

DEBRIES SHIFTING



Project Manager

Accounts Manager

Managing Director

Mouji Properties Pvt Ltd Mayflower Platinum (20-21)

Payment Voucher

No. : ¹⁰⁰⁶⁹
~~PAY/10067~~

Dated : 11-May-2020

Particulars	Amount
Account : SUP-Sri Bala Saraswathi Industries	97,303.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to sri bala saraswathi towards robo sand GSB purchae from 1-5-2020 to 6-5-2020.	
Amount (in words) : Indian Rupees Ninety Seven Thousand Three Hundred Three Only	
	₹ 97,303.00

Building Material Voucher

08-05-2020 10:49:03

Pages : 1 of 1

Company Name : Modi Properties Pvt.Ltd.
Project Name : May Flower Platinum
Supplier Name : Sri Bala Saraswathi Industries


Voucher No :	5056
From Date :	01-05-2020
To Date :	07-05-2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1035 - Building material - Robo sand - Coarse - NA - cft								
10392	01-05-2020	06:59	1363	01.05.2020	550.000	24.50	0.00	13475.00
10393	01-05-2020	07:01	1362	01.05.2020	610.000	24.50	0.00	14945.00
10395	06-05-2020	07:46	1370	06.05.2020	502.000	24.50	0.00	12299.00
					1662.000			40719.00
1050 - Building material - GSB - NA - CFT								
10394	06-05-2020	07:40	1371	06.05.2020	509.000	22.00	0.00	11198.00
10396	06-05-2020	09:36	1373	06.05.2020	550.000	22.00	0.00	12100.00
10397	06-05-2020	11:09	1375	06.05.2020	502.000	22.00	0.00	11044.00
10399	06-05-2020	15:45	1377	06.05.2020	509.000	22.00	0.00	11198.00
10400	06-05-2020	15:51	1378	06.05.2020	502.000	22.00	0.00	11044.00
					2572.000			56584.00
Building Material Total								97303.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material	97303.00
Towards supply of Robo coarse sand and GSB	
Additional Payments :	0.00
Deductions :	0.00
Total	97303.00

Rupees : Ninty Seven Thousand Three Hundred Three Only.



Accounts Manager

Managing Director

Payment Voucher

No. : ¹⁰⁰⁷⁰~~PAY/10068~~

Dated : 11-May-2020

Particulars	Amount
Account : SUP-Sai Vishal Enterprises	5,700.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to sai vishal enterprises towards 6mm metal aggregate from 1-5-2020 to 7-5-2020.	
Amount (in words) : Indian Rupees Five Thousand Seven Hundred Only	
	₹ 5,700.00

Building Material Voucher

Company Name : Modi Properties Pvt.Ltd.

Project Name : May Flower Platinum

Supplier Name : Sai Vishal Enterprises

08-05-2020 10:42:08

Pages : 1 of 1



Voucher No :	5055
From Date :	01-05-2020
To Date :	07-05-2020

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
1010 - Building material - Metal aggregate - 6mm - cft								
10398	06-05-2020	11:28	018	06.05.2020	300.000	19.00	0.00	5700.00
					300.000			5700.00
Building Material Total								5700.00

Advice for Payment

PARTICULARS	Amount
Payment towards Building Material	5700.00
Towards supply of 6mm metal aggregate	
Additional Payments :	0.00
Deductions :	0.00
Total	5700.00

Rupees : Five Thousand Seven Hundred Only.



Accounts Manager

Managing Director

Modi Properties Pvt. Ltd.

May Flower Platinum

37144

10398

Recd Date / Time 06-05-2020 11:28:00	Veh No AP16TX2160	Del by PARTY	Recd by SECURITY
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity
Qty 300.00	Rate 19.00	GST% 0.00	Value 5700.00
DC No 018	DC Date 06.05.2020	Bill No	Bill Date

Item Name

1010 - Building material - Metal aggregate - 6mm - cft



Supplier Name

Sai Vishal Enterprises

Remarks:-

Rupees : Five Thousand Seven Hundred Only.

INWARD	
Inward No. 10398	Dt. 06/05/20
MRN No:	Dt:
Received By:	Sign: Nizam
Modi Properties Pvt. Ltd.	
Sy. No. 82/1	



Printed On 06-05-2020 14:58:55

Certified by:
<i>B. R. R.</i>
Assistant Engg./Admin
May Flower Platinum

APPROVED BY
2020
S.V. SUBBA REDDY
PROJECT MANAGER

VERIFIED BY
08 MAY 2020
V. RAVI
ADMIN-AUDIT OFFICER

Payment Voucher

No. : ¹⁰⁰⁷¹ ~~PAY/10069~~

Dated : 11-May-2020

Particulars	Amount
Account : SP-Sree Sai Sharanya Enterprises	13,500.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to sree sai sharanya enterprises against invoice no 403 dt 21.3.2020	
Amount (in words) : Indian Rupees Thirteen Thousand Five Hundred Only	
	₹ 13,500.00

Prepared by: admin

Approved by 

Receiver's Signature

SAI VISHAL ENTERPRISES

Suppliers of Building Material, 20mm, 12mm Metal,
Robosand, Robo Fine Sand, Stone Dust, 6mm, Stone Chips etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36AHIPK6441Q1ZQ

DELIVERY CHALLAN

No. **018**

Date : 06/5/20

To Modi Properties Pvt Limited

M P P L (Mallapur)

DESCRIPTION OF MATERIAL :

6 mm

TIME :

QUANTITY :

300 CFT

LORRY No. :

AP16TX
2160

DRIVER NAME :

INWARD

Inward No	<u>10398</u>	Dr.	<u>6/5/20</u>
MRN No:		Ch:	
Received By:		Sign	<u>Nizum</u>
Modi Properties Pvt. Ltd.			
Sy.No.82/1			

Receiver's Signature

Sender's Signature

Payment Voucher

No. : ¹⁰⁰⁷²~~PAY/10070~~

Dated : 11-May-2020

Particulars	Amount
Account : SUP-Sai Vishal Enterprises	81,570.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to sai vishale enterprises towards purchase of 20mm metal against invoice no 158 dt 21.3.2020.	
Amount (in words) : Indian Rupees Eighty One Thousand Five Hundred Seventy Only	₹ 81,570.00


Approved by

Receiver's Signature

Modi Properties Pvt Ltd Mayflower Platinum

5-4-187/3&4, M G Road

Ranigunj

Hyderabad

State Name : , Code :

CIN: AAM-1856

Bank Payment VoucherNo. : **1273**Dated: **18 Mar 2020**

Particulars	Amount
Account :	
Labour Charges -URD	8,196.00
Allowance for Consumables - URD	8,196.00
Allowance for Const Eqpmt -URD	24,588.00
TDS Payable	(-)400.00
Through :	
Yes Bank -107063700000167	
On Account of :	
Being amount transfered to M.Chandrakala towards as per advice for payment	
Amount (in words) :	
Indian Rupees Forty Thousand Five Hundred Seventy and Twenty paise Only	
	₹ 40,570.00

Prepared by: mfh@modiproperties.com



Approved by

Receiver's Signature



Job Work Details

S. No. 9145

Company	MJPPL	Project	MPL
No. of workers required	14	Date	13/3/2020
No. of head mason	-	No. of male helper	07
No. of mason	-	No. of female helper	07
Required from date	13/3/2020	Required to date	13/3/2020
Job Description:	Towards Steel remaining at B' block, Excavation of mud at south side road, Goicks shifting, Shaladstone shifting, dust shifting for Shaladstone purpose, back filling of gaps		
Description	Quantity	Rate	Amount
17 Steel remaining	1500	1/-	1500=00
27 Excavation of mud	200 cft	7/-	1400=00
37 Goicks shifting	1000	1/-	1000=00
47 Shaladstone shifting	1000sf	1.5/-	1500=00
5) bag soil filling	600sf	1/-	600=00
			6000=00
Total Amount			
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sravani		Wojas	

Job Work Details

S. No. 9148

Company	MPL	Project	MPL
No. of workers required	10	Date	14/3/2020
No. of head mason	—	No. of male helper	06
No. of mason	—	No. of female helper	04
Required from date	14/3/2020	Required to date	14/3/2020

Job Description:

Towards a block boundary opening,
blocks shifting for north side railway station

Purpose 1 Excavation of mud at west side road

Description	Quantity	Rate	Amount
C block			
1) C block remaining at	1600	1/-	1600 = 00
2) blocks & dust shifting	2000	1/-	2000 = 00
at north side railway			
3) Excavation of mud	200 cft	3.5/-	700 = 00
Total Amount			4300 = 00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Saravali	Saravali	Saravali	Saravali

Job Work Details

S. No. 9150

Company	MPPCL	Project	MPL
No. of workers required	02	Date	15/3/2020
No. of head mason	-	No. of male helper	02
No. of mason	-	No. of female helper	-
Required from date	15/3/2020	Required to date	15/3/2020
Job Description:	Towards road bounds removing,		

levelling work at west side.

Description	Quantity	Rate	Amount
17 west side road	1000	1/-	1000.00
bounds removing			
Total Amount			1000.00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sravani	[Signature]	Woggg	Woggg

Job Work Details

S. No. 9152

Company	MPPL	Project	may flower sktrum
No. of workers required	17	Date	16/03/2020
No. of head mason	—	No. of male helper	07
No. of mason	—	No. of female helper	10
Required from date	16/03/2020	Required to date	16/03/2020
Job Description:	Towards the road levelling work at the South side road, 1st block east side rocky hill, sand hill, in cement block lot lot, baby chips hill at the model of work.		
Description	Quantity	Rate	Amount
Levelling of soil	2200 sft	1/-	2200 = 00
rock hill and levelling	500 cft	1.50/-	750 = 00
Sand hill	2500 cft	1.50/-	3700 = 00
Baby chips levelling	900 sft	1/-	900 = 00
Total Amount			7,600 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Narasimha Reddy	[Signature]	A. Chandrasekhar	[Signature]

Job Work Details

S. No. 9153

Company	MPPCL	Project	MPL
No. of workers required	17	Date	17/3/2020
No. of head mason	—	No. of male helper	08
No. of mason	—	No. of female helper	09
Required from date	17/3/2020	Required to date	17/3/2020



Job Description:

Towards C Block southside compound

Wall Excavation for base work, waterbunds removing

at basement one block, road leveling southside, westside road curbstone wall

Description	Quantity	Rate	Amount
1> Excavation of compound wall ^{Side}	200 Cft	7/-	1400 = 00
2> waterbunds removing	2250 Sft	1/-	2250 = 00
3> road leveling work	2000 Sft	1.5/-	3000 = 00
4> curbstone leveling at ^{west side road}	800	1/-	800 = 00
Total Amount			7450 = 00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sravani			



S. No. 9154

S. No. 9154

Company	MPL	Project	MPL
No. of workers required	16	Date	18/3/2020
No. of head mason	-	No. of male helper	07
No. of mason	-	No. of female helper	09
Required from date	18/3/2020	Required to date	18/3/2020
Job Description:	Towards Northside driveway store room		
Purpose 8" bricks shifting, Cobble compound wall excavation for brickwork purpose; shalstone & dust shifting for sales ^{work}			
Description	Quantity	Rate	Amount
1> bricks shifting	3000	1/-	3000 200
2> Excavation for compound ^{wall}	200 sq ft	7/-	1400 200
3> Shaladstone & dust shifting	2500	1/-	2500 200
/	/	/	/
/	/	/	/
/	/	/	/
Total Amount			6900 200
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K-Sravani	[Signature]	[Signature]	[Signature]

Job Work Details

S. No. 9156

Company	M P P L	Project	May Flower Platform
No. of workers required	17	Date	19/3/2020
No. of head mason	—	No. of male helper	07
No. of mason	—	No. of female helper	10
Required from date	19/3/2020	Required to date	19/3/2020
Job Description:	Towards the excavation done at South side road, removal of curb stone, shifting of shelled stone and dust for flooring, backfilling at North side, bricks shifting, curbing work removal at CE road.		
Description	Quantity	Rate	Amount
excavation of Soil	310 cft	7/-	2170 = 20
removal of curb stone	120 Rft	3/-	360 = 20
shelled & dust shifting	1000 Sft	2/-	2000 = 00
backfilling at North side	600 cft	2/-	1200 = 20
bricks shifting	500 Sq	2/-	1000 = 20
curbing work removal at CE road	1000 Sft	1/-	1000 = 20
			1
Total Amount			7,730 = 20
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Narasimha Reddy	K. Narasimha Reddy	A. Chandra Sekh	A. Chandra Sekh

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5402

Date : 20-03-2020

Contractor Name	From Date	To Date
M.Chandrakala Earth work (MPL)	13-03-2020	19-03-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	69.00	27600.00	7200.00	0.00	15600.00	4800.00	0.00	0.00
Male Helper	64.00	28800.00	7200.00	900.00	13500.00	7200.00	0.00	0.00
Totals...	133.00	56400.00	14400.00	900.00	29100.00	12000.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards steel removing at B block excavation of mud at southside road bricks shifting shabadstones shifting dust shifting for shabad stones back filling with sand bags C block boulders removing bricks shifting for northside drive way store room purpose excavation of mud at west side road and road bunds removing levelling work at west side road levelling work at the south side road	40980.00
Total Amount %	40980.00
TDS : @ 1	409.80
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	40570.20
Rupees : Fourty Thousand Five Hundred Seventy and Paise Twenty Only.	

Certified by:

B.N.T.

Approved By Admin

Assistant Engg/Admin
May Flower Platinum

APPROVED BY

Approved By Project
Manager

S.V. SUBBA REDDY
PROJECT MANAGER

Approved By Accounts

Approved By Managing
Director

Modi Properties Pvt Ltd Mayflower Platinum

5-4-187/3&4, M G Road

Ranigunj

Hyderabad

State Name : , Code :

CIN: AAM-1856

Bank Payment VoucherNo. : ~~1773~~ PA-1/10074

Dated: 11/5/2020

Particulars	Amount
Account :	
Meeriyala Chandrakala-Allow for Const Equipt	15,300.00
TDS Payable	(-)153.00
Misc Income	(-)3,640.00
Through :	
Yes Bank -107063700000167	
On Account of :	
Being amount transfered to M.Chandrakala towards as per advice for payment	
Amount (in words) :	
Indian Rupees Eleven Thousand Five Hundred Seven Only	
	₹ 11,507.00

Prepared by: mfh@modiproperties.com

Approved by

Receiver's Signature



Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5412


Date : 20-03-2020

Contractor Name	From Date	To Date
M.Chandrakala Earth work (MPL)	13-03-2020	19-03-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	69.00	27600.00	7200.00	0.00	15600.00	4800.00	0.00	0.00
Male Helper	64.00	28800.00	7200.00	900.00	13500.00	7200.00	0.00	0.00
Totals...	133.00	56400.00	14400.00	900.00	29100.00	12000.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards cleaning work done at model flat curing done for CC road helper for welding work steel removing at south side road curbstone stone removing at west side driveway curing of CC road helping for welders model flats cleaning loading and unloading of material store arrangement of material item wise	15300.00
Job Work Description :	0.00
Total Amount %	15300.00
TDS : @ 1	153.00
Less Rent :	3640.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	11507.00
Rupees : Eleven Thousand Five Hundred Seven Only.	



Approved By Accounts

Approved By Managing Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : **PAY/10073**

Dated : 11-May-2020

Particulars	Amount
Account :	
DW-N Ramakrishna Reddy	3,000.00
TDS-1% Contract	(-)30.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
being online transfer to N Ramakrishna reddy towards dept charges from 1-5-2020 to 7-5-2020.	
Amount (in words) :	
Indian Rupees Two Thousand Nine Hundred Seventy Only	
	₹ 2,970.00

Prepared by: admin

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5471


Date : 08-05-2020

Contractor Name				From Date		To Date	
Nalla.Ramakrishna Reddy (Ele)				01-05-2020		07-05-2020	
Skill Name	Attendance		Department		Job Work		On A/c
	Value	Amount	Auto	Manual	Auto	Manual	Auto Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00 0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards the checking of CC camera at the south west corner tower electrical connection given for bar bending machine light fixing done at staircase checking if generator power at the cellar shifting of electrical point at A101 A103 flats	3000.00
Job Work Description :	0.00
	Total Amount % 3000.00
	TDS : @ 1 30.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
	Net Amount : 2970.00

Rupees Two Thousand Nine Hundred Seventy Only.



Approved By Accounts

Approved By Managing Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : ¹⁰⁰⁷⁶
PAY/10074

Dated : 11-May-2020

Particulars	Amount
Account :	
CONT-A Ramulu	8,000.00
TDS-1% Contract	(-)80.00
Through : BANK-Yesbank Current Acct -107063700000167	
On Account of : being online transfer to A Ramulu towards on account	
Amount (in words) : Indian Rupees Seven Thousand Nine Hundred Twenty Only	
	₹ 7,920.00

Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5461

Date : 08-05-2020

Contractor Name	From Date	To Date
Ramulu [Carpenter] MPL	01-05-2020	07-05-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Credit balance Rs.10258/- This week payment Rs.8000/- 2258/-cr	8000.00
Department Description :	0.00
Job Work Description :	0.00
Other Deductions Description :	0.00
08 MAY 2020 V. RAVI ADMIN-AUDIT OFFICER	0.00
Total Amount %	8000.00
TDS : @ 1	80.00
Less Rent :	0.00
Less Loan :	0.00
Net Amount :	7920.00

Rupees : Seven Thousand Nine Hundred Twenty Only.



Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : **PAY/10075**

Dated : 11-May-2020

Particulars	Amount
Account :	
DW-M Chandrakala	12,750.00
TDS-1% Contract	(-)128.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
being online transfer to M chandrakala towards departmental work from 1-5-2020 to 7-5-2020.	
Amount (in words) :	
Indian Rupees Twelve Thousand Six Hundred Twenty Two Only	
	₹ 12,622.00

Prepared by: admin

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5475

Date : 08-05-2020

Contractor Name		From Date		To Date	
M.Chandrakala Earth work (MPL)		01-05-2020		07-05-2020	
Skill Name	Attendance		Department		Job Work
	Value	Amount	Auto	Manual	Auto
Totals...	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards the road clearing work done at the west side road debries removing done at the lower cellar shifting of shabad stones and dust for flooring in store room at lower basement shifting of aluminium windows shifting of bricks at store room	12750.00
Job Work Description :	0.00
Total Amount %	12750.00
TDS : @ 1	127.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	12622.50
Rupees Twelve Thousand Six Hundred Twenty Two and Paise Fifty Only.	

Certified by:

Approved By Admin
 Assistant Engg/Admin
 May Flower Platinum

APPROVED BY

08 MAY 2020
 Approved By Project
 Manager
 S.V. SUBBA REDDY
 PROJECT MANAGER

Approved By Accounts

Approved By Managing
 Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : ¹⁰⁰⁷⁸
~~PAY/10076~~

Dated : 11-May-2020

Particulars	Amount
Account :	
DW-Shaik Javid Pasha	4,000.00
TDS-1% Contract	(-)40.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
being online transfer to shaik javid pasha towards departmental work from 1-5-2020 to 7-5-2020.	
Amount (in words) :	
Indian Rupees Three Thousand Nine Hundred Sixty Only	₹ 3,960.00

Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5473

Date : 08-05-2020

Contractor Name	From Date	To Date
Shaik Javid pasha.(Welder) MPL	01-05-2020	07-05-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards alteration work done for the Z angle templates making of railing for the model flat A-105 grill alteration done for A 105 flat	4000.00
Job Work Description :	0.00
Total Amount %	4000.00
TDS : @ 1	40.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3960.00

Rupees : Three Thousand Nine Hundred Sixty Only.

VERIFIED BY

08 MAY 2020

ADMIN-AUDIT OFFICER

Certified by:

Approved By Admin
Assistant Engg/Admin
May Flower Platinum

APPROVED BY

08 MAY 2020

Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : ¹⁰⁰⁷⁹~~PAY/10077~~

Dated : 11-May-2020

Particulars	Amount
Account :	
LSUD-Labour Charges	3,120.00
LSUD-Allowance for Equipment	3,120.00
LSUD-Allowance for Consumables	1,560.00
TDS-1% Contract	(-)78.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
being online transfer to M Chandrakala towards jobwork from 1-5-2020 to 7-5-2020.	
Amount (in words) :	
Indian Rupees Seven Thousand Seven Hundred Twenty Two Only	
	₹ 7,722.00

Prepared by: admin

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5470

Date : 08-05-2020

Contractor Name	From Date	To Date
M.Chandrakala Earth work (MPL)	01-05-2020	07-05-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards tying of gunny bags for column 09 curing purpose and for column 02 at west side drivr way levelling work done at west side material loading and unloading from cherlapally to MPL	7800.00
Total Amount %	7800.00
TDS : @ 1	78.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	7722.00
Rupees : Seven Thousand Seven Hundred Twenty Two Only.	



Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 9166

Company	M P P L	Project	my flower plantation
No. of workers required	06	Date	4/05/2020
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	03
Required from date		Required to date	
Job Description:	Towards the tying of gunny bags at the column's curing purpose		
Description	Quantity	Rate	Amount
Gunny bag tying	2600 sht	1/-	2600 = 2600
Total Amount			2600 = 2600
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. S. S. S. S. S.	K. S. S. S. S.	A. Ch. S. S. S.	25.5.20

Job Work Details

S. No. 9161

Company	MPPZ	Project	may flower / kethan
No. of workers required	04	Date	06/05/2020
No. of head mason	—	No. of male helper	02
No. of mason	—	No. of female helper	02
Required from date	06/05/2020	Required to date	06/05/2020
Job Description:	Toward the gunny bags tying done for the column 2 at the west side drive way, levelling work done at west side.		
Description	Quantity	Rate	Amount
Gunny bags tying.	1500 str	1/-	1500 = ₹
levelling work.	350 str	2/-	700 = ₹
Total Amount			2,200 = ₹
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Narasimha Reddy	[Signature]	A. Chandra Sekhara	[Signature]

Job Work Details

S. No. 9165

Company	MPP	Project	MPL
No. of workers required	06	Date	01/05/2020
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	03
Required from date	01/05/2020	Required to date	01/05/2020
Job Description:	Towards Gunny bags tying at west side driveway slab, Material loading & unloading at Cherlapally to MPL.		
Description	Quantity	Rate	Amount
1> Gunny bags tying	1500	1/-	1500 = 00
2> Material unloading & loading	1500	1/-	1500 = 00
/	/	/	/
/	/	/	/
/	/	/	/
Total Amount			2000 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Saravali K	Saravali	WGS	WGS

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

Payment Voucher

No. : ¹⁰⁰⁸⁰ ~~PAY/10078~~

Dated : ^{11/5/2020} ~~14-May-2020~~

Particulars	Amount
Account :	
LSUD-Labour Charges	1,408.00
LSUD-Allowance for Equipment	1,408.00
LSUD-Allowance for Consumables	704.00
TDS-1% Contract	(-)35.00
Through :	
BANK-Yesbank Current Acct -107063700000167	
On Account of :	
being online transfer towards jobwork from 1-5-2020 to 7-5-2020	
Amount (in words) :	
Indian Rupees Three Thousand Four Hundred Eighty Five Only	
	₹ 3,485.00

Prepared by: admin

Approved by

Receiver's Signature

Attendance Details
Mayflower Platinum
 Survey No.82/1, Mallapur, Hyderabad

Advice for Payment No : 5460


Date : 08-05-2020

Contractor Name	From Date	To Date
Mohamad Nadeem (Plumber) MPL	01-05-2020	07-05-2020

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards 3 inch PVC line from cellar 01 septic tank to main road septic tank south side road pipe line connection work provided and west side hand wash tank work fixing purpose	3520.00
Total Amount %	3520.00
TDS : @ 1	35.20
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3484.80
Rupees : Three Thousand Four Hundred Eighty Four and Paise Eighty Only.	



Approved By Project
Manager

Approved By Accounts

Approved By Managing
Director



Job Work Details

S. No. 9164

Company	MJPPL	Project	MPL
No. of workers required	06	Date	07/05/2020
No. of head mason	—	No. of male helper	03
No. of mason	03	No. of female helper	—
Required from date	07/05/2020	Required to date	07/05/2020
Job Description:	towards 3" PVC line from Celled		

of Septic tank to Mainroad Septic tank (Southside road)
 work
 pipe line connection provided. 4 westside handwash purpose
 tank work

Description	Quantity	Rate	Amount
17 PVC pipe line	260 Rft	12/-	3120.00
27 lining of tank	01	400/-	400.00
Total Amount			3520.00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
K. Sravan		Nadeem	

with