

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		6/6/20		Prepared by:		Soumya.	
PO/WO no.		67571		PO / WO Date.		28/5/20	
Supplier Name		Sslp.		PO/WO amount		26,963	
Firm/Company		Vista homes.		Project		Vista homes	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	11523	3/6/20		24,998.30			
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):				24,998.30			
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	9617	3/6/20	7936	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :							
Amount C – Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:				24,998.30			
Amount E – PO / WO value:				26,963.			
Amount F – Difference (A – E):				1965/-			
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. ☒ No				
Payment – due date			8/6/20				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	6/6/20	12/6	12/6				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-06-2020

Customer Details

Vista Homes

Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No. 11523

Invoice Date. 03-06-2020

PO No. 67571

PO Date. 28-05-2020


Req ID 57227

Req Date 27-05-2020

Loc Req No 99596

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 7047 - Plumbing - CP - Waste coupling - 1/2 thread -	8481	10	206.00	2,060.00	18	370.80
2 10043 - Plumbing - CP - Bottel trap - NA - nos	8481	15	544.00	8,160.00	18	1,468.80
3 10006 - Plumbing - GI - Ball Valve - 1/2 In - nos	8481	5	259.00	1,295.00	18	233.10
4 10048 - Plumbing - PVC - PVC Connection - 18 in -	3917	15	90.00	1,350.00	18	243.00
5 7323 - Plumbing - sanitary - Washbasin rag bolts -	7318	10	168.00	1,680.00	18	302.40
6 10084 - Plumbing - CPVC - CPVC Tank adapter -		5	32.00	160.00	18	28.80
7 7327 - Plumbing - PVC - Connection - 2 ft - nos	3917	20	75.00	1,500.00	18	270.00
8 6040 - Miscellaneous - Tefflon tape - NA - nos	3919	40	19.00	760.00	18	136.80
9 7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	15	48.00	720.00	18	129.60
10 7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	6	25.00	150.00	18	27.00
11 7040 - Plumbing - CP - Sq. jali with hole - 6 In x6 In	7326	25	134.00	3,350.00	18	603.00
12						
13						
14						
15						
IGST	CGST	SGST	Total Taxable Amount	21,185.00		3,813.30
	1,906.65	1,906.65	Total Invoice Amount	24,998.30		

Rupees : Twenty Four Thousand Nine Hundred Ninty Eight and Paise Thirty Only.



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

From Company : **Vista Homes**
 5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
 G S T No. : 36AAGFV2068P1ZJ



67571
 23.05.20 2:09:44

Supplier Details

Summit Sales LLP
 5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67571	99596
Doc Date	28-05-2020	
Quote No	Nil	
Quote Date	02-03-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7047 - Plumbing - CP - Waste coupling - 1/2 thread - nos	10.00	206.00	0.00	18.00	2,430.80
2 10043 - Plumbing - CP - Bottel trap - NA - nos	15.00	544.00	0.00	18.00	9,628.80
3 7049 - Plumbing - GI - Ball Cock - 1/2 In - nos	5.00	333.00	0.00	18.00	1,964.70
4 10006 - Plumbing - GI - Ball Valve - 1/2 In - nos	5.00	259.00	0.00	18.00	1,528.10
5 10048 - Plumbing - PVC - PVC Connection - 18 in - nos	15.00	90.00	0.00	18.00	1,593.00
6 7323 - Plumbing - sanitary - Washbasin rag bolts - NA - pairs	10.00	168.00	0.00	18.00	1,982.40
7 10084 - Plumbing - CPVC - CPVC Tank adapter - 1/2 In - nos	5.00	32.00	0.00	18.00	188.80
8 7327 - Plumbing - PVC - Connection - 2 ft - nos	20.00	75.00	0.00	18.00	1,770.00
9 6040 - Miscellaneous - Tefflon tape - NA - nos	40.00	19.00	0.00	18.00	896.80
10 7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos 1"	15.00	48.00	0.00	18.00	849.60
11 7284 - Plumbing - PVC - Waste Pipe - other - nos	6.00	25.00	0.00	18.00	177.00
12 7040 - Plumbing - CP - Sq. jali with hole - 6 In x6 In - nos	25.00	134.00	0.00	18.00	3,953.00
Total Order Value . . .					26,963.00

Rupees : Twenty Six Thousand Nine Hundred Sixty Three Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax Inclusive of all taxes

Delivery Date Next Day.

Delivery Location Vista Homes

For **Vista Homes** Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Authorised Signatory

Name : _____

Name : _____

① Part Bill received.
 Bill No. 11523 - 24998/-
 Balance receivable.
 A 1
 12/06/2020

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : _/_/_

Purchase Order

Page(s) 2 Of 2

29-05-2020 3:37:09 PM

Original / Office Copy / Purchase Div. Copy

Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost Included by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for F- 208,209,301,302,303 flats Purpose.

Completion Date Nil


Measurment Nil

Security Nil

Remarks

For **Vista Homes**

Authorised Signatory

Name : 

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form - CP Fittings															
Company		Vista Homes		Site & Phase		Vista Homes									
Req. no.		99596		Req. Date		27.05.2020									
Material required before		31.05.2020		ID no.		57297									
Prepared by:		T. Madhu		Approved by (sign):											
Flat / Block no:		F-208, 209, 301, 302, 303 Flats Purpose.													
Type A 1220 Sfr 3BHK Order Value:		2 Flats													
Type B 1220 Sfr 3BHK Order Value:		2 Flats													
Type C 950 Sfr 3BHK Order Value:		1 Flats													
Type D 950 Sfr 3BHK Order Value:		0 Flats													
S No.	Item Description	Units	Qty required for Type A 1220 BHK flat	Qty required for Type B 1220 Sfr 3BHK flat	Qty required for Type C 950 2BHK flat	Qty required for Type D 950 Sfr 3BHK flat	Type A 1220 Sfr 3BHK flats requirement	Type B 1220 Sfr 3BHK flats requirement	Type C 950 2BHK flats requirement	Type D 950 Sfr 3BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	Wall Mixture	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
2	Long Body	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
3	Short Body	Nos	1	1	1	1	1	1	1	1	-	-	-	-	-
4	Shower Arm	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
5	Shower Head	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
6	Pillar Cock	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
7	Angle Cock	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
8	Bottle Trap	Nos	8	8	6	6	6	6	6	1	-	-	-	-	-
9	PVC Connection 2'	Nos	3	3	3	3	3	3	3	1	-	-	-	-	-
10	PVC Connection 18".	Nos	4	4	4	4	4	4	4	1	-	-	-	-	-
11	CP double sq jalli	Nos	3	3	3	3	3	3	3	1	-	-	-	-	-
12	Ball valve	Nos	5	5	5	5	5	5	5	1	-	-	-	-	-
13	Ball cock	Nos	1	1	1	1	1	1	1	1	-	-	-	-	-
14	Wash Basin Waste Coupling	Nos	1	1	1	1	1	1	1	1	-	-	-	-	-
15	Rack bolts	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
16	UPVC Tank Neppal 1/2"	Sets	2	2	2	2	2	2	2	1	-	-	-	-	-
17	Health Faucet	Nos	1	1	1	1	1	1	1	1	-	-	-	-	-
18	Cp extension neppal 1/2" X 1"	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
19	Waste pipe	Nos	3	3	3	3	3	3	3	1	-	-	-	-	-
20	Teflon Tapes	Nos	2	2	2	2	2	2	2	1	-	-	-	-	-
Total		Nos	8	8	8	8	8	8	8	1	-	-	-	-	-
											213	-	40	40	209

APPROVED
27.05.2020
MINISH PARIKH
MANAGER PROCUREMENT

67569
67570

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 03-06-2020

Customer Details		DC No.	9617
Vista Homes		DC Date.	03-06-2020
Kapra, Opp to MRR School, Ecil		PO No.	67571
SY.no.193		PO Date.	28-05-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	57227
		Req Date	27-05-2020
		Loc Req No	99596
Description of Goods		HSN/SAC	Qty
1	7047 - Plumbing - CP - Waste coupling - 1/2 thread - nos	8481	10
2	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	15
3	10006 - Plumbing - GI - Ball Valve - 1/2 In - nos	8481	5
4	10048 - Plumbing - PVC - PVC Connection - 18 in - nos	3917	15
5	7323 - Plumbing - sanitary - Washbasin rag bolts - NA - pairs	7318	10
6	10084 - Plumbing - CPVC - CPVC Tank adapter - 1/2 In - nos		5
7	7327 - Plumbing - PVC - Connection - 2 ft - nos	3917	20
8	6040 - Miscellaneous - Tefflon tape - NA - nos	3919	40
9	7026 - Plumbing - CP - Extension Nipple - 1/2 In - nos	8481	15
10	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	6
11	7040 - Plumbing - CP - Sq. jali with hole - 6 In x6 In - nos	7326	25
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



INWARD	
Invoice No: 24912	Dt: 03/06/20
SRN No: 79561	Dt:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

TRANSIT COPY 03-06-2020

Customer Details				Invoice No.		11523	
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		03-06-2020	
				PO No.		67571	
				PO Date.		28-05-2020	
				Req ID		57227	
				Req Date		27-05-2020	
				Loc Req No		99596	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7047 - Plumbing - CP - Waste coupling - 1/2 thread -	8481	10	206.00	2,060.00	18	370.80
2	10043 - Plumbing - CP - Bottel trap - NA - nos	8481	15	544.00	8,160.00	18	1,468.80
3	10006 - Plumbing - GI - Ball Valve - 1/2 In - nos	8481	5	259.00	1,295.00	18	233.10
4	10048 - Plumbing - PVC - PVC Connection - 18 in -	3917	15	90.00	1,350.00	18	243.00
5	7323 - Plumbing - sanitary - Washbasin rag bolts -	7318	10	168.00	1,680.00	18	302.40
6	10084 - Plumbing - CPVC - CPVC Tank adapter -		5	32.00	160.00	18	28.80
7	7327 - Plumbing - PVC - Connection - 2 ft - nos	3917	20	75.00	1,500.00	18	270.00
8	6040 - Miscellaneous - Tefflon tape - NA - nos	3919	40	19.00	760.00	18	136.80
9	7026 - Plumbing - CP - Extension Nipple - 1/2 In - 1"	8481	15	48.00	720.00	18	129.60
10	7284 - Plumbing - PVC - Waste Pipe - other - nos	3917	6	25.00	150.00	18	27.00
11	7040 - Plumbing - CP - Sq. jali with hole - 6 In x6 In	7326	25	134.00	3,350.00	18	603.00
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				21,185.00		3,813.30	
Total Invoice Amount				24,998.30			

Rupees : Twenty Four Thousand Nine Hundred Ninty Eight and Paise Thirty Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction