



CASH / CREDIT BILL

Cell : 98496 30196

9010100335

HI-TECH POWER ENTERPRISES

Door No. SRT - 981, Sanathnagar, Hyderabad - 500 018.

TOT No. : PJT/06/0/1376



M/s. PARAMOUNT ESTATES
Site: Sy. No. 233, Nagaram(V)
Keesara Mandal, R.R. Dist

Bill No. : 84

W.O. No. :

Date : 09.08.2016

Sl. No.	DESCRIPTION	QTY.	RATE	AMOUNT	
				Rs.	Ps.
1.	57 Nos TP Switch Laitoring and Commissioning including electricity			6,65,050	00
2	T.O.T 1/.			6,650	00
				TOTAL	



Rs. 6,71,700/-

Rupees : Six Lakh Seventy One thousand
Seven Hundred only

For **HI-TECH POWER ENTERPRISES**

PM

Shirish

9849630156
995928449

Page 1

Requisition Form

Company Name:		Paramount Estates		Date:		30.12.14	
Site & Phase :		Paramount Avenue		Time:		14:30 PM	
Supplier				Req. No.		41464	
Material required before date:			30.01.15		ID No.		22895
No	Description	Size	Quantity	Units	Inward No	Date	
1	Electrical Meter 3 Phase	5 KVA	56	Nos			
2	Electrical Meter 3 Phase (CT Meter)	20 KVA	01	Nos			
3	Electrical Transformer 3 Phase	160 KVA	01	Nos			
4		315 KVA					
5	56 X 51 KVA + 1 x 20 KVA		66.62		315 KVA		
6	2 X 0.9						
7	↑ directly ↑ power factor						
8	Note: Transformer Suggested by MR. VenuBabu						
9							
10							

Remarks: For Electrical Connections Of A Block 1 to 7 Flats all 8 Floors

Prepared By	Shirish.K	Approved by	
Sign.& Date	30.12.14	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
22 JAN 2015
SOHAM MODI
MANAGING DIRECTOR
Speech to Hari babu!
Can we get this done in 165 KVA transformer

Requisition Form

Company Name:		Paramount Estates		Date:		30.12.14	
Site & Phase :		Paramount Avenue		Time:		14:30 PM	
Supplier				Req. No.		41464	
Material required before date:		30.01.15		ID No.		22895	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Electrical Meter 3 Phase	5 KVA	56	Nos			
2	Electrical Meter 3 Phase (CT Meter)	20 KVA	01	Nos			
3	Electrical Transformer 3 Phase	160 KVA	01	Nos			
4		315 KVA					
5	56 X 51 KVA + 1 x 20 KVA		66.62				
6	2 X 0.9						
7	↑ directly ↑ power factor						
8	Note: Transformer Suggested by MR. VenuBabu						
9							
10							
Remarks: For Electrical Connections Of A Block 1 to 7 Flats all 8 Floors							
Prepared By		Shirish.K		Approved by			
Sign. & Date		30.12.14		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.




APPROVED BY
 12 JAN 2015
 SOHAM MODI
 MANAGING DIRECTOR

Speech to Hari babu!
 Can we get this 2 place in 165 KVA transformer

9849630196
 995928445

Page 1.0

18/6/15.



GENERATOR CAPACITY.

$$\begin{array}{r} 1 \text{ to } 8 \text{ to } 14 \\ 56 \times 1 \text{ kVA} + 56 \times 1 \text{ kVA} = 112 \text{ kVA} \end{array}$$

Club house — ~~200~~ kVA

$$\begin{array}{r} \text{Common living & dining} \\ 20 \text{ kVA} \\ \hline 142 \end{array}$$

$$\div 2$$


$$= 71 \text{ kVA}$$

Order 82.5 kVA. (~~a 80 kVA~~)

for flat 14 to 14.

8/9/15.

Septic tank on NE side.



$$\begin{array}{r} 208 \text{ flats} \times 5 \text{ persons} \times 5 \text{ yrs} = 5200 \text{ gph} \\ \sim 150,000 \text{ lt} \end{array}$$

Duplicate.

Requisition Form

Company Name:		Paramount Estates		Date:		30.12.14	
Site & Phase :		Paramount Avenue		Time:		14:30 PM	
Supplier				Req. No.		41464	
Material required before date:		30.01.15		ID No.		22895	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Electrical Meter 3 Phase	5 KVA	56	Nos			
2	Electrical Meter 3 Phase (CT Meter)	20 KVA	01	Nos			
3	Electrical Transformer 3 Phase	160 KVA	01	Nos			
4							
5							
6							
7							
8	Note: Transformer Suggested by MR. VenuBabu						
9							
10							
Remarks: For Electrical Connections Of A Block 1 to 7 Flats all 8 Floors							
Prepared By		Shirish.K		Approved by			
Sign.& Date		30.12.14		Sign. & Date			

h

APPROVED BY
22 JUN 2015
MANAGING DIRECTOR

Note: On receipt of material at site write inward number and date in last 2 columns.

02/1/15

To
The MD Sir,

PRAR

Dear Sir,

I have spoke to the
venu babu, That he can do the
work at 166 KVA.

Regards

S + 1m

02/1/14

Application Submitted
to Electrical Department for
56 nos 3 phase 5 Kw and 11Kv
3 phase 20 Kw C.T. Meter Venu Babu
on 19-01-2015
19/1/15

"Cheque Issued of Rs
1,00,000/-".

chg NO = 003076

chg dt = 20.01.2015

chg Amt = 1,00,000.



HI-TECH POWER ENTERPRISES

APCPDCL APPROVED ELECTRICAL CONTRACTORS

(Mfs. of : LT Meter Panels and LT & HT Control Panels (M.C.C.B)

Spl. in : Transformer Erection and Electrical Installation Works

Q1

Date :

To
M/s. Modi Investments & Properties Pvt. Ltd.,
(Paramount Estates)
5-4-187/3&4, II Floor, M.G. Road,
Secunderabad.

Sub : Quotation for LT & HT works on a turn key for paramount Estates,
Nagaram 56 Nos., T. Phase and 1 Number CT Meter with 315 KVA
Transformer.

Dear Sir,

With reference to the above, we hereby award you for the LT & HT works on a
turnkey basis as per the details mentioned below :

S.No.	Item Head	Item Description	Qty	Units	Rate	Amount	Item head amount
1.		Application charges	Domes tic 56+1 comme rcial			1,450	1450
2.	Liasoning	Liasoning charges with APCPDCL for obtaining sanction	1	LS		1,20,000	120000
		Final inspection through Dy. CEIG and for provision of meters turn key work	2	LS		1,50,000	150000
3.	HT Works	Supply and installation of 11 KV H.G. Fuse, 11KV pin insulators & conductor miscellaneous worked and 2 Nos Box poles.	LS	LS		75,000	75000
4.	LT Works	Supply, Fabrication and Installation of Feeder Box 400A MCCB at transformer.	01	No	-	40000	40000

Contd..2

[Handwritten Signature]


5.		Fabrication, supply a J installation of main distribution board (LT panel board) made of 2mm CRCA WITH THE FOLLOWING : Incoming - 250A TP MCCB Crompton Greaves make 1 No. Indication lamps -3 Nos., Aluminum bus bar of 4&&" A-1 lot, outgoing 100A TP MCCB 1 No & 125 Amps MCCB 2 Nos. (Crompton Greaves make)	01	No		45000	45000
6.		Fabrication supply and erection of Meter Panel Board (16 guage sheet with incoming 125A Bus Bar Copper Internal wiring for 25 Nos. 3 phase meters for each board connected with Finolex copper wire-2 boards having 28 meters each.	2	56	2,600	1,45,600	145600
7.	Cable Laying	Cable laying, end terminations, strip connectors for earthing and all other miscellaneous works like erection of transformer.	LS	LS		50,000	50000
8.		Meter fixing, charging and sealing for 56 meters.		56	500	28000	28000
9.		Generator panel board	1			55,000	55000
10.		CT Meter fixing and 2 Nos. Comml. Service Fixing				8,000	8000
GRAND TOTAL							718050.00

TERMS & CONDITIONS

1. Civil works done by the owner.
2. Completion of the work within 60 days.
3. All Taxes are extra.
4. 25% advance should be paid at the placing of order
Remaining as per progress.

For **HI-TECH POWER ENTERPRISES**


Proprietor



HI-TECH POWER ENTERPRISES

APCPDCL APPROVED ELECTRICAL CONTRACTORS

(Mfrs. of : LT Meter Panels and LT & HT Control Panels (M.C.C.B)

Spl. in : Transformer Erection and Electrical Installation Works

Cell : 98496 30196

9959284497

Date: 9/1/15

To
M/s Modi Investments & Properties Pvt.Ltd., (Paramount Estates),
5-4-187/3&4, II Floor, M.G.Road,
Secunderabad.

Sub: Quotation for LT & HT works on a turn key for paramount Estates, Nagaram 56 Nos,
T.Phase and 1 Number CT Meter with 160 KVA Transormer.

Dear Sir,

With reference to the above, we hereby award you for the LT & HT works on a turnkey basis
as per the details mentioned below:-

Sl. No.	Item Head	Item description	Qty	Units	Rate	Amount	Item head amount
01.		Application charges	Domestic 56+1 Commercial			1,450	1,450
2.	Liasoning	Liasoning charges with APCPDCL for obtaining sanction	1	LS		90,000	90,000
		Final inspection through Dy.CEIG and for provision of meters - turn key work	2	LS		1,00,000	1,00,000
3.	Ht works	Supply and installation of 11 KV A.B. Switch, 11KV H.G.Fuse, 11KV HT jumpers, 11 KV HT Pin Insulators & conductor miscellaneous worked and 2 Nos Box poles.	LS	LS		75,000	75,000
4.	LT Works	Supply, Fabrication and Installation of Feeder Box 250A MCCB at transformer	01	No	-	30,000	30,000


..2

5.		Fabrication, supply a J installation of main distribution board (LT panel board) made of 2mm CRCA WITH THE FOLLOWING: Incoming -250 A TP MCCB Crompton Greaves make 1 No., Indication lamps-3 Nos, Aluminum bus bar of 48& " A-I lot, Outgoing 100 A TP MCCB 1 Nos. & 125 Amps MCCB 2 Nos. (Crompton Greaves make)	1	No		45,000	45,000
6.		Fabrication supply and erection of Meter Panel Board (16 guage sheet with incoming 125A Bus Bar Copper Internal wiring for 25 Nos. 3 phase meters for each board connected with Finolex copper wire-2 boards having 28 meters each	2	56	2,600	1,45,600	1,45,600
7.	Cable Laying	Cable laying, end terminations, strip connectors for earthing and all other miscellaneous works like erection of transformer.	LS	LS		50,000	50,000
8.		Meter fixing, charging and sealing for 56 meters		56	500	28,000	28,000
9.		Generator panel board	1			55,000	55,000
10.		CT Meter fixing and 2 Nos. Comml.Service fixing				8,000	8,000
	Grand Total						6,28,050/-

TERMS & CONDITIONS:

1. Civil Works done by the owner.
2. Completion of the work within 60 days
3. All Taxes are extra.
4. 25% advance should be paid at the placing of order
Remaining as per progress

For HI-TECH POWER ENTERPRISES


Proprietor

Original/Office Copy/Purchase Div. Copy

Date: 17/01/2015

From:
M/s Vista Homes,
5-4-187/3&4, IInd floor, M.G.Road,
Secunderabad

To,
M/s Hi-Tech Power Enterprises,
D.No. 981, Sanathnagar,
Hyderabad – 500 018.

Kind Attn.: Mr. Venu Babu.

WORK ORDER

Sub: Confirmation of Work Order for LT & HT works on a turn key basis for our project Vista Homes, Kapra
(B & H blocks.)

Ref: 1) Your Quotation dtd. 04.11.14
2) Approved quote by MD dtd. 05.12.14

Dear Sir,

With reference to the above, we hereby award you the work order for the LT & HT works on a turn key basis as per the details mentioned below.

Sl. No.	Item Head	Item description	Quantity	Units	Rate Rs.	Amount Rs.	Item head amount Rs.
1	Application Charges	Application charges	93	Nos.	25	2,325	2,325

2.	Liasoning	Liasoning charges with APCPDCL for obtaining sanctioning	01	LS	-	1,20,000	1,20,000
3	DY. Inspection	Final inspection through Dy. CEIG and for provision of meters – Turnkey work	01	-	1,25,000	1,25,000	1,25,000
4	HT works	Supply and installation of 11KV A.B switch, 11KV H.G Fuse, 3x 185sq.mm 11KV XLPE cable kits, 11KV XLPE Jumpers, 11KV HT Jumpers, 11KV HT pin insulators & HT cable laying , end termination and miscellaneous worked and 1no box pole.	01	No	-	45,000	45,000
5	LT works	Supply, Fabrication and installation of Feeder box having 400A MCCB at Transformer.	01	No.	30,000	30,000	30,000
6 a)	L.T.works	Fabrication supply and erection of Main distribution board LT Panel board (16 gauge CRCA sheet free standing cubical with the following; incoming 400 A MCCB (CG make) 1 no, Indication lamps-3 nos, Aluminium bus bar of 400 A – 1 lot, outgoing 100 A MCCB (CG make) – 3 nos & 125A – 02no(CG make).	01	Nos	50,000	50,000	50,000
b)		Fabrication supply and erection of meter panel board(16guage sheet) with incoming 125A busbar copper internal wiring for 25nos 3phase meters per each board connected with Finolex copper wire – 2boards having 25 meters each	50	Nos	2,600	1,30,000	1,30,000
c)		Fabrication supply and erection of meter panel board(18guage sheet) with incoming 125A busbar copper internal wiring for 20nos 3phase meters per each board connected with Finolex copper wire – 2boards having 20 meters each	40	Nos	2,600	1,04,000	1,04,000
7	Cable laying	Cable laying, Transformer installation, meter fixing Line clearing , Earthing connection charges, etc.	LS	-	60,000	60,000	60,000

8	Meter fixing	Meter fixing , charging and sealing for 93meters	93	nos	500.00	46,500	46,500
9	Generator DB	Supply and installation of generator, panel board made of 2mm CRCA sheet, free standing cubical with incoming 200A MCCB(L&T make), 200A Aluminium busbar, 3 indicators of 100A and one outgoing connected to two contactors with 100A MCCB.	01	LS	55,000	55,000	55,000
10	CT Meter	CT meter fixing			5,000	5,000	5,000
	GrandTotal	(Rs. Seven lakhs seventy two thousand eight hundred and twenty five five only)					7,72,825.00

Terms and conditions:

- a. Specifications : Specification shall be as per reference 1, 2 & 3
- b. Payment terms: Rs.2.00 lakhs (Rupees Two lakhs only) advance paid. 80% against supply of all items after delivery on site. Balance amount on completion of installation, handing over & commissioning after joint inspection at site.
- c. VAT: All taxes included.
- d. Delivery & Completion: 30 days.
Penalty for delay: Penalty of 5% will be levied on the total W.O. value for delay beyond one week for every week of delay from the date of scheduled completion date. Penalty amount shall be deducted/adjusted against your payment.
- e. Transportation: It shall be your sole risk and responsibility to delivery the material at our site in time. Transportation cost shall be paid by you.
- f. Warranty: You shall provide a warranty of 1 year on all equipment from the date of commissioning handing over after joint inspection against any manufacturing defects of defects in materials supplied. 1 Year free servicing for maintenance, replacement cost of consumables & items provided by us shall be borne by us. 5 years warranty on 160 KVA transformer from the date of commissioning.
- g. Measurement: Final payment shall be made subject to measurement at site.
- h. Security: You shall be responsible for your material at our site against theft/damage. Lockable rooms shall be provided on request.
- i. Others: Above W.O excludes cost of (to be provided by Builder)
 - (i) HT & LT Cables.
 - (ii) 160 KVA Transformer
 - (iii) Civil & Earth works

(iv) Material for Earthing including Strip connectors.

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions.

Thank you,
Yours Sincerely,
For Vista Homes,

Soham Modi
Managing Director

Confirmed by M/s Hitech Power Enterprises

Signature:

Name: _____

Date _____

To,
M.D.

Original/Office Copy/Purchase Div. Copy

Date: 26/06/2015

From:
M/s Paramount Estates,
5-4-187/3&4, Iind floor, M.G.Road,
Secunderabad

To,
M/s Hi-Tech Power Enterprises,
D.No. 981, Sanathnagar,
Hyderabad – 500 018.

Kind Attn.: Mr. Venu Babu.

WORK ORDER

Sub: Confirmation of Work Order for LT & HT works on a turn key basis for our project Paramount Estates, Nagaram.
(A block – 1 to 7 flats.)

Ref: 1) Your Quotation dtd. 09/01/2015
2) Approved quote by MD dtd. 18/06/2015

Dear Sir,

With reference to the above, we hereby award you the work order for the LT & HT works on a turn key basis as per the details mentioned below.

Sl. No.	Item Head	Item description	Quantity	Units	Rate Rs.	Amount Rs.	Item head amount Rs.
1	Application Charges	Application charges	56 + 1	Nos.	-	1,450	1,450 ✓

2.	Liasoning	APCPDCL Liasoning for 315 KVA T/F and 56 No 3 phase and 1 No. CT meter liasoning charges including approvals.	01	LS	-	1,20,000	1,20,000
3	DY. Inspection	Final inspection through Dy. CEIG and for provision of meters - Turn key	02	-	1,25,000	1,25,000	1,25,000
4	HT works	Supply and installation of 11KV A.B. Switch, 11KV H.G. Fuse 11KV H.T. Jumpers, 11KV H.T. Pin insulators & conductor miscellaneous work and 2nos box poles.	01	L.S.	-	60,000	60,000
5a)	LT works	Supply, Fabrication and Installation of Feeder box 250A MCCB at Transformer	01	No.	30,000	30,000	30,000
b)		Fabrication, Supply and Installation of main distribution board(LT panel board) made of 2mm CRCA with the following: Incoming 100A MCCB Cromton Greaves make 1no. Indication lamps 3nos, Aluminium bus bar of 400A 1 lot, Out going 100A TP MCCB 4nos.	01	No.	45,000	45,000	45,000
c)		Fabrication, Supply and erection of Meter Panel board(16guage sheet with incoming 125A Bus bar copper internal wiring for 25nos, 3phase meters for each board connected	56	Nos	2,600	1,45,600	1,45,600
6	Cable laying	Cable laying, end terminations, Strip Connectors for earthing and all other miscellaneous works like erection of Transformer.	L.S.	L.S.	40,000	40,000	40,000
7	Meter fixing	Meter fixing , charging and sealing for 56meters	56	nos	500.00	28,000	28,000
8	Generator DB	Generator panel board	01	Nos	55,000	55,000	55,000
9	CT Meter	CT meter fixing and 2nos comm.. service fixing	L.S.	L.S.	5,000	5,000	5,000
	GrandTotal	(Rs. Six lakhs fifty five thousand and fifty only)					6,55,050.00


26/11/15

Terms and conditions:

- a. Specifications : Specification shall be as per reference 1, 2 & 3
- b. Payment terms: Rs.2.00 lakhs (Rupees Two lakhs only) advance paid. 80% against supply of all items after delivery on site. Balance amount on completion of installation, handing over & commissioning after joint inspection at site.
- c. VAT: All taxes included.
- d. Delivery & Completion: 30 days.
Penalty for delay: Penalty of 5% will be levied on the total W.O. value for delay beyond one week for every week of delay from the date of scheduled completion date. Penalty amount shall be deducted/adjusted against your payment.
- e. Transportation: It shall be your sole risk and responsibility to delivery the material at our site in time. Transportation cost shall be paid by you.
- f. Warranty: You shall provide a warranty of 1 year on all equipment from the date of commissioning handing over after joint inspection against any manufacturing defects of defects in materials supplied. 1 Year free servicing for maintenance, replacement cost of consumables & items provided by us shall be borne by us. 5 years warranty on 160 KVA transformer from the date of commissioning.
- g. Measurement: Final payment shall be made subject to measurement at site.
- h. Security: You shall be responsible for your material at our site against theft/damage. Lockable rooms shall be provided on request.
- i. Others: Above W.O excludes cost of (to be provided by Builder)
 - (i) HT & LT Cables.
 - (ii) 315 KVA Transformer
 - (iii) Civil & Earth works
 - (iv) Material for Earthing including Strip connectors.

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions.

Thank you,
Yours Sincerely,
For Paramount Estates,

Soham Modi
Managing Director

Confirmed by M/s Hitech Power Enterprises

Signature:

Name:
Date

murthy@modiproperties.com

From: <haribabu@modiproperties.com>
Date: 30 June 2015 13:57
To: "murthy" <murthy@modiproperties.com>
Subject: LT & HT Works - PMR

Regards,

G. Hari Babu

Asst. Manager Purchase | +91 95022 77533 | haribabu@modiproperties.com
 Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com
 5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551
 Don't just buy a flat or villa! Buy a great lifestyle!
 We build affordable flats & villas in gated communities

From: shirish@modiproperties.com
Sent: Tuesday, June 30, 2015 12:40 PM
To: haribabu@modiproperties.com
Cc: PMR Modi ; sohammodi@modiproperties.com
Subject: Re: LT & HT Works

Sir

Regarding work order of venu babu in his requesting the point no 4 ie: HT works

(Supply and installation of 11KV A.B. Switch, 11KV H.G. Fuse 11KV H.T. Jumpers, 11KV H.T. Pin insulators & conductor miscellaneous work and 2nos box poles.) rate to fix as his quotation Rs.75,000 ,but it is finalised to RS,60,000 take the details from venubabu and can finalise the workorder for HT & LT works of PMR II

All the Technical details are ok drawing need to be finalised ✓

Regards,

K.Shirish Kumar

Project Manager | +91 92468 24540 | shirish@modiproperties.com
 Don't just buy a flat / villa! Buy a great lifestyle!
 Affordable flats / villas in gated communities.
 Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com
 5-4-187/ 3 & 4, M G Road, Sec'bad -03 | Ph: +91 40 6633 5551

From: haribabu@modiproperties.com
Sent: Friday, 26 June 2015 18:01
To: PMR Modi, nilgiri homes

30-06-2015

Dear Shirish,

Please find the corrected work order of Venu babu for the works of LT & HT check Technical details as per given.

Conform the same as above.

Regards,

G. Hari Babu

Asst. Manager Purchase | +91 95022 77533 | haribabu@modiproperties.com
Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities

From: murthy@modiproperties.com
Sent: Friday, June 26, 2015 5:42 PM
To: haribabu@modiproperties.com
Subject: LT & HT work W.O.

Please find the attached copy of LT & HT works.

Regards,

T Dakshina Murthy

Purchase Officer | +91 95022 88044 | purchase@modiproperties.com
Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities.

Original/Office/Copy/Purchase Div. Copy

Date: 02/09/2015

From:

M/s Paramount Estates,
5-4-187/3&4, IInd floor, M.G.Road,
Secunderabad

To,

M/s Hi-Tech Power Enterprises,
D.No. 981, Sanathnagar,
Hyderabad – 500 018.

Kind Attn.: Mr. Venu Babu.

WORK ORDER

Sub: Confirmation of Work Order for LT & HT works on a turn key basis for our project Paramount Estates, Nagaram.
(A block – 1 to 7 flats.)

Ref: 1) Your Quotation dtd. 09/01/2015

2) Approved quote by MD dtd. 31/07/2015

Dear Sir,

With reference to the above, we hereby award you the work order for the LT & HT works on a turn key basis as per the details mentioned below.

Sl. No.	Item Head	Item description	Quantity	Units	Rate Rs.	Amount Rs.	Item head amount Rs.
1	Application Charges	Application charges	56 + 1	Nos.	-	1,450	1,450

2.	Liasoning	APCPDCL Liasoning for 315 KVA T/F and 56 No 3 phase and 1 No. CT meter liasoning charges including approvals.	01	LS	-	1,20,000	1,20,000
3	DY. Inspection	Final inspection through Dy. CEIG and for provision of meters - Turn key	02	-	1,25,000	1,25,000	1,25,000
4	HT works	Supply and installation of 11KV A.B. Switch, 11KV H.G. Fuse 11KV H.T. Jumpers, 11KV H.T. Pin insulators & conductor miscellaneous work and 2nos box poles.	01	L.S.	-	70,000	70,000
5a)	LT works	Supply, Fabrication and Installation of Feeder box 250A MCCB at Transformer	01	No.	30,000	30,000	30,000
b)		Fabrication, Supply and Installation of main distribution board(LT panel board) made of 2mm CRCA with the following: Incoming 400A MCCB Cromton Greaves make 1no. Indication lamps 3nos, Aluminium bus bar of 400A 1 lot, Out going 100A TP MCCB 4nos.	01	No.	45,000	45,000	45,000
c)		Fabrication, Supply and erection of Meter Panel board(16guage sheet with incoming 125A Bus bar copper internal wiring for 25nos, 3phase meters for each board connected	56	Nos	2,600	1,45,600	1,45,600
6	Cable laying	Cable laying, end terminations, Strip Connectors for earthing and all other miscellaneous works like erection of Transformer.	L.S.	L.S.	40,000	40,000	40,000
7	Meter fixing	Meter fixing , charging and sealing for 56meters	56	nos	500.00	28,000	28,000
8	Generator DB	Generator panel board - 2 contain g 100 A ? and 2 mcb's g 100 A ?	01	Nos	55,000	55,000	55,000
9	CT Meter	CT meter fixing and 2nos comm.. service fixing	L.S.	L.S.	5,000	5,000	5,000
	GrandTotal	(Rs. Six lakhs fifty five thousand and fifty only)					6,65,050.00

Commissioning.

Terms and conditions:

- a. Specifications : Specification shall be as per reference 1, 2 & 3
- b. Payment terms: Rs.2.00 lakhs (Rupees Two lakhs only) advance paid. 80% against supply of all items after delivery on site. Balance amount on completion of installation, handing over & commissioning after joint inspection at site.
- c. VAT: All taxes included.
- d. Delivery & Completion: 30 days.
Penalty for delay: Penalty of 5% will be levied on the total W.O. value for delay beyond one week for every week of delay from the date of scheduled completion date. Penalty amount shall be deducted/adjusted against your payment.
- e. Transportation: It shall be your sole risk and responsibility to delivery the material at our site in time. Transportation cost shall be paid by you.
- f. Warranty: You shall provide a warranty of 1 year on all equipment from the date of commissioning handing over after joint inspection against any manufacturing defects of defects in materials supplied. 1 Year free servicing for maintenance, replacement cost of consumables & items provided by us shall be borne by us. 5 years warranty on 160 KVA transformer from the date of commissioning.
- g. Measurement: Final payment shall be made subject to measurement at site.
- h. Security: You shall be responsible for your material at our site against theft/damage. Lockable rooms shall be provided on request.
- i. Others: Above W.O excludes cost of (to be provided by Builder)
 - (i) HT & LT Cables.
 - (ii) 315 KVA Transformer
 - (iii) Civil & Earth works
 - (iv) Material for Earthing including Strip connectors.

Please sign a copy of this letter as confirmation of your accepting the above terms and conditions.

Thank you,
Yours Sincerely,
For Paramount Estates,

Soham Modi
Managing Director

Confirmed by M/s Hitech Power Enterprises

Signature:

Name:

Date

To,
M.D.

PMR

[Handwritten signature]

Company name:		Paramount Estate				
Site:		Paramount Residency - II				
Contractor name:		Hi- Tech Power Enterprises				
Subject:		Comparative statement of HT & LT works				
Date:		25-05-2015				
Sl.no.	Description	Units	Quantity	Revised Quotation PMR - II New(19/05/2015) 56 meters	Quotation - 1 PMR - II Old(09/01/2015) 56 meters	Work Order VISTA(B & H block) 93 meters
1	Application Charges	No	1.00	1,450.00	1,450.00	2,325.00
2	APCPDCL Laisoning for 315 KVA T/F and 56 No 3 phase and 1 No. CT meter laisoning charges including approvals.	L.S.	1.00	1,20,000.00	90,000.00	1,20,000.00
	Final inspection through Dy. CEIG and for provision of meters - Turn	L.S.	2.00	1,25,000.00	1,00,000.00	1,25,000.00
3	HT works:					
	Supply and installation of 11KV A.B. Switch, 11KV H.G. Fuse 11KV H.T. Jumpers, 11KV H.T. Pin insulators & conductor miscellaneous work and 2nos box poles.	L.S.	1.00	75,000.00	75,000.00	45,000.00
4	LT works:					
	Supply, Fabrication and Installation of Feeder box 250A MCCB at Transformer	No	1.00	30,000.00	30,000.00	30,000.00
5	Fabrication, Supply and Installation of main distribution board(LT panel board) made of 2mm CRCA with the following: Incoming 25A TP MCCB Cromton Greaves make 1no. Indication lamps 3nos, Aluminium bus bar of 400A 1 lot, Out going 100A TP MCCB 1no, & 125 amps MCCB 2nos(Crompton Greaves).	No	1.00	45,000.00	45,000.00	50,000.00
6	Fabrication, Supply and erection of Meter Panel board(16guage sheet with incoming 125A Bus bar copper internal wiring for 25nos, 3phase meters for each board connected with Finolex copper wire 2 boards having 28 meters each.	Nos	2.00 (56nos x 2,600/-	1,45,600.00	1,45,600.00	2,34,000.00
7	Cable Laying:					
	Cable laying, end terminations, Strip Connectors for earthing and all other miscellaneous works like erection of Transformer.	L.S.	L.S.	50,000.00	50,000.00	60,000.00
8	Meter fixing, charging and sealing for 56 meters	Nos	56 x 500/-	28,000.00	28,000.00	46,500.00
9	Generator Panel Board - 100A Cont-2, 400A MCCB-4, 200A	No	1.00	55,000.00	55,000.00	55,000.00
10	CT Meter fixing and 2nos Comm. Service fixing	L.S.	L.S.	8,000.00	8,000.00	5,000.00
	Total amount			7,08,050.00	6,28,050.00	7,72,825.00

T.D. M. [Signature]
25/5/15

6,65,050
6,27,800
Final Approval
18/6/15

Note- Total 8mm
Amt-6,55,050/-
18/6/15

Dt. 19.01.2015

Mr. Soham,

Sub: Venu Babu is requesting to release Rs.1,00,000/- (Rupees One Lakh only).-PMR-II

Venu Babu is applying for 56 Nos of 3 phase metres and 1 Nos 20 KW C.T metre for PMR- II, Nagaram. In this connection he is requesting to release Rs. 1,00,000/- (Rupees One Lakh only) towards advance to start laisioning with the department to accept and process the application.

This is for your information.

Kanaka Rao

