


PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	15/06/2020	Prepared by:	T.D. Murthy
WO no.	-	WO date.	-
Contractor Name	Basha Ashamol	WO amount – A	-
Firm/Company	Vista Homes	Project name	Vista Homes
Nature of work	Painting work		
Villa/flat/block no.	E- 401 to 409		
Request for payment date	03/06/2020	Request for payment amount – B	Rs. 2,16,675/-
GST on bills – C	Rs. 39,002/-	Total D = B + C	Rs. 2,55,677/-
Work done from	-	Work done to	-
Sl. No	Bill No.	Bill date	Bill amount
1.	098	15/06/2020	Rs. 2,55,677/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 2,55,677/- ✓
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 2,55,677/- ✓
Amount J – Difference A-B (should be nil)			-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No – wait for balance material ☒ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. /- ☒ No		
Payment – due date	20/06/2020		
Remarks: <u>No work order for painting work. Please consider the bill for processing..</u> ✓			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	15/6/20	15/6	

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

GSTIN : 36AUWPA6056C2ZK

TAX INVOICE

Cell : 9348955522

8464858006

7981690728



BASHA ASHAMOL

3-1-6/41/1/25, Brahmipuri Colony, Mallapur, Uppal, Hyderabad. R.R.Dist. T.S.

Name : Vijaya HoneyInvoice No. 098

Address : _____

Invoice Date : 15/6/20GSTIN 36AAG1FV2068P1ZJ State T.S. Code 28

Order No. / D.C. No. _____

Place of Supply : _____

S.No.	HSN Code	PARTICULARS	Quantity	Rate	Amount
1	9001	Painting work done @ flat E-401 to 409	1 L.S.	-	2,16,675-00
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					

SUB TOTAL 2,16,675-00

Total Invoice Amount in Words _____

DISCOUNT _____

Mode of Payment : Cash / Cheque No. _____

Net Sale Value 2,16,675-00

Bank _____ Date _____

Add : CGST @ 9% 19,500-75Add : SGST @ 9% 19,500-75

Bank Details : HDFC Banck
A/c. No. 00421200067679
IFSC Code : HDFC0000042
Branch : Paradise, Secunderabad

Add : IGST @ _____

GRAND TOTAL 2,55,676-50

Interest @ 21% will be charged for the delayed payments
Goods once sold cannot be taken back or exchanged.
Warranty claims as per company norms.
All disputes are subject to Hyderabad Jurisdiction only.

Receiver's Signature & Stamp

For BASHA ASHAMOL

Signature

IP: 17047 to 17058

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1326		Date - site bills Register		03/06/20	
Company Name:		Vida Homes		Site:		Vista Homes	
Name of Contractor		A. Basha					
Nature of work		internal painting					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	E 401 to	01	2,16,675	10%	2,16,675/-		
2.	E-409						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,16,675/-		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/06/20		Date: 03/06/2020		Date: 03/06/2020			
Sign: Nalwy		Sign: Nagalaxmi		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET #1								
Company Name:		Vista Homes				Approved by:		
Project:		Vista Homes				Sign:		
Work Description:		E Block internal painting						
Contractor Name:		A Basha						
Prepared By		T Madhu						
Date:		3/6/2020						
S No.	Item Head	Flat Nos	Quantity	Units	Percentage	Rate	Amount	Item Head Total
	E Block							
1	3 BHK	E 401	1220.00	sft	75%	30.00	27450.00	
2	3 BHK	E 402	1220.00	sft	75%	30.00	27450.00	
3	2 BHK	E 403	950.00	sft	75%	30.00	21375.00	
4	2 BHK	E 404	950.00	sft	75%	30.00	21375.00	
5	2 BHK	E 405	950.00	sft	75%	30.00	21375.00	
6	2 BHK	E 406	950.00	sft	75%	30.00	21375.00	
7	2 BHK	E 407	950.00	sft	75%	30.00	21375.00	
8	3 BHK	E 408	1220.00	sft	75%	30.00	27450.00	
9	3 BHK	E 409	1220.00	sft	75%	30.00	27450.00	
		Grand total:-						216,675
		Amount in words: Two lakhs sixteen thousand six hundred and seventy five rupees only.						

Nagabaxmi
05/06/2020