


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver oak villas LLP	Date:	20-6-2020	
Site:	Silver Oak Villas	Prepared by:	B.Meenakshi	
Report From / To	14-06-20 to 19-06-2020	Approved by:	K Purshotham	
Report Date	20-6-2020			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier\$
155573	28.02.2020	1	FRP Pipes	Material ready with supplier but Supplier said after reciving advances they will arrange material
155597	11.03.2020	1 to 14	Canto almond tiles recived 20% balance	Supplier is arranging for material
155691	13.05.2020	1 to 4	Maharaja beige tiles 20% pending	Supplier is arranging for material
155718	1.05.2020	1	Shabad stone pending	Supplier is arranging for material
155744	26.05.2020	2	Country almond tiles pending	Supplier is arranging for material
155748	27.05.2020	1	Squiree pipe pending	Supplier is arranging for material
155757	30.05.2020	1 to 4	Tiles maharaja off white pending	Supplier is arranging for material
155770	04-06-2020	1	NCL lappam pending	
155771	04.06.2020	1 to 2	MI cameras and wifi rotors pending	Supplier is arranging for material
155773	04.06.2020	1 to 6	PVC pipes and PVC clamps and ardaldite pending	Supplier is arranging for material
155776	05.06.2020	1 to 3	MDF boards pending	Supplier is arranging for material
155778	08.06.2020	4	Maharaja off white balance 15 boxes	Supplier is arranging for material
155779	09.06.2020	1	Roller blinds pending	Supplier is arranging for material
155781	09.06.2020	1 to 17	CP materail pending	Supplier is arranging for material
155784	11.06.2020	1 to 6	Engine oil and oil filter balance	Supplier is arranging for material
155785	12.06.2020	1	Crack filling chemical pending 10nos	Supplier is arranging for material
155791	15.06.2020	1 to 3	Kitchen dado tiles pending	Supplier is arranging for material
No. of gate passes issued this week:		14	From No.	1479 To No. 1492
Delivery van site visit on:		15.06.20(monday), 16.06.20(tues day (NE)), 17.06.20(wed(esr & sov)), 18.06.20(thursday)(sov), 19.06.20((fri)ESR), 20.06.20(sat (sov))		
In 16.ward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No
DC register Sl. No. during the week	From No.	13006	To No.	13031
Items not ordered but received:		Nil		
Items sent to HO /vendor that are pending for repair:				
Other corrections & remarks: Nil				

Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date		20/6/2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC s / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD s approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!