

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	20.06.20
Site:	Villa Orchids	Prepared by:	S.SHARVANI
Report From / To	14.06.20 to 20.06.20	Approved by:	A.SURESH
Report Date	20.06.20		
List of requisitions numbers missing in the report*:63358			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description
Reason for not preparing PO/WO [#]			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
Details of discussion with supplier ^{\$}			
63303	05.05.20	1-2	Al windows
63305	11.05.20	4	MS grills
63308	12.05.20	2,3,5,6&7	Nitco tiles
63309	11.05.20	1	Country series
63314	13.05.20	1-2	Tiles grout
63315	14.05.20	1	Masks
63322	19.05.20	1	Syntax tank
63323	19.05.20	1	CPVC pipe
63325	19.05.20	5,6&12	Electrical
63326	21.05.20	2&3	Tan brown granite
63333	23.05.20	1	Lupum bags
63334	23.05.20	1-18	Electrical
63335	23.05.20	1-3	Main door beedings
63342	26.05.20	1-33	Pvc material
63349	28.05.20	1-12	Bathroom tiles
63350	28.05.20	1-2	Contry series tiles
63357	04.06.20	1-2	Armor cable
63359	08.06.20	1	Video door phones
63363	10.06.20	10	Electrical item
63367	11.06.20	1&8	Pvc material
63371	13.06.20	1-7	Doors
63372	13.06.20	1-3	Door beeding
.No. of gate passes issued this week:		0	From No.
			To No.
Delivery van site visit on:		Visited on dates 17.06.20,18.06.20,19.06.20	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl. No. during the week	From No.	15027	To No. 15049
Items not ordered but received: NIL			
Items sent to HO /vendor that are pending for repair: NIL			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	20.06.20	20.06.20	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not

received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!