

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi realty Mallapur LLP	Date:	20.06.2020	
Site:	Gulmohar residency	Prepared by:	A.Sravani	
Report From / To	14.06.2020 to 20.06.2020	Approved by:	Ram Prasad	
Report Date	20.06.2020			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO#
68269	04.06.2020	1	Laptop	Pending from purchase team . (Online purchase) — 68156
68300	06.06.2020	1	Liquid soap dispenser	Pending from purchase team . (Online purchase) — 68219
68312	15.06.20	1 to 4	Ledger paper (green colour)	Pending from purchase team. — 68152
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier\$
68152	26.10.19	1	Cement blocks 16"x8"x6"	As per site requirement we receiving (pending -1100)
68285	16.05.2020	3	Syntax Box	PO no - 67278 . Next week will delivery. — Delivered 18/7, 21/6
68291	18.05.2020	1	Clamshell Cards	PO no - 67264 . 20 cards pending . next week will delivery . — Bal. to -delivered.
68298	30.05.2020	8	Binding wire	PO no - 68123 . Next week will delivery. — 9781, 13/6/20
68299	30.05.2020	1 to 5	Stationary material	PO no - 67652 . Today will delivery . — promotion.
68302	03.06.2020	1	Flat files	Next week will delivery . (Follow up with Rohith sir) — Adwin.
68303	04.06.2020	1	Generator log book	Today will delivery . — 268-16/6/20
68306	06.06.2020	1	MS L angles	PO no - 67905 . Today will delivery . — SS REP
68311	15.06.2020	1,2,3 & 8	Cleaning material	PO no - 68036 . Next week will delivery. — 9943-23/6/20.
68314	17.06.20	1	Blue sheet	PO no - 68055 . Next week delivery .
No. of gate passes issued this week:	01	From No.	1755	To No. 1755
Delivery van site visit on:	16.06.20(Tuesday), 18.06.2020(Thursday), 20.06.20(Saturday).			

Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes	
DC register Sl. No. during the week	From No.	757	To No.	763
Items not ordered but received: nil				
Items sent to HO /vendor that are pending for repair: nil				
Other corrections & remarks:				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign				
Date				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!