

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES	Date:	13.06.20
Site:	VISTA HOMES	Prepared by:	CH.Sneha Priya
Report From / To	06.06.20-13.06.20	Approved by:	T.MADHU
Report Date	13.06.20		
List of requisitions numbers missing in the report*: Nil			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date		Item Description
99576	21.05.20		82.5 KVA generator
99590	23.05.20		Vitrified tiles
99612	07.06.20		Panel doors
99613	07.06.20		Panel doors
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
99262	09.12.19	1	Modular kitchens
99379	29.01.20	1	Modular kitchens
99491	11.03.20	1	Zig zag pavers
99542	05.05.20	1	Bleach Powder
99552	11.05.20	1 to 7	Grills
99554	12.05.20	1,2	Car parking stickers
99561	15.05.20		PVC/CPVC for flat external
99564	15.05.20	2,3	Sanitary
99568	16.05.20	2, 3, 5, 6	Panel doors
99585	23.05.20		Sintex Electrical box
99594	27.05.20	1	Vitrified tiles
99595	28.05.20	1	Vitrified tiles
99597	27.05.20	1, 2, 3	Wall Hung WC
99600	27.05.20	2	Blue Tandoor rough stone
99605	28.05.20	1 & 2	GI U-Clamps
99606	01.06.20	1 & 2	MS Sheets off white
99607	01.06.20	1	PVC Rigid Pipe
99608	01.06.20	6	Anchor bolt pin type
99610	01.06.20	1	Liquid soap Dispenser
99611	04.06.20	1 & 2	Rod cutting blade
99614	04.06.20	3, 4, 5, 6, 10 to 14	Thread rod
99615	04.06.20	1 to 4	Thread rod
99616	04.06.20	1	Wall Hanging lights
99620	06.06.20	1 & 2	Cleaning material
99621	06.06.20	3, 10	Acid , Plastic Gampa
No. of gate passes issued this week:		0	From No.
Delivery van site visit on:		10.06.20, 11.06.20	To No.
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl. No. during the week	From No.	19836	To No.
Items not ordered but received:		19840	
Items sent to HO /vendor that are pending for repair:-1.(10599)Auto Curter Motor Sent to Satish.			

Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	<i>Naylu</i>	<i>Ch. Subapriya</i>	
Date	<i>13/6/2020</i>	<i>13/06/20</i>	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!