


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		01/06/2020		Prepared by:		MINISH.	
PO/WO no.		67082		PO / WO Date.		12/05/2020	
Supplier Name		Vasant. Enterprises		PO/WO amount		2,25,635/-	
Firm/Company		MPL		Project		May flower Platinum	
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	804/20-21	18/05/2020	2,66,822/-				
2.							
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):				400/-		2,66,422/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	404/20-21	18/05/2020	78995	☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits :				-			
Amount C –Other Debits :				-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:				2,66,822/-			
Amount E – PO / WO value:				2,25,635/-			
Amount F – Difference (A – E):				41,187/-			
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. ___/- ☒ No				
Payment – due date			18/06/2020				
Remarks: Excess quantity received of 908 kg's of Rebar.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	01/06	01/06/2020	01/06/2020	13 JUN 2020	5670	5670	5670

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tor Steel Delivery Report

Company/ firm:	MPPL	Test report attached	Yes	A. PO quantity (in kgs)	5032
Project:	MPL	DCs attached	Yes	B. Gross vehicle weight	18640
Block/ Villa No.:	WEST SIDE DRIVE SLAB PART 2	Weighment slips attached	Yes	C. Net vehicle weight	12700
Requisition nos.:	11653	Total quantity received	Yes	D. Actual quantity delivered (B-C)	5940
PO No(s):	67082	Close PO	Yes	E. Difference (D-A)	+908
Supplier:	Vasant enterprises	Vehicle no.	TS12UC2261	MRN No.	78995
Delivery date	17-05-2020	Delivery time	10:45	Inward no.	13078
Sign of security	Nizam	Sign of Admin	K. Sravanth	Sign of Project manager	
Date	28/5/20	Date	28/5/2020	Date	28/5/2020

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50		
2.	10 mm	7.50	749	5618
3.	12 mm	10.67	30	320
4.	16 mm	18.96		
5.	20 mm	29.63		
6.	25 mm	46.30		
7.	32 mm	66.67		
8.	Other			
Total:				5938
Remarks:				

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mehul.mehta91@yahoo.in

No. 804	20-21	TAX INVOICE	Date 18/5/20
M/s. MODI PROPERTIES PVT LTD.		Y. Order No. : 67082	Dt. 12/5/20
Site: Mayflower Platinum		D.C. No. : 404	Dt. 18/5/20
Nacharam		Desp. Per : -	
Hydrabad		Truck No. : TS12UC 2261	
GST No. 36AABCM4761E1ZM		Payment Due on : Immediate	

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs.	P.
1)	TMT Rebar 10mm		4830 kg				
2)	TMT Rebar 10mm x 12mm		1110 kg				
	Total wt =		5940 kg	38 1/2	kg	2,25,720	00
	Rs. 2,66,822/-  INWARD In-ward No. 3078 Dt. 17/5/20 MRN No. 78995 Dt. 18/5/20 Received By: mehta Modi Properties Pvt. Ltd. Sy. No. 82/1						

Rupees Two Lakhs Sixty Six Thousand	Kanta / Hamal / Others	400	00
Eight Hundred & Twenty Two only.	Freight Charges	-	-
	Total	2,26,120	00
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076	CGST@ 9 %	20351	00
	SGST@ 9 %	20351	00
	IGST@ %		
GST No. 36AAIFV6997M1Z1	G.Total	2,66,822	00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES



VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No.	804/20-21	TAX INVOICE	Date. 18/5/20
M/s.	MODI PROPERTIES PVT LTD.	Y. Order No.	67082 Dt. 12/5/20
	Site: Mayflower Platinum	D.C. No.	404 Dt. 18/5/20
	Nacharam	Desp. Per	-
	Hydrabad	Truck No.	TS12UC 2261
GST No.	36AABCM4761E1ZM	Payment Due on:	Immediate

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.
1)	TMT Re bar 10mm		4830 kg			
2)	TMT Re bar 10mm & 12mm		1110 kg			
Total wt =			5940 kg	38/-	kg	2,25,720 00
Rs. 2,66,822/-						

INWARD

Inward No. 13070 Dt. 17/5/20

MRN No. 78995 Dt.

Received By: Sign Nizam

Modi Properties Pvt. Ltd.

Sy.No. 82/1

Rupees Two Lakhs Sixty Six Thousand Eight Hundred & Twenty Two only.	✓	Kanta / Hamall / Others	400 00
		Freight Charges	-
		Total	2,26,120 00
Bank : CITY UNION BANK		CGST @ 9 %	20351 00
Branch : M.G. Road, Secunderabad.		SGST @ 9 %	20351 00
A/C No. : 076120000148567		IGST @ %	
IFSC : CIUB0000076		G.Total	2,66,822 00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

Purchase Order

Page(s) 1 Of 1

12-05-2020 12:21:29 PM



67082

06.05.20 1:44:19

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderabad-3.

66334351..
9848030075

Doc No	67082	11653
Doc Date	12-05-2020	
Quote No	Nil	
Quote Date	12-05-2020	
SupplyType	Supply	

Kind Attn : Mr.Mehul Mehta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8114 - Steel - rebar - TMT - 10mm - kgs	5,032.00	38.00	0.00	18.00	225,634.88
Total Order Value . . .					225,634.88

Rupees : Two Lakh(s) Twenty Five Thousand Six Hundred Thirty Four and Paise Eighty Eight Only.

Terms and Conditions :-

Specification / Brand	ALL items shall be of Tirumala Steel 550 grade Test Certificate & weighment slip must.
Payment Terms	30 Days Credit from the date of supply & Production of the Bill
Tax	Included in the above price
Delivery Date	Next Working Day.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	NIL
Transportation Cost	Included in the above price.
Warranty	NIL
Advance Paid	NIL
Other Terms	We reserve the right to reject the items not conforming to quality and specifications. Hamali charges extra. These Order for A block col-09-08 B & C block col-3 work purpose.
Completion Date	NIL
Measurment	NIL
Security	NIL
Remarks	Contact Person Mr Subba Reddy (7674808777)

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Name : _____

Contact :-

Name : _____

Date : __/__/__

Purchase Order

Page(s) 1 Of 1

12-05-2020 12:21:29 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderbad-3.

66334351..
9848030075

Doc No	67082	11653
Doc Date	12-05-2020	
Quote No	Nil	
Quote Date	12-05-2020	
SupplyType	Supply	

Kind Attn : Mr.Mehul Mehta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8114 - Steel - rebar - TMT - 10mm - kgs	5,032.00	38.00	0.00	18.00	225,634.88
Total Order Value . . .					225,634.88

Rupees : Two Lakh(s) Twenty Five Thousand Six Hundred Thirty Four and Paise Eighty Eight Only.

Terms and Conditions :-

Specification / Brand ALL items shall be of Tirumala Steel 550 grade Test Certificate & weighment slip must.

Payment Terms 30 Days Credit from the date of supply & Production of the Bill

Tax Included in the above price

Delivery Date Next Working Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone: 7680971999

Penalty For Delay NIL

Transportation Cost Included in the above price.

Warranty NIL

Advance Paid NIL

Other Terms We reserve the right to reject the items not conforming to quality and specifications. Hamali charges extra. These Order for A block col-09-08 B & C block col-3 work purpose.

Completion Date NIL

Measurment NIL

Security NIL

Remarks Contact Person Mr Subba Reddy (7674808777)

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Contact - -

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Name : _____

Date : ____/____/____

VASANT ENTERPRISES

Dealers in : Iron & Steel, M.S. & S.S. Plates, Pipes, Angles, Channels, Beam, Rounds, Etc.,
 Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers
 5-5-100, Ranigunj, Secunderabad - 500 003.

No. 404/20-21

Date 18/5/20

M/s. MODI PROPERTIES PVT LTD.

Site : Mayflower Platinum, Nacharam

36 ABCM 4761

Customer TIN No. E1ZM P.O. No. 67082 Date 12/5/20 Vehicle No. TS12UC 2261

S.No.	PARTICULARS	UNIT	Amount Rs.	P.										
1)	TMT Rebar 10mm	4830 kg												
	TMT Rebar 10mm & 12mm	1110 kg												
	Total Wt =	5940 kg												
	+ Kanta + Transport on Actuals + Unloading + GST @ 18%													
	INWARD <table><tr><td>Inward No: 3078</td><td>Dt. 17/5/20</td></tr><tr><td>MRN No: 7895</td><td>Dt:</td></tr><tr><td>Received By:</td><td>Sign: n12com</td></tr><tr><td colspan="2">Modi Properties Pvt. Ltd.</td></tr><tr><td colspan="2">Sy.No.82/1</td></tr></table> INWARD No: 38594 Date: 30/5 Sign: A SEC BAD				Inward No: 3078	Dt. 17/5/20	MRN No: 7895	Dt:	Received By:	Sign: n12com	Modi Properties Pvt. Ltd.		Sy.No.82/1	
Inward No: 3078	Dt. 17/5/20													
MRN No: 7895	Dt:													
Received By:	Sign: n12com													
Modi Properties Pvt. Ltd.														
Sy.No.82/1														
VAT Extra	E.&O.E.													

Goods Once Checked and purchased cannot be taken back or exchanged.
 Received the above mentioned articles in good order and sound condition

TIN : 36117915132

Customer's Signature with Stamp / Seal

Signature

PORNO
67082

Requisition Form -Steel							
Company		MPL		Site & Phase	MFP		
Req. no.		11653		Req. Date	12-05-2020		
Material required before		15-05-2020		ID no.	56769		
Prepared by:		sobhanbabu		Approved by (sign):	Subba Reddy		
Flat / Block no:	For west side drive way part slab-2 steel Reinforcement work purpose						
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No
1	Steel	8mm	0.00	6450.00	0.00	0.00	
2	Steel	10 mm	680.00	0.00	680.00	5032.00	
3	Steel	12 mm	0.00	150.00	0.00	0.00	
4	Steel	16 mm	0.00	100.00	0.00	0.00	
5	Steel	20 mm	0.00	50.00	0.00	0.00	
6	Steel	25 mm	0.00	30.00	0.00	0.00	
7	Steel	32 mm	0.00	0.00	0.00	0.00	
8	Binding Wire	20 gauge	NA	NA	0.00	0.00	
	Total					5032.00	
Notes:	Please Send Straight Bars as we dont have much space for stocking at site.						
1	Binding wire is generally 25 kgs per ton.						
2	Order footing steel for one block or core at a time.						
3	Order steel for slab along with steel for next column on completion of beam bottom.						
4	Do not order excess steel. Do not order steel in advance.						

APPROVED BY
12 MAY 2020
MANAGING DIRECTOR

MANASAROWAR ISPAT (INDIA) PVT. LTD
IDA, KOT-UR, A. R. DIST.

VEHICLE NO : 2261

GROSS WT: 33880 kg Date: 10/05/2017 Time: 11:05
TARE WT: 12690 kg Date: 15/05/2016 Time: 10:04
NET WT: 21190 kg TWC ONE ONE NINE ZERO kg

LICHTOR 15 818-47001

Weight on **Wetex** scale, Hyderabad, Phone : 040-27153031



BEST WEIGH BRIDGE

Ph : 27170582

I.D.A. NACHARAM, HYDERABAD - 500 076.

80 TONNES FULLY COMPUTERISED

24
HOURS
SERVICE

SERIAL No.	1249	COPY No.	3	VEHICLE No.:	TS120C 2261
CHARGES Rs.	250			SUPPLIER:	
GROSS :	18640 Kg.	DATE:	17-05-20	TIME:	10:13
TARE :	12700 Kg.	DATE:	17-05-20	TIME:	12:00
NETT :	5940 Kg.	MATERIAL:			

OPERATOR'S SIGNATURE

PARTY'S SIGNATURE

* Our responsibility ceases once the vehicle leaves the platform.

INWARD	
Invoice No: 13078	Dt: 17/5/20
Slip No: 7895	Dt:
Received By:	Sign: Nizam
Modi Properties Pvt. Ltd.	
Sy.No.82/1	