

PURCHASE DIVISION
Advice for approval for credit to supplier

13

Date:		24/6/20		Prepared by:		Bourmya	
PO/WO no.		68663		PO / WO Date.		17/6/20	
Supplier Name		SSILP.		PO/WO amount		29,175.50	
Firm/Company		Modi Realty Mallapurilp		Project		Gulmohar Residency	
Sl. No.	Bill No.			Bill Date	Bill amount		
1.	11866			23/6/20	28,733		
2.							
3.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						28,733	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	9942	23/6/20	80369	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B –Other Credits :							
Amount C –Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:						28,733	
Amount E – PO / WO value:						29,175.50	
Amount F – Difference (A – E):						442/-	
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. ____/- ☐ No				
Payment – due date			24/6/20				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Bourmya						
Date	24/6/20						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 23-06-2020

Customer Details				Invoice No.	11866		
Modi Reality Mallapur LLP Gulmohar Residency, Sy No. 19, Next to NFC Railway Over Bridge, Mallapur, Hyderabad GSTIN : 36AAEFM1459R1ZP				Invoice Date.	23-06-2020		
				PO No.	68063		
				PO Date.	17-06-2020		
				Req ID	57700		
				Req Date	16-06-2020		
				Loc Req No	68313		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	200	65.00	13,000.00	18	2,340.00
2	4775 - Electrical - conducting - Bends - 25 mm - nos		200	7.00	1,400.00	18	252.00
3	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	200	27.00	5,400.00	18	972.00
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	150	23.00	3,450.00	18	621.00
5	4585 - Electrical - other - Insulation tape - NA - nos	8546	40	10.00	400.00	18	72.00
6	9537 - Tools - Hacksaw blade - double - nos	8202	5	10.00	50.00	18	9.00
7	7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	10	65.00	650.00	18	117.00
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				24,350.00		4,383.00	
Total Invoice Amount				28,733.00			

DI PROPERTIES PVT. LTD.

INWARD

No. 66866

Date 23/06/20

CG

SECT-10

Rupees : Twenty Eight Thousand Seven Hundred Thirty Three Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 2

17-06-2020 1:44:56 PM



68063

16.06.20 2:49:39

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details			
Summit Sales LLP	Doc No	68063	68313
5-4-187/3&4,II nd floor, Soham Mansion, MG Road, Secunderabad	Doc Date	17-06-2020	
GSTIN 36ACQFS2044C1Z7	Quote No	Nil	
040-66335551	Quote Date	04-01-2020	
9618244433	SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	200.00	65.00	0.00	18.00	15,340.00
2 4775 - Electrical - conducting - Bends - 25 mm - nos	200.00	7.00	0.00	18.00	1,652.00
3 4546 - Electrical - other - Deep Box - 25mm - nos	200.00	27.00	0.00	18.00	6,372.00
4 4564 - Electrical - other - Fan Box - 1 In - nos	150.00	23.00	0.00	18.00	4,071.00
5 4585 - Electrical - other - Insulation tape - NA - nos	40.00	10.00	0.00	18.00	472.00
6 4553 - Electrical - other - Dummy - NA - nos	5.00	75.00	0.00	18.00	442.50
7 9537 - Tools - Hacksaw blade - double - nos	5.00	10.00	0.00	18.00	59.00
8 7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	10.00	65.00	0.00	18.00	767.00
Total Order Value . . .					29,175.50

Rupees : Twenty Nine Thousand One Hundred Seventy Five and Paise Fifty Only.

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.


Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NEt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above items for Flat.no.3,4,5,6 purpose

Completion Date Nil
For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**Name : 

Name : _____

Date : __/__/__

Part bill received Rs. 28,733/-, Balance
has to be receivable Rs. 442/-
28/06/20

Requisition Form - Electrical Conducting For Slabs											
Company		Modi realty mallapur LLP		Site & Phase		Gulmohar residency					
Req. no.		68313		Req. Date		16.06.2020					
Material required before		19.06.2020		ID no.		57400					
Prepared by:		Sravani		Approved by (sign):		Ram Prasad					
Flat / Block no:		B-block									
Type A 1360 Sft 3BHK Order Value:		5		Flats - Flat no - 3,4,5,&6							
Type B 1010 Sft 2BHK Order Value:		0		Flats							
S No.	Item Description	Units	Qty required for Type B 1010 Sft 2BHK flat	Qty required for Type A 1360 Sft 3BHK flat	Type B 1010 2BHK flats requirement	Type A 1210 Sft 3 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	PVC Pipe 1.5 mm Thick	Nos	-	200	-	-	200	-	200		
2	PVC Deep Box	Nos	-	200	-	-	200	-	200		
3	PVC Bends 1.5mm Thick	Nos	-	200	-	-	200	-	200		
4	Fan Box	Nos	-	150	-	-	150	-	150		
5	Insulation Tapes	Box's	-	2	-	-	2	-	2		
6	Solvent Cement 250 ML	Nos	-	10	-	-	10	-	10		
7	4-way D Junction	Nos	-	-	-	-	-	-	-		
8	hack saw blade double size	no's	-	5	-	-	5	-	5		
9	D-Junction box end caps	Nos	-	-	-	-	-	-	-		
10	PVC Dummies 1"	Pkts	-	5	-	-	5	-	5		
11	junction box 1" PVC	Nos	-	-	-	-	-	-	-		
	Total						772	-	772		

Note: For PVC pipes round off order to nearest bundles.

APPROVED
17 JUN 2020
MINISH PARIKH
MANAGER PROCUREMENT

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 23-06-2020

Customer Details		DC No.	9942
Modi Reality Mallapur LLP		DC Date.	23-06-2020
Gulmohar Residency, Sy No. 19, Next to NFC Railway Over Bridge, Mallapur, Hyderabad		PO No.	68063
		PO Date.	17-06-2020
		Req ID	57700
		Req Date	16-06-2020
GSTIN : 36AAEFM1459R1ZP		Loc Req No	68313
	Description of Goods	HSN/SAC	Qty
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	3917	200
2	4775 - Electrical - conducting - Bends - 25 mm - nos		200
3	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	200
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	150
5	4585 - Electrical - other - Insulation tape - NA - nos	8546	40
6	9537 - Tools - Hacksaw blade - double - nos	8202	5
7	7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	35061010	10
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



INWARD	
MODI REALTY MALLAPUR LLP	
Ward No. 833	DL 23/06/2020
MRN No. 80369	DL 24/6/20
Received By. Ruma	Sign. 23/06/2020

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 23-06-2020

Customer Details				Invoice No.	11866		
Modi Reality Mallapur LLP Gulmohar Residency, Sy No. 19, Next to NFC Railway Over Bridge, Mallapur, Hyderabad GSTIN : 36AAEFM1459R1ZP				Invoice Date.	23-06-2020		
				PO No.	68063		
				PO Date.	17-06-2020		
				Req ID	57700		
				Req Date	16-06-2020		
				Loc Req No	68313		
Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	200	65.00	13,000.00	18	2,340.00	
2 4775 - Electrical - conducting - Bends - 25 mm - nos		200	7.00	1,400.00	18	252.00	
3 4546 - Electrical - other - Deep Box - 25mm - nos	39174000	200	27.00	5,400.00	18	972.00	
4 4564 - Electrical - other - Fan Box - 1 In - nos	3917	150	23.00	3,450.00	18	621.00	
5 4585 - Electrical - other - Insulation tape - NA - nos	8546	40	10.00	400.00	18	72.00	
6 9537 - Tools - Hacksaw blade - double - nos	8202	5	10.00	50.00	18	9.00	
7 7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	10	65.00	650.00	18	117.00	
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount	24,350.00		4,383.00	
	2,191.50	2,191.50	Total Invoice Amount	28,733.00			

Rupees : Twenty Eight Thousand Seven Hundred Thirty Three Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction