


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10879		Date - site bills Register		21/02/2020	
Company Name:		VDC LLP		Site:		VDC	
Name of Contractor		N. SHARADA					
Nature of work		painting work					
Work done		From Date		6/02/2020		To Date	
						20/02/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	14, Stage I & II	1,940	18	Sft	34,920		
2.	15, Stage I & II	1,940	18	Sft	34,920		
3.	97, Stage III	1,820	15.75	Sft	28,665		
4.	225, Final Stage	1,820	11.25	Sft	20,475		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,18,980/-		
Bill required		☐ YES ☒ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☒ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/02/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
21 FEB 2020
A. SURESH
PROJECT MANAGER

Estimate Sheet		Villa orchids LLP					
Company Name:		Villa Orchids				Approved by:	
Project:		Painting stage		work done villas details		Sign:	
work description:		A Suresh				work start date 06.02.2020	
Prepared By :		N Sharda				work end date 20.02.2020	
Contractor Name :		21.02.2020					
Date:		A		C		E=Sum of D	
S No.	Item Description	Quantity	Units	Rate	D=AxC	Amount	Item Head Total
1.00	V.No 14 stage I & II	1,940.00	Sft	18.00		34,920.00	
2.00	V.No 15 stage I & II	1,940.00	Sft	18.00		34,920.00	
3.00	V.No 97 stage III	1,820.00	Sft	15.75		28,665.00	
4.00	V.No 225 final stage	1,820.00	Sft	11.25		20,475.00	
						1,18,980.00	
Note : stage I & II work is @ 40% of the total rate (45/ sft -@ 40% = Rs :18.0)							
Stage III work is @ 35% of the total rate (45 /- @ Rs : 15.75)							
final Stgae (45 @ 25% - Rs : 11.25)							

(Signature)

APPROVED BY
21 FEB 2020
A. SURESH
PROJECT MANAGER

Measurement Sheet												
Company Name:		Villa Orchids LLP										
Project:		Villa Orchids										
Description :		Painting work done villas details										
Prepared By:		A Suresh										
Date :		21.02.2020										
Name of the Contractor :		SHARADA .N										
A												
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCx	F	G=Sum of E			
1.00	Villa no : 14	Stage I & II	Length	Width	Height	Nos.	Quantity	Units	Item Head	Remarks		
			1,940.00	1.00	1.00	1.00	1,940.00	Sft	1,940.00			
2.00	Villa no : 15	stage I & II	1,820.00	1.00	1.00	1.00	1,820.00	Sft	1,820.00			
3.00	Villa no : 97	stage III	1,820.00	1.00	1.00	1.00	1,820.00	Sft	1,940.00			
4.00	Villa no : 225	Final stage	1,820.00	1.00	1.00	1.00	1,820.00	Sft	1,940.00			



APPROVED BY
21 FEB 2020
A. SURESH
PROJECT MANAGER