

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	16.05.2020
Site:	Villa Orchids	Prepared by:	S.SHARVANI
Report From / To	10.05.20 to 16.05.20	Approved by:	A.SURESH
Report Date	16.05.2020		
List of requisitions numbers missing in the report*:63309,63304,63311			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description
63301	05.05.20	1-4	Al windows
63302	05.05.20	1-6	Al windows
63303	05.05.20	1-4	Al windows
63312	13.05.20	1-4	Tanbrown granite
63313	13.05.20	1-2	Black granite
Reason for not preparing PO/WO#			
			PO to be issued
			PO to be issued
			PO to be issued
			PO to be issued
			PO to be issued
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
63289	02.05.20	1-4	Masks
63305	11.05.20	1-6	MS grills
63306	12.05.20	1-3	Angle cock
63307	12.05.20	1-2	Sponges
63308	12.05.20	1-12	Nitco tiles
63310	12.05.20	1-2	MS ladder
63314	13.05.20	1-2	Tiles grout
63315	13.05.20	1	Masks
63316	13.05.20	1	Ceiling fan
Details of discussion with supplier ⁵			
			PO No. 66984 we will get it from SSSLP
			PO No. 67060 we will get it from SSSLP
			PO No. 67115we will get it from SSSLP
			PO No. 67097we will get it from SSSLP
			PO No.67112 Ready with supplier
			PO No. 67104 we will get it from SSSLP
			PO No. 67143 we will get it from SSSLP
			PO No.67137Ready with supplier
			PO No. 67147 Ready with supplier
.No. of gate passes issued this week:		01	From No.
			To No.
			1953
Delivery van site visit on: Tow days in this week i.e. On 11.05.2020 and 15.05.2020			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl. No. during the week	From No.	14946	To No.
			14951
Items not ordered but received: NIL			
Items sent to HO /vendor that are pending for repair: NIL			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	16.05.2020	Certified by: 16-05-2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisition, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs /bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDS approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

MODI Properties

Stock List - Till Date : 16-05-2020

Company : Villa Orchids LLP

Location : Villa Orchids

Pages 1 of 1

Category / Item Name	Balance Qty	Rate	Balance Value
Carpentry - doors	26		34,008
Carpentry - hardware	108		21,809
Carpentry - wood	1,140		17,100
Consumables	88		2,388
Electrical - conducting	1,192		26,135
Electrical - other	536		60,486
Electrical - wires	1,620		80,191
Plumbing - CP	69		6,116
Plumbing - CPVC	762		28,256
Plumbing - other	5		6
Plumbing - PVC	950		283,478
Plumbing - sanitary	115		111,189
Stationery - other	115		4,106
Tiles	30		11,910
Tools	2		20
Total Stock Value...			687,197



15-05-2020 15:20:34