

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Villa Orchids LLP	Date:	30.05.2020
Site:	Villa Orchids	Prepared by:	S.SHARVANI
Report From / To	24.05.20 to 30.05.20	Approved by:	A.SURESH
Report Date	30.05.2020		
List of requisitions numbers missing in the report*:63317			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Reason for not preparing PO/WO [#]
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Details of discussion with supplier ⁵
63302	05.05.20	2	Al windows
63303	05.05.20	1-2	Al windows
63305	11.05.20	4	MS grills
63308	12.05.20	2,3,5,6&7	Nitco tiles
63309	11.05.20	1	Country series
63313	13.05.20	1-2	Black granite
63314	13.05.20	1-2	Tiles grout
63315	14.05.20	1	Masks
63320	18.05.20	1-8	Doors
63322	19.05.20	1	Syntax tank
63323	19.05.20	1	CPVC pipe
63325	19.05.20	1-12	Electrical
63326	21.05.20	1-4	Tan brown granite
63330	22.05.20	1-8	stationery
63331	22.05.20	1-10	Consumables
63332	22.05.20	1-6	Consumables
63333	23.05.20	1	Lupum bags
63334	23.05.20	1-18	Electrical
63335	23.05.20	1-3	Main door beedings
63337	23.05.20	1	Wall care putty
63338	23.05.20	1-17	Plumbing
No. of gate passes issued this week:	01	From No.	1954
Delivery van site visit on:	One day in this week i.e.28.05.2020		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
DC register Sl. No. during the week	From No.	14964	To No. 14983
Items not ordered but received:	NIL		
Items sent to HO /vendor that are pending for repair:	NIL		
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	30.05.2020	30-05-2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajkumarn@modiproperties.com on every Sunday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs/bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MO's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material,

MODI Properties

Stock List - Till Date : 30-05-2020

Company : Villa Orchids LLP

Location : Villa Orchids

Pages : 1 of 1

Category / Item Name	Balance Qty	Rate	Balance Value
Carpentry - doors	26		34,008
Carpentry - hardware	108		21,809
Carpentry - wood	1,140		17,100
Consumables	88		2,388
Electrical - conducting	1,192		26,135
Electrical - other	536		60,486
Electrical - wires	1,620		80,191
Plumbing - CP	69		6,116
Plumbing - CPVC	762		28,256
Plumbing - other	5		6
Plumbing - PVC	950		283,478
Plumbing - sanitary	115		111,189
Stationery - other	115		4,106
Tiles	30		11,910
Tools	2		20
Total Stock Value...			687,197

APPROVED BY
30 MAY 2020
A. SURESH
PROJECT MANAGER

Certified by:
S. Sharvani
Asst. Engineer
VILLA ORCHIDS LLP

30-05-2020 12:50:48