

PURCHASE DIVISION
Advice for approval for credit to supplier

Entered in tally
vch no: 1311
date: 313-20

Date:	21/3/20	Prepared by:	Socomya	
PO/WO no.	66792	PO / WO Date.	18/3/20	
Supplier Name	331lp	PO/WO amount	79,677.14	
Firm/Company	Vista homes	Project	Vista homes	
Sl. No.	Bill No.	Bill Date	Bill amount	
1.	10998	21/3/20	79,677.14	
2.				
3.				
Amount A – Bills total(Excluding Transport & Hamali Charges):			79,677.14	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	9152	21/3/20		☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No
Amount B –Other Credits :			-	
Amount C –Other Debits :			-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:			79,677	
Amount E – PO / WO value:			79,677	
Amount F – Difference (A – E):			-	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)		
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)		
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ☒ No		
Payment – due date		28.3.2020		
Remarks:				
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D
Sign:				
Date	21/3/20	21/3/20	01/05/20	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 21-03-2020

Customer Details				Invoice No.		10998		
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		21-03-2020		
				PO No.		66792		
				PO Date.		18-03-2020		
				Req ID		56395		
				Req Date		16-03-2020		
				Loc Req No		99511		
	Description-of Goods		HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7045 - Plumbing - CP - Wall Mixer - other - nos F200020		8481	10	2482.00	24,820.00	18	4,467.60
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos F160027		3924	10	466.00	4,660.00	18	838.80
3	7036 - Plumbing - CP - Shower arm - NA - nos F200028		8481	10	333.00	3,330.00	18	599.40
4	7037 - Plumbing - CP - Shower head - NA - nos F160025		3922	10	466.00	4,660.00	18	838.80
5	7033 - Plumbing - CP - Pillar cock - NA - nos F200001		8481	10	537.00	5,370.00	18	966.60
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos F200005		8481	26	493.00	12,818.00	18	2,307.24
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout F200024		8481	10	918.00	9,180.00	18	1,652.40
8	10046 - Plumbing - CP - Tap Short Body - NA - nos F200003		8481	5	537.00	2,685.00	18	483.30
9								
10								
11								
12								
13								
14								
15								
IGST		CGST	SGST	Total Taxable Amount		67,523.00		12,154.14
		6,077.07	6,077.07	Total Invoice Amount		79,677.14		
Rupees : Seventy Nine Thousand Six Hundred Seventy Seven and Paise Fourteen Only.								

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

18-03-2020 3:35:45 PM



66792

16.03.20 3:38:15

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	66792	99511
Doc Date	18-03-2020	
Quote No	Nil	
Quote Date	11-02-2020	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7045 - Plumbing - CP - Wall Mixer - other - nos F200020	10.00	2,482.00	0.00	18.00	29,287.60
2 7302 - Plumbing - sanitary - Health Faucet - NA - nos F160027	10.00	466.00	0.00	18.00	5,498.80
3 7036 - Plumbing - CP - Shower arm - NA - nos F200028	10.00	333.00	0.00	18.00	3,929.40
4 7037 - Plumbing - CP - Shower head - NA - nos F160025	10.00	466.00	0.00	18.00	5,498.80
5 7033 - Plumbing - CP - Pillar cock - NA - nos F200001	10.00	537.00	0.00	18.00	6,336.60
6 7042 - Plumbing - CP - Stop Cock - 1/2 In - nos F200005	26.00	493.00	0.00	18.00	15,125.24
7 7377 - Plumbing - CP - Sink Cock With Swivel Spout - NA - Nos F200024	10.00	918.00	0.00	18.00	10,832.40
8 10046 - Plumbing - CP - Tap Short Body - NA - nos F200003	5.00	537.00	0.00	18.00	3,168.30

Total Order Value . . .**79,677.14**

Rupees : Seventy Nine Thousand Six Hundred Seventy Seven and Paise Fourteen Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 'Hindware' brand, Classic series**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Within 3 days**Delivery Location** Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Nil**Transportation Cost** Included by us !**Warranty** 7 years warranty**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for F-203 to 207 flats purpose.**Completion Date** NilFor **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**Name : 

Name : _____

Date : __/__/__

66793

06792

Requisition Form - CP Fittings															
Company	Vista Homes	Site & Phase	Vista Homes												
Req. no.	99511	Req. Date	16.03.2020												
Material required before	20.03.2020	ID no.	56395												
Prepared by:	T.Madhu	Approved by (sign):													
Flat / Block no:	F-203,204,205,206,207 Flats Purpose.														
Type A 1220 Sft 3BHK Order Value:	0 Flats														
Type B 1220 Sft 3BHK Order Value:	0 Flats														
Type C 950 Sft 3BHK Order Value:	3 Flats														
Type D 950 Sft 3BHK Order Value:	2 Flats														
S No.	Item Description	Units	Qty required for Type A 1220 BHK flat	Qty required for Type B 1220 Sft 3BHK flat	Qty required for Type C 950 2BHK flat	Qty required for Type D 950 Sft 2 BHK flat	Type A 1220 sft 3BHK flats requirement	Type B 1220 Sft 3BHK flats requirement	Type C 950 2BHK flats requirement	Type D 950 Sft 2 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	Wall Mixture	Nos	2	2	2	2	-	-	3	2	10	-	10		
2	Long Body	Nos	2	2	2	2	-	-	3	2	10	-	10		
3	Short Body	Nos	1	1	1	1	-	-	3	2	5	-	5		
4	Shower Arm	Nos	2	2	2	2	-	-	3	2	10	-	10		
5	Shower Head	Nos	2	2	2	2	-	-	3	2	10	-	10		
6	Pillar Cock	Nos	2	2	2	2	-	-	3	2	10	-	10		
7	Angle Cock	Nos	8	8	6	6	-	-	3	2	30	4	26		
8	Bottle Trap	Nos	3	3	3	3	-	-	3	2	15	-	15		
9	PVC Connection 2'	Nos	4	4	4	4	-	-	3	2	20	-	20		
10	PVC Connection 18"	Nos	3	3	3	3	-	-	3	2	15	-	15		
11	CP double sq jalli	Nos	5	5	5	5	-	-	3	2	25	25	-		
12	Ball valve	Nos	1	1	1	1	-	-	3	2	5	-	5		
13	Ball cock	Nos	1	1	1	1	-	-	3	2	5	-	5		
14	Wash Basin Waste Coupling	Nos	2	2	2	2	-	-	3	2	10	-	10		
15	Rack bolts	Sets	2	2	2	2	-	-	3	2	10	-	10		
16	UPVC Tank Neppal 1/2"	Nos	1	1	1	1	-	-	3	2	5	-	5		
17	Health Faucet	Nos	2	2	2	2	-	-	3	2	10	-	10		
18	CP extension neppal 1/2" X 1"	Nos	3	3	3	3	-	-	3	2	15	-	15		
19	Health Faucet	Nos					-	-	-	-	-	-	-		
20	Waste pipe	Nos					-	-	-	-	-	-	-		
21	Teflon Tapes	Nos	8	8	8	8	-	-	3	2	40	-	40		
Total			8	8	8	8	-	-	3	2	205	-	176		

APPROVED

APPROVED

13 MAR 2020

MINISH PARIKH
MANAGER PROCUREMENT

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 21-03-2020

Customer Details		DC No.	9152
Vista Homes		DC Date.	21-03-2020
Kapra, Opp to MRR School, Ecil		PO No.	66792
SY.no.193		PO Date.	18-03-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	56395
		Req Date	16-03-2020
		Loc Req No	99511
Description of Goods		HSN/SAC	Qty
1	7045 - Plumbing - CP - Wall Mixer - other - nos	8481	10
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos	3924	10
3	7036 - Plumbing - CP - Shower arm - NA - nos	8481	10
4	7037 - Plumbing - CP - Shower head - NA - nos	3922	10
5	7033 - Plumbing - CP - Pillar cock - NA - nos	8481	10
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos	8481	26
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout - NA - Nos	8481	10
8	10046 - Plumbing - CP - Tap Short Body - NA - nos	8481	5
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 24531	Dt: 21/3/20
MRN No: 78788	Dt:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 21-03-2020

Customer Details				Invoice No.		10998	
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		21-03-2020	
				PO No.		66792	
				PO Date.		18-03-2020	
				Req ID		56395	
				Req Date		16-03-2020	
				Loc Req No		99511	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7045 - Plumbing - CP - Wall Mixer - other - nos F200020	8481	10	2482.00	24,820.00	18	4,467.60
2	7302 - Plumbing - sanitary - Health Faucet - NA - nos F160027	3924	10	466.00	4,660.00	18	838.80
3	7036 - Plumbing - CP - Shower arm - NA - nos F200028	8481	10	333.00	3,330.00	18	599.40
4	7037 - Plumbing - CP - Shower head - NA - nos F160025	3922	10	466.00	4,660.00	18	838.80
5	7033 - Plumbing - CP - Pillar cock - NA - nos F200001	8481	10	537.00	5,370.00	18	966.60
6	7042 - Plumbing - CP - Stop Cock - 1/2 In - nos F200005	8481	26	493.00	12,818.00	18	2,307.24
7	7377 - Plumbing - CP - Sink Cock With Swivel Spout F200024	8481	10	918.00	9,180.00	18	1,652.40
8	10046 - Plumbing - CP - Tap Short Body - NA - nos F200003	8481	5	537.00	2,685.00	18	483.30
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		67,523.00	12,154.14
		6,077.07	6,077.07	Total Invoice Amount		79,677.14	
Rupees : Seventy Nine Thousand Six Hundred Seventy Seven and Paise Fourteen Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction