


RMC pour report

Company/ firm:	GVRC	Project:	INNOPOLIS	A. Estimated quantity:	100 Cu Mtrs
Flat / Villa no.:	-	Block No.:	2727	B. Requisition quantity:	100Cu Mtrs
Column no.:	Column	PO Nos.	67509	C. Actual quantity poured:	60.5 Cu mtrs
Requisition nos.:	163015	Supplier:	NCL Industries Ltd	D. Difference (C-A):	39.5 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	27.06.2020	Date	27.06.2020	Date	27.06.2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01.06.20	13.00	6 cu mtrs	259	14,400 Kgs	14,830 Kgs	-	176	80011
2.	01.06.20	13.00	6 cu mtrs	260	14,400 Kgs	14,660 Kgs	-	177	80012
3.	03.06.20	10.00	6.5cu mtrs	289	15,600 Kgs	15,370 Kgs	-	178	80013
4.	09.06.20	16.39	6 cu mtrs	367	14,400 Kgs	14,540 Kgs	-	181	80282
5.	10.06.20	18.45	6 cu mtrs	369	14,400 Kgs	13,990 Kgs	-410	183	80283
6.	09.06.20	16.45	6 cu mtrs	368	14,400 Kgs	14,540 Kgs	-	182	80284
7.	06.06.20	15.01	6 cu mtrs	340	14,400 Kgs	14,660Kgs	-	180	80285
8.	23.06.20	11.00	6 cu mtrs	625	14,400 Kgs	14,540Kgs	-	1492	80438
9.	23.06.20	14.00	6 cu mtrs	627	14,400 Kgs	14,650Kgs	-	1495	80436
10.	23.06.20	16.00	6 cu mtrs	628	14,400 Kgs	14,830Kgs	-	1497	80437
Total:			60.5cu mtrs						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE



SERIAL No.:
CHARGES Rs.


VEHICLE No. :

GROSS 28100
TARE 13270
NETT 14830

Kgs. DATE: 05-06-2005 TIME: 16:48
Kgs. DATE: 06-20 TIME: 20:53
Kgs.

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SREE VANI WEIGH BRIDGE

ಶ್ರೀ ವಾಣಿ ಭರ್ತು ಕಾಂಟ

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE

24
HOURS
SERVICE

SERIAL No.: 1422

CHARGES Rs. 150

VEHICLE No. :

GROSS

28100

Kgs.

DATE :

TARE

Kgs.

DATE :

NETT

Kgs.

MATERIAL:

INWARD	
Inward No: TIME	Dr: 23.6.20
MRN No: 1422	Dr: 23.6.20
Received By:	Sign: [Signature]

G.V. RESEARCH CENTERS PVT. LTD.
OPERATORS SIGNATURE

ವಾಣಿವಾಣಿ ಪ್ಲಾಟ್ ಛೇದನ ನಿಷೇಧಿತ ಕಾರ್ಯದ ಮೇಲೆ ಜವಾಬ್ದಾರಿ
Our responsibility ceases once the vehicle leaves the platform.

STIN/ Unique ID

36AAHCG4562D12P



NCL INDUSTRIES LIMITED

RMC DIVISION



REGD. OFFICE: NCL PEARL, 7th Floor, Near Rail Nilayam, S.D. Road,
Secunderabad - 500 026. Ph: 040-30120000 Fax: 040-29807871 CIN:L33130TG1979PLC002521

DELIVERY CHALLAN CUM TAX INVOICE

Works: NCL Industries Limited, SY.No.281(P) & Sy No 282(p), Rampally Village Keesara
Mandal, Medchal Dist., Telangana

GSTIN: 36AAACN7002L1ZJ

Vehicle No.: AP23Y5233

PO No.: 67509

Invoice No / Date : RM-2020-06-628 - 23/06/2020

Name of Recipient (Billed to)

RMCG0111 - GV RESEARCH CENTERS PRIVATE LIMITED

5-4-187/3&4, II nd Floor,, Soham Mansion, MG
Road,, SECUNDERABAD, HYDERABAD, INDIA,,

36 / Telangana

GSTIN/ Unique ID 36AAHCG4562D1ZP

Address of Delivery

Innopolis, Sy no-542, Genome
Valley,, Thurkapally,, Hyderabad, HYDERABAD, INDIA,,

GSTIN/ Unique ID

Whether tax is payable on reverse charge basis Y/N: N

Advance document No.

Place of supply (Place, State Name & Code):

POUR LOCATION		WALL / COLUMN / SLAB / FOUNDATION / OTHERS			
S.No.	Description of Goods/ Services	HSN of Goods / Services	Quantity in CUM	Rate Per CUM	Value of Supply
1	M-30 GRADE	38245010	6.00	3,601.70	21,610.17
Gross Value					21,610.17
Taxable Value of Supply					21,610.17
Taxes					
CGST					1,944.92
SGST					1,944.92
Total Taxes					3,889.83
Grand Total					25,500.00

Total Tax value (in words) Three Thousand Eight Hundred Eighty-Nine And Eighty-Three Paise Only

Total Invoice value (in words) Twenty-Five Thousand Five Hundred And Zero Paise Only

SPECIFIED TARGET SLUMP	W/C	MSA	MIN. ADM	MIN. CEM	CEMENT TYPE
100 +/- 25		20MM	PFA/GGBS		OPC/PPC/PSC
SITE ARRIVAL TIME	POUR START TIME	POUR END TIME	SITE DEP. TIME	PLANT ARRIVAL TIME	

Special Conditions: 1. You must ensure timely wetting and proper cover on the concrete surface before it dries and starts hardening i.e. before ponding for curing to avoid plastic shrinkage cracks. We will not be responsible for such cracks developed, if any, at site.
2. The Concrete shall be placed at the required location within 3 hours from the time of Batching. We are not liable for the failure of Concrete unloaded beyond 3 hours.
3. We are not responsible for the slump, loss of strength or quality of the concrete when water and/or other materials added at site by or at the request of customer.

Payment & Other Conditions: 1. Payment against this invoice should be made on or before due date. Failing which, will attract Interest @ 24% pa from the due date.

2. All Correspondence should be to our Hyderabad Office only.
3. Legal Jurisdiction is Courts of Hyderabad only.

Caution: Please warn concrete users to minimise contact with wet cement and wet concrete to avoid any risk of serious injury (e.g. wear soluble and protective clothing). If contact occurs, wash thoroughly, without any delay.

Certificate: Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and that there is no flow of additional consideration directly or indirectly from the buyer.

Received in Good Condition

For Ncl Industries Limited

Authorised Signatory

Seal & Signature of Customer

INWARD	
Inward No: 1437	Dt: 23.6.20
MRN No: 80437	Dt: 25/06/20
Received By:	Sign: [Signature]
G.V. RESEARCH	PVT. LTD.

Summary of batch reports - 1590

NAGARJUNA RMC

Order no: 000120135390
 Customer code: 416
 Jobsite code: 416
 Truck mixer code: AP23Y5233
 Disch.: 01
 START
 Date: 6/23/20
 Time: 15:15:56
 END
 Date: 6/23/20
 Time: 15:25:34

Nr 423	Code: M-30 G V RESERCH	Formula name: G V RESERCH CENTERS PVT LTD											
N 0	Formula type: Batch	Type:											
Class:	Resist. cl.:	Consist.:											
Batch:	Slump:	Exp. Cl.:											
Code	Constituent name	UM	1 m3	Theor	%Moi	%Abs	Corr.	Batched	Diff	Er%	Net/m3	Cns wat	Abs wat
20MM	20MM	Kg	660	3960	0.00	M 0.00	3960	3941	-19	-0.5	657	0	0
SAND 1	SAND 1	Kg	770	4620	0.00	M 0.00	4620	4626	6	*0.1	771	0	0
10MM	10MM	Kg	440	2640	0.00	M 0.00	2640	2614	-26	-1.0	436	0	0
	Tot. agg.:	Kg	1870	11220			11220	11181	-39	-0.3	1864	0	0
CEMENT 2	CEMENT 2	Kg	70	420			420	414	-6	*-1.4	69		
CEMENT 3	CEMENT 3	Kg	290	1740			1740	1741	1	0.1	290		
WATER	WATER	Kg	175	1050			1050	1052	2	0.2	175		
ADDITIV E 1	ADDITIVE 1	Kg	1.50	9.00			9.00	9.06	0.06	0.7	1.51	8.96	
	Tot. mix:	Kg	2407	14439			14439	14397	-42		2400	8.97	

Water	Tot Cem.	2155	Cycle time (m:s)	09:39
Aggregate	0 W/C ratio	0.000	Plant cycle time (m:s)	01:34
Absorbed	0 W/C real	0.492	Discharge time (s)	39
Batched	1052		Mixing time (s)	16
Recycled	0		Env. humidity	0.00
Additives	9		Env. temp. °C	0
Manual	0		min °C	0
In truck	0		max °C	0
Total	1061			

INWARD	
Inward No: 1497	Dt: 23.6.20
MRN No:	Dt:
Received By:	Sign: <i>[Signature]</i>
G.V. RESEARCH CENTERS PVT. LTD.	