



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene construction llp	Date:	04-07-2020
Site:	Serene farm	Prepared by:	M Mahesh
Report From / To	30-06-2020 to 04-07-2020	Approved by:	Syed.Golam Sarwar
Report Date	04-07-2020		
List of requisitions numbers missing in the report: NIL			
List of requisitions where PO/WO not prepared 3 working days after requisitions: 02			
Req No.	Req Date	Serial No of item in Req	Item Description
150262	10-06-20	1	Hammer Drill Machine
150283	30-06-20	1 to 4	TVS Generator Spares
Reason for not preparing PO/WO			
Supplier arranging for materials			
Requestion made 4 days Before ,till PO Pending			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.:	Req Date	Serial no of item in Req.	Item Description
150231	13-05-20	1 to 9	Black Powder Coated MS- Grills
150275	23-06-20	2 to6 and 7,8	CU Multi Stand Wire
150276	24-06-20	1	Spade Handle
150277	25-06-20	1 to 5	Panel Doors
Details of discussion with Supplier			
Supplier arranging for materials			
Supplier arranging for Materials			
Supplier arranging for Materials			
Supplier arranging for Material			
No. of gate passes issued this week:		Nil	Form No. Nil
Delivery van site visit on:		02-07-2020	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
DC register Sl. No. during the week	From No.	5141	To No 5150
Items not ordered but received: NIL			
Items sent to HO /vendor that are pending for repair: NIL			
Other corrections & remarks: NIL			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	Syed.Golam Sarwar	M.Mahesh	
Date	04-07-2020	04-07-2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Certified by:

S.R. ENGINEER
 Modi Farm House (Hyd) LLP

Certified by:

Admin Office,
Modi Farm House (Hyd) LLP