

List Of Requisitions Site Wise – Serene Constructions LLP

From : 01-06-2020 To : 27-06-2020

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150257	57309	01-06-20	7/20 AL service wire	67643	01-06-20	9717	10-06-20	Requisition sent to MD's approval	NC	0	9	9
150258	57379	03-06-20	Wall cladding tiles	67770	06-06-20			PO to be issue	NC	0		
150259	57420	04-06-20	WC washer	67768	05-06-20	90	09-06-20	Estimate to be prepare	NC	0	5	5
150260	57407	04-06-20	PVC pipe	67758	05-06-20	9714	10-06-20	Requisition sent to MD's approval	NC	0	6	6
150261	57495	08-06-20	PVC pipe	67824	08-06-20	9720	10-06-20	Requisition sent to MD's approval	NC	0	2	2
150262	57554	10-06-20	Hammer drill machine					Hold by MD	NC	0		
150263	57590	12-06-20	Santhoor hand wash	67941	12-06-20	9811	17-06-20	Requisition sent to MD's approval	NC	0	5	5
150263	57590	12-06-20	Santhoor hand wash	67941	12-06-20	9955	24-06-20	Requisition sent to MD's approval	NC	0	12	12
150265	57637	15-06-20	Wall cladding tiles	68025	19-06-20			PO to be issue	NC	0		
150267	57670	16-06-20	Cement	68058	17-06-20	9950	23-06-20	Requisition sent to MD's approval	NC	0	7	7
150268	57671	16-06-20	Sponges	68023	16-06-20	9810	17-06-20	Requisition sent to MD's approval	NC	0	1	1
150269	57677	16-06-20	Sanitizor	68064	17-06-20	9954	24-06-20	PO to be issue	NC	0	8	8
150270	57788	20-06-20	Wall mixture	68169	22-06-20	9959	24-06-20	PO to be issue	NC	0	4	4
150270	57788	20-06-20	Wall mixture	68172	22-06-20	9960	24-06-20	PO to be issue	NC	0	4	4
150271	57789	20-06-20	Wall hung	68159	20-06-20			Draft PO with MD for approval	NC	0		
150271	57789	20-06-20	Wall hung	68195	22-06-20	9957	24-06-20	Draft PO with MD for approval	NC	0	4	4
150272	57722	17-06-20	Conceled flush tank	68077	17-06-20	9958	24-06-20	Requisition sent to MD's approval	NC	0	7	7
150273	57758	19-06-20	Rain coats	68103	19-06-20	1394	22-06-20	Requisition sent to MD's approval	NC	0	3	3
150274	57814	20-06-20	Infrared thermometer	68193	22-06-20	9953	24-06-20	PO to be issue	NC	0	4	4
150275	57899	24-06-20	Cu-Multistand wire	68272	25-06-20			PO to be issue	NC	0		
150276	57926	25-06-20	Spade handles	68331	26-06-20			Requisition sent to MD's approval	NC	0		
150276	57926	25-06-20	Spade handles	68332	26-06-20			Requisition sent to MD's approval	NC	0		
150277	57915	25-06-20	Panel doors	68273	25-06-20			Requisition sent to MD's approval	NC	0		
150279	57956	26-06-20	Hammer					Requisition sent to MD's approval	NC	0		