

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	20/05/2020	Prepared by:	T.D. Murthy
WO no.	64187/64190/64188	WO date.	20/12/2019
Contractor Name	Karunakar Reddy	WO amount – A	Rs. 14,86,800/-
Firm/Company	Silver Oak Villas LLP	Project name	SOV - IX
Nature of work	Cement Fiber Board		
Villa/flat/block no.	40,62,65,72,35,38,39,60,61,66,68 & 70.		
Request for payment date	06/03/2020	Request for payment amount – B	Rs. 6,09,571/-
GST on bills – C	Rs. 1,09,722/-	Total D = B + C	Rs. 7,19,293/-
Work done from	-	Work done to	-
Sl. No	Bill No.	Bill date	Bill amount
1.	108	20/05/2020	Rs. 7,19,293/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 7,19,293/-
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 7,19,293/-
Amount J – Difference A-B (should be nil)			Rs. 8,77,229/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☐ Yes ☐ Excess received ☐ Short received ☒ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☒ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☒ Yes – Rs. 7,43,400 /- ☐ No		
Payment – due date	23/05/2020		
Remarks: <u>Above bill is for part payment. PO not closed, awaiting for balance materials.</u>			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	20/5/20	20/5	20/05/2020

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

id: 6715 - 6724

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	592	Date - site bills Register	16/3/2020
Company Name:	SOVLLP	Site:	SOV
Name of Contractor	Karunakar Reddy.		
Nature of work	Cladding work		
Work done	From Date	To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.	40, 62, 65, 72	1797.44	105.00
2.	(2BHK)		
3.	35, 38, 39, 60, 61	4008.00	105.00
4.	66, 68, 70 (3BHK)		
5.			
6.			
7.			
8.			
9.			
10.			
11.	Total:		6,09,571.00/-
Bill required	☐ YES ☒ NO.	GST bill required	☐ YES ☒ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO/WO no.	64190, 64188	PO/WO date:	20/12/19.
Remarks :	64187		
APPROVED BY Approved by Project Manager Date: 16 MAR 2020 Sign: K. PURSHOTHAM ASSY. PROJECT MANAGER Approved by Design Team Date: 17/3/2020 Sign: Nagalaxmi Approved by M.D. Date: ☒ Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
 17 MAR 2020
 SOHAM MODI
 MANAGING DIRECTOR

ESTIMATE SHEET						
Company Name:		Silver Oak Villas LLP				
Project:		Silver Oak Villas				
Work Description:		Cladding Work				
Name of the Contractor		Karunakar Reddy				
Prepared By		B Meenakshi				
Date:		16.03.20				
S No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Cladding Work	40,62,65.72 (2bhk Villa)	1797.44	Sft	105.00	188731.20
2	Cladding Work	35,38,39,60.61 66,68,70(3 bhk Villa)	4008.00	Sft	105.00	420840.00
Total Amount in words: Six Lakhs Nine Thousand Five Hundred Seventy One Rupees Only						6,09,571.20

Nagalandini
17/3/2020

Purchase Order

Page(s) 1 Of 1

20/12/2019 2:49:11 PM

64187
18.12.19 2:19:20

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No 64187 155258

Doc Date 20-12-2019

Quote No Nil

Quote Date 22-10-2018

SupplyType Supply

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	5,400.00	105.00	0.00	18.00	669,060.00
Total Order Value . . .					669,060.00
Rupees : Six Lakh(s) Sixty Nine Thousand Sixty Only.					

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board. 8mm thick.**Payment Terms** 50% as advance & balance 50% on completion of work.**Tax** All taxes included in above price.**Delivery Date** Within 7 days.**Delivery Location** Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of India mint
Phone. Contact: Security 65908777, 9502288244 Sanjay**Penalty For Delay** Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 3,34,530/- advance to be pay vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 60 to 68.**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks**

→ V.no: 63, 64, 67 work completed
and V.no: 60, 61, 62, 65, 66, 68 work to be
completed. T.D. Raju
10/1/20.

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Date : ____/____/____

Purchase Order



64190

18.12.19 2:19:20

Page(s) 1 Of 1

20/12/2019 1:30:12 PM

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

Doc No 64190 155261

Doc Date 20-12-2019

Quote No Nil

Quote Date 22-10-2018

SupplyType Supply

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	3,000.00	105.00	0.00	18.00	371,700.00
Total Order Value . . .					371,700.00

Rupees : Three Lakh(s) Seventy One Thousand Seven Hundred Only.

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board. 8mm thick.

Payment Terms 50% as advance & balance 50% on completion of work.

Tax All taxes included in above price.

Delivery Date Within 7 days.

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,85,850/- advance to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for v.no. 69 to 72.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

⇒ V.no: 69, 71 work completed and
V.no: 70, 72 work to be completed
T.D. N. Praveen
10/1/20

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

20/12/19

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name :

Date : _/_/

Purchase Order

Page(s) 1 Of 1

20/12/2019 2:49:11 PM



64188

18.12.19 2:19:20

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	64188	155259
Doc Date	20-12-2019	
Quote No	Nil	
Quote Date	22-10-2018	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	3,600.00	105.00	0.00	18.00	446,040.00
Total Order Value . . .					446,040.00
Rupees : Four Lakh(s) Fourty Six Thousand Fourty Only.					

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board. 8mm thick.**Payment Terms** 50% as advance & balance 50% on completion of work.**Tax** All taxes included in above price.**Delivery Date** Within 7 days.**Delivery Location** Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay**Penalty For Delay** Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 2,23,020/- advance to be pay vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 33,34,35,38,39 & 40.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks**

⇒ V.no: 33,34 work completed and
V.no: 35,38,39,40 work to be complete
T.O. M. P. Reddy 10/12/20

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		Silver Oak Villas LLP		Date:		18.12.19	
Site & Phase :		Silver Oak Villas		Time:		15.00	
Supplier				Req. No.		155259	
Material required before date:			22.12.19		ID No.		54055

No	Description	Size	Quantity	Units	Inward No	Date
1	Shera Board	600 sft	6	Nos		
2						
3						
4						
5						
6						
7						
8						
9						
10						

64188

Remarks: - From v no 33,34,35,38,39,40
 Note : Give Work Order to Karunakar Reddy

Prepared By	G chandra kanth	Approved by	
Sign & Date	18.12.2019	Sign. & Date	

APPROVED BY
 20 DEC 2019
 SHAM MODI
 MANAGING DIRECTOR

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Draft PO for Approval

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	64188	155259
Doc Date	19-12-2019	
Quote No	Nil	
Quote Date	22-10-2018	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	3,600.00	105.00	0.00	18.00	446,040.00
Total Order Value . . .					446,040.00

Rupees : Four Lakh(s) Fourty Six Thousand Fourty Only.

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board. 8mm thick.

Payment Terms 50% as advance & balance 50% on completion of work.

Tax All taxes included in above price.

Delivery Date Within 7days.

Delivery Location Silver Oak Villas Phase - IX
Sy. No. 291, Cherlapally, Hyderabad, next to Govt. of india mint
Phone. Contact: Security 65908777, 9502288244 Sanjay

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 2,23,020/- advance to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V-plank 8834-353839 & 40.

Completion Date Nil

Measurment Nil

Security Nil

Remarks



Handwritten signature and date 19/12/19

For **Silver Oak Villas LLP**

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__