

Remarks from site on the 'Requisition by Site Report' of purchase division

|                  |                                                  |              |            |
|------------------|--------------------------------------------------|--------------|------------|
| Company:         | Modi realty Mallapur LLP                         | Date:        | 04.07.2020 |
| Site:            | Gulmohar residency                               | Prepared by: | A.Sravani  |
| Report From / To | 28.06.2020 to 04.07.2020<br>(Sunday to Saturday) | Approved by: | Ram Prasad |
| Report Date      | 04.07.2020                                       |              |            |

List of requisitions numbers missing in the report\*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

| Req No. | Req Date   | S.no    | Item Description | Reason for not preparing PO/WO <sup>#</sup> |
|---------|------------|---------|------------------|---------------------------------------------|
| 68328   | 25.06.2020 | 1       | Military can     | Delay by purchase assistant                 |
| 68338   | 29.06.2020 | 1,2,3&5 | WBC Door frames  | Delay by purchase assistant                 |
| 68339   | 30.06.2020 | 1 & 2   | Masks            | Delay by purchase assistant                 |
| 68340   | 30.06.2020 | 1 to 8  | MS L angles      | Delay by purchase assistant                 |

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

| Req No.                              | Req Date   | Serial no of item in Req. | Item Description                       | Details of discussion with supplier <sup>s</sup>         |
|--------------------------------------|------------|---------------------------|----------------------------------------|----------------------------------------------------------|
| 68152                                | 26.10.19   | 1                         | Cement blocks 16"x8"x6"                | As per site requirement we receiving ( pending -1100 )   |
| 68298                                | 30.05.2020 | 8                         | Binding wire                           | PO no - 68123 . Ready with supplier.                     |
| 68302                                | 03.06.2020 | 1                         | Flat files                             | Next week will delivery .<br>(Follow up with Rohith sir) |
| 68311                                | 15.06.2020 | 1,2&3                     | Cleaning material                      | PO no - 68036 . 80% received from SSLLP .                |
| 68318                                | 20.06.2020 | 1                         | Hollow bricks                          | As per site requirement we receiving( pending 1300)      |
| 68323                                | 24.06.2020 | 1-11                      | CPVC                                   | PO no - 68564 . Ready with supplier                      |
| 68325                                | 25.06.2020 | 3                         | D-ring binder                          | PO no-68474 . 90 % received from SSLLP .                 |
| 68332                                | 25.06.2020 | 1                         | Flush doors                            | PO No - 68617 .Supplier arranging for material           |
| 68335                                | 29.06.2020 | 1                         | Dr.Fixit                               | PO no - 68442 . 90 % received from SSLP .                |
| 68337                                | 29.06.2020 | 1 to 6,8&10               | Electrical material                    | PO no - 68428 . Ready with supplier .                    |
|                                      |            |                           |                                        |                                                          |
| No. of gate passes issued this week: |            |                           | 02                                     | From No. 1758 To No. 1759                                |
| Delivery van site visit on           |            |                           | 02.07.20(thursday), 04.07.20(saturday) |                                                          |

|                                                                                   |                    |                       |             |     |
|-----------------------------------------------------------------------------------|--------------------|-----------------------|-------------|-----|
| Inward report (MRN/other) & stock report emailed in pdf format to purchase?       |                    |                       | Yes         |     |
| DC register Sl. No. during the week                                               | From No.           | 779                   | To No.      | 790 |
| Items not ordered but received: nil                                               |                    |                       |             |     |
| Items sent to HO /vendor that are pending for repair: Cutter type dewatering pump |                    |                       |             |     |
| Other corrections & remarks:                                                      |                    |                       |             |     |
| Details                                                                           | Project Manager    | Admin Officer/Manager | Admin Audit |     |
| Sign                                                                              | <i>[Signature]</i> | <i>[Signature]</i>    |             |     |
| Date                                                                              | 4/7/20             |                       |             |     |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiya@modiproperties.com](mailto:ashaiya@modiproperties.com) and [rajikumam@modiproperties.com](mailto:rajikumam@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!