Remarks from site on the 'Requisition by Site Report' of purchase division

COARL DOWN 1		Silver oak villas LLP			Date:	04-07-2020 B.Meenakshi			Harris II	
Site: Silver C			Oak Villas		Prepared by:					
		0 to04-07-20(fri to sat)		Approved by:	K Purshotham					
Report Date		04-07-20								
ist of requisit	ions nu	umbers m	issing in the re	port*:				3000		
ist of requisit	ions w	here PO/	WO not prepare	ed 3 works	ng days after requisit	on:		- min c	DO/WO#	
Req No. Req Date		Serial no of item in Req.	Item Description		Reason fo	r not prep	aring	PO/WO		
155830	27.6.20		1		Executive bag					
155831	27.6.20		1	Executive bag						
155835	29.06.20		1 to 4	Bathroom Tiles						
155839	30.	06.20	1 to 4	MS Gates						
			18 Bleeville			ad at sita har	wond the 1	ead ti	ime.	
List of requisi	tions w	where PO/	WO is prepare	d and items	s have not been receiv	ed at site be	le of dieci	region	with	
Req No.	Req Date		Serial no of item in Req.	Item Description		Detai	supplier [§]			
155597	11.03.2020		1 to 14	Canto a 20% bal			Supplier is arranging for material			
155691	13.05.2020		1 to 4	Maharaja beige tile10% pending			Supplier is arranging for material			
155718	1.05	.2020	1	Shabad stone 50% pending			Supplier is arranging for material			
155744		5.2020	2	Country	almond tiles 50%	Supplier	Supplier is arranging for materia			
155760	01.0	6-2020	1 to 3	Plates and bowls pending		Supplier is arranging for materia				
155760 155785		6.2020	1	Crack	filling chemica	Supplier	Supplier is arranging for materia			
155906	20.0	6.2020	1	Lappau		Supplier	is arrangi	ng fo	r materia	
155806		5.2020	1	Camera		Supplier	Supplier is arranging for materia			
155813 155820		6.20	1 to 2	Wall b	rush and alage brush	Supplier is arranging for materia				
				Pending Cofee powder		Supplier is arranging for materia				
155826	25.06.20		1			Supplier is arranging for materia				
155827	26.6.20		1		id pipe pending	The same of the sa	Supplier is arranging for materia			
155828	26.6.20		1 to 8		oors pending	* *	11			
155829	26.6.20		1 to 11		Literation of the control of the con			Supplier is arranging for materia		
155832	29.06.20		1 to 25	Electrical switches pending		Supplier is arranging for materia				
155837		06.20		Gate lights 50% pending		Supplier is arranging for materia				
155840	30.06.2020		1 to 26	Electrical switches		Supplier is arranging for materia				
155841		06.2020	1 to 26	Electric	Electrical switches		Supplier is arranging for materia			
133641	30.1	00.2020								
No. of gate p	20000	issued this	s week	3	From No.	1497	To No).	1500	
Delivery var			·		27.06.20(sat					
Delivery var	i Site v	isit on.		(sov)), ay),01	28.06.20(sunday),29.0 .7.20(sov)(wed)02.07	06.20(sov)m .20((sov)thu .07.20(sat(so	rsady),03	07.20	0((NE)tu 0(ne)(frida	
In16.ward re	eport (I	MRN/oth	er) & stock rep	ort emailed	l in pdf format to	07.20(500(50	Yes	/ No		
purchase?						Ta	No		13095	
DC register	Sl. No	during the	he week	From No.	13081	To	INO.		13093	
Items not or	dered 1	but receiv	red:		Nil					
HEIRS HOLOI	uci cu i	out receiv	at are pending			MAZK TAKE	\$-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1			

Admin	A Justin Andit
Details Project Manager Admin	Officer/Manager Admin Audit
Sign B.	Menokshi 11/3/20

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC s / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD s approval/input, 8. \$ Suggested remarks - Ready remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD s approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not with supplier, Supplier arranging for material, received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!