Reply to rema	rks on requis	ition by site report.		1	<u> </u>
Site:		VISTA HOMES		T	
Report from/t	O	27.06.2020 to04.07.20			<u> </u>
Report Date		10.07.2020	<u>.</u>	Date	
Prepared by:		V.Ravali		Remarks by S	hiva Krishna
				İ	If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
List of requisi	tions where P	PO/WO not prepared 3 working days after requisitions			
99576	21.05.20	82.5 KVA generator	Hold by MD		
99624	09.06.20	Flat Swing	Enquiry in the market		
99646	18.06.20	Door Locks	PO issued no:68146		
99647	18.06.20	MS Round plates	PO issued no:68189		
99648	19.06.20	Visiting cards	PO to be issue		
99671	26.06.20	Cue sticks	Enquiry in the market		
99680	29.06.20	PVC & CPVC Material	PO issued no:68824 & 68623		
List of requisi	tions where F	PO/WO is prepared and items have not been received a	t site beyond the lead time:		
99612	04.06.20	SS Hinges	Delivered		
99622	06.06.20	GI wire	Today delivery		
99656	23.06.20	Cleaning material	Delivered		
99666	24.06.20	Switches	Delivered		
99669	26.06.20	Grout	Delivered		
99673	27.06.20	Distribution box	Delivered		
99674	29.06.20	Wall mixture	Delivered		
99676	29.06.20	Panel doors	collect from SSLLP		
99678	29.06.20		Partially delivered can collect from SSLLP		
99681	29.06.20	SS Sink waste coupling	Partially delivered can collect from SSLLP		
99682 29.06.20		Base saddles	Delivered		
99685	29.06.20	16 amps MCB & switches	Delivered		