



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Aedis Developers LLP	Date:	11.07.2020
Site:	MGA	Prepared by:	Pushpalatha
Report From / To	04.07.2020 to 10.07.2020	Approved by:	
Report Date	11.07.2020		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Item Description	Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
100151	09.06.2020	Sofa Set	Spoken with prabhakar sir and it will reach by wednesday
100161	16.06.2020	Queen beds	Under progress will reach by 13.07.2020
100172	30.06.2020	Infrared thrmometer	Under progress will reach by wednesday
100178	03.07.2020	D link Router	Spoken with suneel sir.
100180	06.07.2020	Dinin table granite	Under progress and it will be reach by Monday
100181	06.07.2020	MS railing	By Wednesday it will be delivered
No. of gate passes issued this week:	NIL	From No.	- To No. -
Delivery van site visit on:	6 th and 9 th		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
DC register Sl. No. during the week	From No.	10418	To No. 10419
Items not ordered but received: Nil			
Items sent to HO /vendor that are pending for repair: Nil			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	11.07.2020	11.07.2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Certified by:

Project Manager
Aedis Developers LLP

Certified by:

M. Pushpalatha
Asst. Engineer
MORNING GLOWRY APARTMENTS