

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	MRMLLP	Date:	11/07/2020	
Site:	AGH	Prepared by:	P.Anitha	
Report From / To	5.07.2020 to 11.07.2020	Approved by:	zakir	
Report Date	11.07.2020			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO
165048	9.07.2020	1	Water base primer	Po to be issue
165046	7.07.2020	1	luppam	Po to be issue
165005	21.05.2020	1 to 4	MS telescopic pole material	Po to be issue
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
52963	1.05.2020	1 to 6	Bathroom tiles	Ready with supplier
52971	11.05.2020	1	grills	Ready with supplier
52981	13.05.2020	2	gate	Ready with supplier
52982	16.05.2020	3	Sliding windows	Ready with supplier
52985	16.05.2020	1,2,4,5	Door frame	Ready with supplier
52997	19.05.2020	1	Slump cone test	Supplier not reachable
165004	21.05.2020	1	Carpet lawn	Supplier arranging materials
165006	21.05.2020	1	L angle frame	No stock
165014	3.06.2020	1 to 4	Gulmohar trees	Supplier not reachable
165019	06.06.2020	1	Al. ladder	Ready with supplier
165026	12.06.2020	1 to 3	RO plant servicing	Ready with supplier
165038	26.06.2020	1,2	Ocean blue tiles	Ready with supplier
165042	02.07.2020	1	Green files	Ready with supplier
165043	3.07.2020	1 to 7	Al windows	Ready with supplier
165044	5.07.2020	4	90D Bend	Ready with supplier
165045	7.07.2020	1 to 4	Tandoor stone	Ready with supplier
165047	7.07.2020	1	MS mesh	Ready with supplier
165049	10.07.2020	1	submeters	Ready with supplier
No. of gate passes issued this week:		Nil	From No.	Nil
Delivery van last site visit on:		10.07.2020		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes
DC register Sl.No. during the week		From No.	186	To No. 10265
Items not ordered but received:				
Other corrections & remarks:				
Details	Project Manager		Admin Officer/Manager	Admin Audit
Sign				
Date				

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input. 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material. 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!