

List Of Requisitions Site Wise – Serene Constructions LLP

From : 20-06-2020 To : 11-07-2020

Page 1 Of 1

Req No	Req ID	Req Date	Item	PoNo	PoDate	DNo	DCDate	Remarks	W	Lead	Days	Delay
150270	57788	20-06-20	Wall mixture	68169	22-06-20	9959	24-06-20	PO to be issue	NC	0	4	4
150270	57788	20-06-20	Wall mixture	68172	22-06-20	9960	24-06-20	PO to be issue	NC	0	4	4
150270	57788	20-06-20	Wall mixture	68172	22-06-20	10106	02-07-20	PO to be issue	NC	0	12	12
150271	57789	20-06-20	Wall hung	68159	20-06-20			Draft PO with MD for approval	NC	0		
150271	57789	20-06-20	Wall hung	68195	22-06-20	9957	24-06-20	Draft PO with MD for approval	NC	0	4	4
150274	57814	20-06-20	Infrared thermometer	68193	22-06-20	9953	24-06-20	PO to be issue	NC	0	4	4
150275	57899	24-06-20	Cu-Multistand wire	68272	25-06-20			PO to be issue	NC	0		
150276	57926	25-06-20	Spade handles	68331	26-06-20			Requisition sent to MD's approval	NC	0		
150276	57926	25-06-20	Spade handles	68332	26-06-20	1210	30-06-20	Requisition sent to MD's approval	NC	0	5	5
150277	57915	25-06-20	Panel doors	68273	25-06-20	10107	02-07-20	Requisition sent to MD's approval	NC	0	7	7
150279	57956	26-06-20	Hammer	68385	29-06-20	0111	01-07-20	Requisition sent to MD's approval	NC	0	5	5
150279	57956	26-06-20	Hammer	68386	29-06-20	642	01-07-20	Requisition sent to MD's approval	NC	0	5	5
150280	58097	30-06-20	PVC electrical pipes	68421	30-06-20	10112	02-07-20	Requisition sent to MD's approval	NC	0	2	2
150281	58040	29-06-20	Junnction box	68468	30-06-20	10110	02-07-20	Requisition sent to MD's approval	NC	0	3	3
150282	58104	30-06-20	Service wire	68470	30-06-20	10111	02-07-20	Requisition sent to MD's approval	NC	0	2	2
150283	58307	07-07-20	Filter kit	68772	11-07-20			PO to be issue	NC	0		
150283	58307	07-07-20	Filter kit	68773	11-07-20			PO to be issue	NC	0		
150284	58132	01-07-20	Nahni trap	68515	01-07-20	10109	02-07-20	Requisition sent to MD's approval	NC	0	1	1
150286	58259	06-07-20	Chisel	68700	07-07-20			Requisition sent to MD's approval	NC	0		
150286	58259	06-07-20	Chisel	68701	07-07-20			Requisition sent to MD's approval	NC	0		
150286	58259	06-07-20	Chisel	68703	07-07-20			Requisition sent to MD's approval	NC	0		
150287	58266	06-07-20	Main distribution board	68704	07-07-20	10202	08-07-20	Requisition sent to MD's approval	NC	0	2	2
150288	58296	06-07-20	MMC log book					Admin to fallowup	C	0		
150289	58295	06-07-20	Mopping sticks	68650	07-07-20	10203	08-07-20	Requisition sent to MD's approval	NC	0	2	2
150290	58327	07-07-20	Box files					PO to be issue	NC	0		