

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES		Date:	11.07.20	
Site:	VISTA HOMES		Prepared by:	CH.Sneha Priya	
Report From / To	04.07.20 (Saturday) to 11.07.20 (Saturday)		Approved by:	T.MADHU	
Report Date	11.07.20				
List of requisitions numbers missing in the report*:99675					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date		Item Description	Reason for not preparing PO/WO#	
99576	21.05.20		82.5 KVA generator	Estimate with MD approval	
99646	18.06.20		Door closer Door locks	Po Not made	
99647	18.06.20		MS Round plates	Po Not made	
99671	26.06.20		Cue Sticks	Po Not made	
99710	07.07.20		Armour Cable	Po Not made	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	
99622	06.06.20	9	GI wire	Material Ready with Supplier	
99676	29.06.20	1 to 7	Panel doors	Material Ready with SSSLP	
99680	29.06.20	1 to 40	PVC & CPVC External	Material Ready with SSSLP	
99681	29.06.20	1 & 2	SS Sink Waste coupling	Material Ready with SSSLP	
99682	29.06.20	2 & 3	Wooden Screws & Fishers	Material Ready with Supplier	
99696	01.07.20	12	GI Pipe	Material Ready with Supplier	
99697	01.07.20	9	GI Pipe	Material Ready with Supplier	
99698	01.07.20	6	GI Pipe	Material Ready with Supplier	
99701	01.07.20	2	Loft Tank	Material Ready with SSSLP	
99702	01.07.20	3 & 4	Door Beading	Material Ready with SSSLP	
99706	02.07.20	1 to 4	UPS	Material Ready with SSSLP	
99709	07.07.20	1	Wipro Lights	Material Ready with Supplier	
99710	07.07.20	1	Armour Cable		
No. of gate passes issued this week:			04	From No.	1611 To No. 1614
Delivery van site visit on:			07.07.20 08.07.20 09.07.20, 10.07.20 11.07.20.		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes	
DC register Sl. No. during the week	From No.	19937	To No.	19963	
Items not ordered but received:					
Items sent to HO /vendor that are pending for repair:-1.(10599)Auto Curter Motor Sent to Satish. 2.Open Well pumps 1 HP and 3HP (10640) to SVR pumps. 3.(10643) Mud Pump 2 HP sent to Satish Electrical.4.(10647) Mud Pump 2.H.P and 1.5 HP					
Other corrections & remarks:					
Details	Project Manager		Admin Officer/Manager		Admin Audit
Sign	<i>T.Madhu</i>				
Date					

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!