Reply to rema	ırks on requisi	tion by site report. VISTA HOMES		<u> </u>	
Site:		VISTA HOMES			
Report from/t	0	24.07.2020 to11.07.20			
Report Date		17.07.2020		Date	
Prepared by:		V.Ravali		Remarks by S	hiva Krishna
					If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
List of requisi	tions where P	O/WO not prepared 3 working days after requisitions			
99576	21.05.20	82.5 KVA generator	Hold by MD PO issued no:68146		
99646	18.06.20	Door Locks	PO issued no:68146		
99647	18.06.20	MS Round plates	PO issued no:68189		
99671	26.06.20	Cue sticks	Enquiry in the market		
99710	07.07.20	Armour cable	PO to be issue		
List of requisi	tions where P	O/WO is prepared and items have not been received a	t site beyond the lead time:		
99622	06.06.20	GI wire	Today Delivered		
99676		Panel doors	collect from SSLLP		
99680	29.06.20	PVC & CPVC Material	collect from SSLLP		
99681	29.06.20	SS Sink waste coupling	Delivered		
99682	29.06.20	Wooden screws	Delivered		
99696	01.07.20	GI Pipe	Delivered		
99697	01.07.20	GI pipe	Delivered		
99698	01.07.20	GI pipe	Delivered		
99701	01.07.20	Loft tank	Prtially Dellivered can collect from SSLLP		
99702	01.07.20	Door Beeding	Can collect from SSLLP		
99706	02.07.20	UPS	Can collect from SSLLP		
99709	07.07.20	Wipro Lights	Today Delivered		
·		·	A	.L	٠