

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Nilgiri Estates	Date:	18-07-2020
Site:	Nilgiri Estates	Prepared by:	Bhargavi
Report From / To	12-07-2020 TO 18-07-2020	Approved by:	Vijay Raj
Report Date	18-07-20		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Sl no of Req.	Reason for not preparing PO/WO*
72869	16.07.2020	01	Verified Tiles
			Req sent to MD's Approval
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Sl no of Req.	Details of discussion with supplier ⁵
72764	09.05.2020	2,3	Pavers and Parking Tiles
72777	20.05.2020	1 to 4	Bathroom Tiles
72819	24.06.2020	1,5 to 10	Sliding Windows
72823	25.06.2020	01	RMC
72826	25.06.2020	01	Cement Blocks
72828	26.06.2020	1 to 5	M.S Street Light Poles
72834	27.06.2020	1	Grills
72847	02.07.2020	01	Lights WIPRO
72849	06.07.2020	1 to 5	Gates
72851	07.07.2020	1 to 5	Granite
72856	08.07.2020	1 to 13	Electrical Wires
72860	09.07.2020	01	Amar Chitra Katha
No. of gate passes issued this week:		01	From No. 1723 To No. 1723
Delivery van site visit on:		10-07-2020, 13-07-2020, 16-07-2020	
Inward report (MRN/other) & stock report emailed in PDF format to purchase?			Yes
DC register Sl. No. during the week	From No.	11486	To No. 11504
Items not ordered but received: NIL			
Items sent to HO /vendor that are pending for repair:			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign		Bhargavi	
Date	18/07/20	18/7/20	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - .

under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!