

Mile stone report of serene farms

Company Name:		Serene Constructions LLP			
Project		Serene Farms			
Prepared By		Syed Golam Sarwar			
Last updated on		27-Jul-20			
Note: Send report at end of every month.					
S.No	Farm house no.	Footings & plinth beam casting date	Slab casting date	BW & plastering completion date	Stage III completion date
1	1	2-Dec-18	9-Mar-19		
2	2	5-Jan-19	15-May-19	2-Oct-19	
3	3	26-Feb-19	4-Dec-19	22-Jun-20	
4	4	10-Mar-19	22-Nov-19	17-Jul-20	
5	5	24-Jul-19	4-Nov-19	17-Jul-20	
6	6	21-Jul-19	7-Oct-19	11-Jun-20	
7	7	21-Jun-17	29-Jul-17	6-Jun-18	18-Jun-19
8	8	9-Jan-19	2-Jul-19	20-Feb-19	
9	9	22-Jan-19	2-Aug-19	20-Feb-20	
10	10	21-May-19	11-Oct-19	20-Feb-19	
11	11	14-Jan-19	22-Aug-19	6-Mar-20	
12	12	7-Jun-19	28-Sep-19	18-May-20	
13	13	12-Oct-19	4-Jan-20		
14	14	24-Dec-19	14-Feb-20		
15	15	18-Oct-19	4-Feb-20	11-Jun-20	
16	16	12-Dec-16	15-Jan-17	18-Jul-17	30-May-18
17	17	6-Aug-17	16-Oct-17	10-Oct-17	25-May-18
18	18	20-Jan-17	16-Feb-17	16-Mar-17	30-May-18
19	19	25-Jul-18	25-Oct-18	30-Nov-19	
20	20	11-Sep-16	18-Oct-16	28-Nov-17	18-Jun-19
21	21	5-Aug-19	1-Nov-19	18-May-20	
22	22	25-Oct-17	15-Feb-17	26-Feb-19	18-Dec-19
23	23	15-11-18	4-Feb-19	23-Dec-19	
24	24	2-11-17	11-Jan-18	21-Mar-19	31-Dec-19
25	25	5-Oct-19	24-Dec-19		
26	26	16-Feb-18	31-Aug-18	5-Sep-19	1-Jul-20
27	27	8-Sep-19	9-Nov-19		
28	28	11-02-19	18-Sep-19	18-May-20	
29	29	27-Aug-19	28-Nov-19		
30	30	15-Nov-19	1-Feb-20	22-Jun-20	
31	31	20-Jul-18	19-Sep-18	5-Jul-19	
32	32	29-Aug-16	16-Oct-16	21-Mar-17	
33	33	20-Jul-18	19-Sep-18	5-Jul-19	
34	34	3-Nov-15	19-Nov-15	23-May-16	23-May-16
35	35	3-Nov-15	20-Nov-15	30-Jul-16	23-May-16
36	36	22-Mar-16	18-Mar-16	15-Mar-17	20-Jun-18
37	37	12-Feb-17	6-Apr-18	22-Apr-19	8-Dec-19
38	38	7-04-18	25-Jul-18	18-Dec-19	
39	39	21-Mar-18	5-Sep-18	23-Dec-19	
40	40	21-Mar-18	11-Jul-18	2-Aug-19	20-Feb-20
41	41	26-09-17	14-Nov-07	14-Apr-18	6-May-20
42	42	12-Jun-18	25-Oct-18	13-Mar-20	
43	43	12-Jun-18	25-Oct-18	13-Mar-20	
44	44	12-Sep-17	24-Oct-17	18-Sep-18	20-Feb-20
45	45	27-Apr-17	18-Jul-17	11-Jul-18	20-Feb-20
46	46	16-Apr-17	19-Jul-17	11-Jul-18	20-Feb-20
47	47	1-Feb-18	31-Jan-18	13-May-19	17-Jul-20
48	48	29-Nov-17	3-Mar-18	13-May-19	
49	49	29-Nov-17	3-Mar-18	13-May-19	
50	50	4-Nov-19	28-Jan-20		

Certified by:

Syed Golam Sarwar
27-07-20
S.P. ENGINEER
Medi Farm House (Hyd) LLP