


Company	Aedis Developers LLP						Approved by	Nikhil
Project	Morning Glory Apartments						Date	30.07.2020
Prepared By	Pushpalatha.							
Last updated on	30.07.2020							
Block No	Flat No - 1 to 6							
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	1	03.12.2019	29.12.2019	25.01.2020				
2	2	03.12.2019	29.12.2019	25.01.2020				
3	3	01.09.2019	24.10.2019	19.12.2019				
4	4	01.09.2019	24.10.2019	19.12.2019				
5	5	03.12.2019	29.12.2019	25.01.2020				
6	6	03.12.2019	29.12.2019	25.01.2020				
7	101			26.02.2020				
8	102			26.02.2020				
9	103			17.01.2020				
10	104			17.01.2020				
11	105			26.02.2020				
12	106			26.02.2020				
13	201			07.07.2020				
14	202			07.07.2020				
15	203			19.02.2020				
16	204			19.02.2020				
17	205			07.07.2020				
18	206			07.07.2020				
19	301							
20	302							
21	303			07.07.2020				
22	304			07.07.2020				
23	305							
24	306							
25	401							
26	402							
27	403							
28	404							
29	405							
30	406							
31	501							
32	502							
33	503							
34	504							
35	505							
36	506							

Certified by:



Project Manager
Aedis Developers LLP