

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		31-Jul-20					
Block No		Block - A (Flat No - 1 to 8)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	10.07.19	05.11.19	11.02.2020			
2	A - 102	10.07.19	05.11.19	24.02.2020			
3	A - 103	10.07.19	05.11.19	24.02.2020			
4	A - 104	10.07.19	30.10.19	11.02.2020			
5	A - 105	10.07.19	30.10.19	01.02.2020			
6	A - 106	15.07.19	30.10.19	01.02.2020			
7	A - 107	15.07.19	30.10.19	11.02.2020			
8	A - 108	15.07.19	30.10.19	11.02.2020			
9	A - 201	10.07.19	30.11.19	24.02.2020			
10	A - 202	10.07.19	30.11.19	09.03.2020			
11	A - 203	10.07.19	30.11.19	24.02.2020			
12	A - 204	10.07.19	23.11.19	02.03.2020			
13	A - 205	10.07.19	23.11.19	02.03.2020			
14	A - 206	15.07.19	23.11.19	24.02.2020			
15	A - 207	15.07.19	23.11.19	02.03.2020			
16	A - 208	15.07.19	30.11.19	09.03.2020			
17	A - 301	10.07.19	27.12.19	16.03.2020			
18	A - 302	10.07.19	27.12.19	16.03.2020			
19	A - 303	10.07.19	21.12.19	28.04.2020			
20	A - 304	10.07.19	21.12.19	28.04.2020			
21	A - 305	10.07.19	21.12.19	09.03.2020			
22	A - 306	15.07.19	21.12.19	28.04.2020			
23	A - 307	15.07.19	21.12.19	28.04.2020			
24	A - 308	15.07.19	21.12.19	28.04.2020			
25	A - 401	10.07.19	20.01.2020	11.05.2020			
26	A - 402	10.07.19	20.01.2020	18.05.2020			
27	A - 403	10.07.19	18.01.2020	26.05.2020			
28	A - 404	10.07.19	18.01.2020	11.05.2020			
29	A - 405	10.07.19	18.01.2020	11.05.2020			
30	A - 406	15.07.19	18.01.2020	26.05.2020			
31	A - 407	15.07.19	18.01.2020	26.05.2020			
32	A - 408	15.07.19	25.01.2020	18.05.2020			
33	A - 501	10.07.19	16.02.2020	01.06.2020			
34	A - 502	10.07.19	16.02.2020	01.06.2020			
35	A - 503	10.07.19	09.02.2020	07.06.2020			
36	A - 504	10.07.19	09.02.2020	15.06.2020			
37	A - 505	10.07.19	09.02.2020	15.06.2020			
38	A - 506	15.07.19	09.02.2020	07.06.2020			
39	A - 507	15.07.19	09.02.2020	29.06.2020			
40	A - 508	15.07.19	16.02.2020	21.06.2020			
41	A - 601	10.07.19	08.05.2020				
42	A - 602	10.07.19	08.05.2020				
43	A - 603	10.07.19	08.05.2020				
44	A - 604	10.07.19	09.05.2020				
45	A - 605	10.07.19	09.05.2020				
46	A - 606	15.07.19	11.03.2020	23.07.2020			
47	A - 607	15.07.19	11.03.2020				
48	A - 608	15.07.19	11.03.2020				
49	A - 701	10.07.19	14.07.2020				
50	A - 702	10.07.19	14.07.2020				
51	A - 703	10.07.19	14.07.2020				
52	A - 704	10.07.19	14.07.2020				
53	A - 705	10.07.19	29.06.2020				
54	A - 706	15.07.19	29.06.2020				
55	A - 707	15.07.19	29.06.2020				
56	A - 708	15.07.19	29.06.2020				
57	A - 801	10.07.19					
58	A - 802	10.07.19					
59	A - 803	10.07.19					
60	A - 804	10.07.19					
61	A - 805	10.07.19					
62	A - 806	15.07.19					
63	A - 807	15.07.19					
64	A - 808	15.07.19					
65	A - 901	10.07.19					
66	A - 902	10.07.19					
67	A - 903	10.07.19					
68	A - 904	10.07.19					
69	A - 905	10.07.19					
70	A - 906	15.07.19					
71	A - 907	15.07.19					
72	A - 908	15.07.19					
73	A - 1001	10.07.19					
74	A - 1002	10.07.19					
75	A - 1003	10.07.19					
76	A - 1004	10.07.19					
77	A - 1005	10.07.19					
78	A - 1006	15.07.19					
79	A - 1007	15.07.19					
80	A - 1008	15.07.19					

APPROVED BY

31 JUL 2020

S. V. Subba Reddy
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		31-Jul-20					
Block No		Block - B (Flat No - 1 to 5)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			
2	B - 102	31.12.19	26.06.2020				
3	B - 103	31.12.19	26.06.2020				
4	B - 104	31.12.19	xx-xx-xxxx				
5	B - 105	10.07.19	04.11.19	11.02.2020			
6	B - 201	10.07.19	30.11.19	24.02.2020			
7	B - 202	31.12.19					
8	B - 203	31.12.19					
9	B - 204	31.12.19					
10	B - 205	10.07.19	30.11.19	24.02.2020			
11	B - 301	10.07.19	27.12.19	09.03.2020			
12	B - 302	31.12.19					
13	B - 303	31.12.19					
14	B - 304	31.12.19					
15	B - 305	10.07.19	27.12.19	16.03.2020			
16	B - 401	10.07.19	25.01.2020				
17	B - 402	31.12.19					
18	B - 403	31.12.19					
19	B - 404	31.12.19					
20	B - 405	10.07.19	25.01.2020	11.05.2020			
21	B - 501	10.07.19	16.02.2020	26.05.2020			
22	B - 502	31.12.19					
23	B - 503	31.12.19					
24	B - 504	31.12.19					
25	B - 505	10.07.19	16.02.2020	01.06.2020			
26	B - 601	10.07.19	11.03.2020				
27	B - 602	31.12.19					
28	B - 603	31.12.19					
29	B - 604	31.12.19					
30	B - 605	10.07.19	11.03.2020				
31	B - 701	10.07.19	21.07.2020				
32	B - 702	31.12.19					
33	B - 703	31.12.19					
34	B - 704	31.12.19					
35	B - 705	10.07.19	21.07.2020				
36	B - 801	10.07.19					
37	B - 802	31.12.19					
38	B - 803	31.12.19					
39	B - 804	31.12.19					
40	B - 805	10.07.19					
41	B - 901	10.07.19					
42	B - 902	31.12.19					
43	B - 903	31.12.19					
44	B - 904	31.12.19					
45	B - 905	10.07.19					
46	B - 1001	10.07.19					
47	B - 1002	31.12.19					
48	B - 1003	31.12.19					
49	B - 1004	31.12.19					
50	B - 1005	10.07.19					

S. V. Subba Reddy

APPROVED BY

31 JUL 2020

S. V. Subba Reddy
Project Manager

Company Name		Modiproperties,Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		31-Jul-20					
Block No		Block - C(Flat No - 1 to 6)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020				
2	C - 102	04.12.19	17.06.2020				
3	C - 103	04.12.19	17.06.2020				
4	C - 104	28.12.19	17.06.2020				
5	C - 105	28.12.19	18.06.2020				
6	C - 106	31.12.19	18.06.2020				
7	C - 201	31.12.19					
8	C - 202	04.12.19					
9	C - 203	04.12.19					
10	C - 204	28.12.19					
11	C - 205	28.12.19					
12	C - 206	31.12.19					
13	C - 301	31.12.19					
14	C - 302	04.12.19					
15	C - 303	04.12.19					
16	C - 304	28.12.19					
17	C - 305	28.12.19					
18	C - 306	31.12.19					
19	C - 401	31.12.19					
20	C - 402	04.12.19					
21	C - 403	04.12.19					
22	C - 404	28.12.19					
23	C - 405	28.12.19					
24	C - 406	31.12.19					
25	C - 501	31.12.19					
26	C - 502	04.12.19					
27	C - 503	04.12.19					
28	C - 504	28.12.19					
29	C - 505	28.12.19					
30	C - 506	31.12.19					
31	C - 601	31.12.19					
32	C - 602	04.12.19					
33	C - 603	04.12.19					
34	C - 604	28.12.19					
35	C - 605	28.12.19					
36	C - 606	31.12.19					
37	C - 701	31.12.19					
38	C - 702	04.12.19					
39	C - 703	04.12.19					
40	C - 704	28.12.19					
41	C - 705	28.12.19					
42	C - 706	31.12.19					
43	C - 801	31.12.19					
44	C - 802	04.12.19					
45	C - 803	04.12.19					
46	C - 804	28.12.19					
47	C - 805	28.12.19					
48	C - 806	31.12.19					
49	C - 901	31.12.19					
50	C - 902	04.12.19					
51	C - 903	04.12.19					
52	C - 904	28.12.19					
53	C - 905	28.12.19					
54	C - 906	31.12.19					
55	C - 1001	31.12.19					
56	C - 1002	04.12.19					
57	C - 1003	04.12.19					
58	C - 1004	28.12.19					
59	C - 1005	28.12.19					
60	C - 1006	31.12.19					

Reddy

APPROVED BY

31 JUL 2020

S. V. Subba Reddy
Project Manager