

Remarks from site on the 'Requisition by Site Report of purchase division

Company:	VISTA HOMES	Date:	01.08.20			
Site:	VISTA HOMES	Prepared by:	CH.Sneha Priya			
Report From / To	25.07.20 (Saturday) to 01.08.20 (Saturday)	Approved by:	T.MADHU			
Report Date	01.08.20					
List of requisitions numbers missing in the report*: Nil						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Item Description	Reason for not preparing PO/WO#			
99671	26.06.20	Cue Sticks	Po Not made			
99647	18.06.20	2 MS Round Plates	Po Not made			
99706	02.07.20	4 VGA Cables	Po Not made			
99718	10.07.20	4 to 7 GI round nut	Partial material Po Not made			
99722	13.07.20	4 to 6 Anchor bolts	Po Not made			
99729	15.07.20	3 & 6 Gloves	Po Not made			
99740	21.07.20	1 Alluminium Ladder	Po Not made			
99747	25.07.20	5,6,7 MS plate, MS Gate Hinges & Anchor Bolts	Po Not made			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
99576	21.05.20	1	82.5 KVA generator	Material supply with in a week		
99646	18.06.20	7,8	Door closer ,Door locks	Material Ready with Supplier		
99675	29.6.20	1,2,3	Wall Hung	Partially Received by SSLLP		
99680	29.06.20	8	PVC 4" Rigid Pipes	Partially Received by SSLLP		
99681	29.06.20	1 & 2	SS Sink Waste coupling	Material Ready with SSLLP		
99706	02.07.20	4	UPS	Material Ready with Supplier		
99710	07.07.20	1	Armour Cable	Material Ready with Supplier		
99715	10.07.20	1 to 5	Cleaning Material	Partially Received by SSLLP		
99716	10.07.20	1 to 9	MS Pipes	Material Ready with Supplier		
99717	10.07.20	1 to 8	GI U clamps	Material Ready with Supplier		
99718	10.07.20	1,2,3	GI Round nut	Material Ready with Supplier		
99720	10.07.20	1	Fire Sprinklers	Material Ready with Supplier		
99722	13.07.20	2,3	MS Powder Coated sheets.	Partially Received by Supplier		
99725	14.07.20	1 to 6	Sliding Windows	Partially Received by SSLLP		
99726	14.07.20	5,6	Grills	Partially Received by SSLLP		
99729	15.07.20	1, 2, 4, 5	Face Mask	Partially Received by SSLLP		
99735	17.07.20	2 & 3	Wipro Lights	Material Ready with SSLLP		
99737	17.07.20	1 to 6	PVC Pipes	Material Ready with SSLLP		
99741	22.07.20	1,2,3	Cleaning material	Partially Received by SSLLP		
99743	22.07.20	6	Rod Cutting Blades	Material Ready with Supplier		
99745	25.07.20	8 to 20	CP fittings	Material Ready with SSLLP		
99746	25.07.20	1 to 8	Sanitory	Material Ready with SSLLP		
99747	25.07.20	1 to 4	MS Round Pipes	Material Ready with Supplier		
No. of gate passes issued this week:		03	From No.	1618	To No.	1620
Delivery van site visit on:		27.07.20, 28.07.20, 30.07.20, 31.07.20.				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	
DC register Sl. No. during the week		From No.	20034	To No.	20055	
Items not ordered but received:						
Items sent to HO /vendor that are pending for repair:-1.(10599)Auto Curter Motor Sent to Satish. 2.(10652) Openwall pump 1HP, 3.(10652) Sand Scanning 1HP.						

Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign	<i>Murthy</i>	<i>Shreya Priya</i>	
Date	01/08/20	11/8/20	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!