

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		31/7/2020		Prepared by:		V. Panali	
PO/WO no.		65340		PO / WO Date.		1/2/20	
Supplier Name		Sri Sai Nihal Enterprises		PO/WO amount		75,000/-	
Firm/Company		Villa Orchids WLP		Project		VOC	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	21	4/6/20		33,000/-			
2.	30	6/6/20		16,500/-			
3.							
4.							
Amount A – Bills total(Excluding Transport & Hamali Charges):						49,500/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	463	11/3/20	78182	☒ Yes ☐ No			
2.	459	10/3/20	78229	☒ Yes ☐ No			
3.	417	4/2/20	81567	☒ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :						—	
Amount C – Other Debits :						—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						75,000/-	
Amount E – PO / WO value:						49,000/-	
Amount F – Difference (A – E):						26,000/-	
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / WO			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____ ☒ No				
Payment – due date			07/08/20				
Remarks: short Received.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	V. Panali						
Date	31/7/20						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s Vina orchids Lp
KowkurInv. No. 030 Date : 06.06.20

D.C. No. _____ Date : _____

P. O. 65340 Date : 01.02.20

Payment _____

Party GSTIN 36AANRG4817C12HState : **TELANGANA**

Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks <u>6x8x16</u>		550	30	NOS	16500.00



Rupees in words

Sixteen Thousand FiveHundred only

TOTAL

16500.00

SGST @

%

CGST @

%

GRAND TOTAL

16,500.00

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

SRI SAI VISHAL ENTERPRISES

Bill NO: 030

Villa orchidee Up
Kowem

Date: 06.06.20

DATE	V.NO	DC.NO	6 X8X16	PO.NO	PO.DATE
01.02.20	9193	417	550 Nbi	65340	01-02-20
		Total	550 Nbi		

not received
D/E. 06.6.20
BANK. 030

DELIVERY CHALLAN			
SRI SAI VISHAL ENTERPRISES			① : 8367679193
FLY ASH BRICKS			
Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.			
Office : Street No. 17, Tarnaka, Secunderabad.			
GSTIN: 36ACZPL1512H1ZF			
No.	417 Villa Orchids		Date 4-2-20
M/s.	Metla Mod Relaty		LLP KOWHUY
P.O. No.	65340 / 1.2.20		Date KOWHUY
S.No.	PARTICULARS	BRICK SIZE	QUANTITY
1)	Solid Bricks	6X8X16	550
V.NO: T.S. 08 U6			
9193			
		Total	550
Received the above material in good condition		For SRI SAI VISHAL ENTERPRISES	
Receiver's Signature		Ventral	

INWARD
Inward No. 14911
MRN No.
Received By
VILL & ORCHIDS LLP
04/02/20

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s Vijaya Orchids LLPKowloonInv. No. 21 Date : 4.6.20

D.C. No. _____ Date : _____

P. O. 65340 Date : 1.2.20

Payment _____

Party GSTIN 36AANFG4817C1ZHState : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks 6x8x16 →		1100	30	NO	33,000

Rupees in words thirty three thousandonly

TOTAL

33,000

SGST @

%

CGST @

%

GRAND TOTAL

33,000

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**TS

வினாய் ஓச்சிட்ஸ் ல்டி

SRI SAI VISHAL ENTERPRISES

Bill No. 21

Bill Date: 4.6.20

DATE	V.NO	DC.NO	6x8x16	PO.NO	PO.DATE
11.3.20	9193	463	550	65340	
10.3.20	9193	459	550		
		Total 1103	1100		

Purchase Order

Page(s) 1 Of 1

03-02-2020 11:54:48

0

From Company : **Villa Orchids LLP**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AANFG4817C1ZH



65340

01.02.20 11:10:43

Supplier Details

Sri Sai Vishal Enterprises

12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri, Telangana-500017.

GSTIN 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	65340	63186
Doc Date	01-02-2020	
Quote No	.Nil	
Quote Date	01-02-2020	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1005 - Building material - Cement Solid Blocks - 6 In x8 In x16 In - nos	1,800.00	30.00	0.00	0.00	54,000.00
2 1004 - Building material - Cement Solid Blocks - 4 In x8 In x16 In - nos	1,050.00	20.00	0.00	0.00	21,000.00
Total Order Value . . .					75,000.00

Rupees : Seventy Five Thousand Only.

Terms and Conditions :-

Specification /	Items shall be of 25kgs approx.Strength minimum 30kgs/cm2, QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Villa Orchids Kowkur, Alwal Phone. .
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for villa no -57,131 & 132 compound wall purpose.
Completion Date	Nil
Measurement	Nil
Security	Nil
Remarks	

4th - 10500 - 21 - 6th - 1800B-10-21-1100
B-10-30-5501650
1800
150-Balance 31/2/20.

Villa Orchids LLP

Authorised Signatory

Accepted the above Terms And Conditions

For Sri Sai Vishal Enterprises

Name :

Date : _/_/2020

Signature

Requisition Form - Cement Blocks							
Company		VOC LLP		Site & Phase		VOC	
Req. no.		63186		Req. Date		01.02.20	
Material required before		02.02.20		ID no.		55115	
Prepared by:		A Suresh		Approved by (sign):			
Flat / Block no:		257 & 131 & 132 compound wall work purpose					
		3					
S No.	Falt / villa type	Units	No. of flats / villas	Requirement per flat / villa - 6" Cement blocks (16"x8"x6")	Requirement per flat / villa - 4" Cement blocks (16"x8"x4")	Qty required - 6" Cement blocks (16"x8"x6")	Qty required - 4" Cement blocks (16"x8"x4")
1	Type A - 3BHK - 1820 sft	Nos	3.0	600.0	-	1,800.0	-
			3.0		350.0		1,050.0
Total						1,800	1,050

S No.	Item Description	Units	Qty required	Stock at site	Balance Qty to be ordered
1	6" Cement blocks (16"x8"x6")	Nos	1,800.0	-	1,800.0
2	4" Cement blocks (16"x8"x4")	Nos	1,050.0	-	1,050.0
Total					

Note: 10% of blocks must be half size

APPROVED BY
 01 FEB 2019
 SOHAM MODI
 MANAGING DIRECTOR

APPROVED BY
 01 FEB 2019
 SOHAM MODI
 MANAGING DIRECTOR

Draft PO for Approval

Accepted the above Terms And Conditions
 For **Sri Sai Vishal Enterprises**

Villa Orchids LLP

Authorized Signatory

Date : __/__/__

Name : _____

Time : _____

Contact : _____

Security Nil
 Remarks

Handwritten:
 08/02/20

DELIVERY CHALLAN

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

463

GSTIN: 36ACZPL1512H1ZF

No.

Date

11/3/20

M/s

VILLS orchids LLP Kowkux

P.O. No.

65340

Date :

No.	PARTICULARS	BRICK SIZE	QUANTITY
1)	Solid Bricks	6x8x16	550
V.no: T.S. 08. 06 9193 T^o Me. 4:30 P.M Dr/Ver. 148maia Total 550			

Received the above material
in good condition

For SRI SAI VISHAL ENTERPRISES

Receiver's Signature

Venkat

DELIVERY CHALLAN

① : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

No. **459**

GSTIN: 36ACZPL1512H1ZF

Date **10/3/20**M/s. **Virus orchids LLP. Howrah**P.O. No. **65340**

Date :

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
1)	solid bricks	6x8x16	550
V.No: TS. 08 UG 9193 Time. 1.30 P.M. Driver: KURMAIYA INWARD Inward No: 14880 MRN No: 78229 Received By: <i>[Signature]</i> VILLA ORCHIDS LLP 14.12 37693 1613 Pr 10/03/20 12/03/20 (2)			
	Total		550


Received the above material
in good conditionFor **SRI SAI VISHAL ENTERPRISES**

Receiver's Signature

Venture

2)

Cement Blocks – Weekly Delivery Report

Company/ firm:	VOC LLP	Requisition nos.:	63186	Total PO quantity:	2850
Project:	VOC	PO No(s).	65340	Quantity delivered in earlier period:	0
Block /Flat / Villa no.:	Villa no.127	Total material delivered	Yes/ No	Quantity delivered during week:	1100
Supplier:	Sri sai vishal enterprises	Close PO:	NO	Balance quantity to be delivered:	1750
Sign of security		Sign of Admin		Sign of Project manager	
Date	14.03.2020	Date	14.03.2020	Date	14.03.2020

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
	Total:						

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	10.03.2020	14.12	6X8X16	550	459	14880	78229
2.	11.03.2020	17:51	6X8X16	550	463	14887	78182
	Total:			1100			

Remarks:

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow). 4. Total quantity and delivered quantity includes all types of blocks.

Certified by:


Admin Manager
VILLA ORCHIDS LLP

APPROVED BY

14 MAR 2020

A. SURESH
PROJECT MANAGER

Cement Blocks – Weekly Delivery Report

Company/ firm:	VOC LLP	Requisition nos.:	63186	Total PO quantity:	2850
Project:	VOC	PO No(s).	65340	Quantity delivered in earlier period:	550
Block/ Flat/ Villa no.:	Villa no.127	Total material delivered	Yes/ No	Quantity delivered during week:	1100
Supplier:	Sri sai vishal enterprises	Close PO:	NO	Balance quantity to be delivered:	1200
Sign of security		Sign of Admin		Sign of Project manager	
Date	14.03.2020	Date	14.03.2020	Date	14.03.2020

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1	04.02.2020	10:55	6X8X16	550	417	14711	81567
	Total:			550			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	10.03.2020	14.12	6X8X16	550	459	14880	78229
2.	11.03.2020	17:51	6X8X16	550	463	14887	78182
	Total:			1100			

Remarks:

Note: 1. Report to be sent to HO every Saturday with delivery challans of this week with photos. 2. Report must have totals calculated. 3. Specify block size and block type (solid / hollow) 4. Total quantity and delivered quantity includes all types of blocks

APPROVED BY
29 JUL 2020
A. SURESH
PROJECT MANAGER

DELIVERY CHALLAN

① : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN: 36ACZPL1512H1ZF

No. 417

Date 4-2-20

M/s.

Villa Orchids
~~Metla Mod, Relaty~~

iLP Kowthar

P.O. No.

Date: Kowthar

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
1)	solid Bricks	6X8X16	550
  V.No: T.S. 08 U 9193 Total 550			

Received the above material
in good condition

For SRI SAI VISHAL ENTERPRISES

Receiver's Signature

Verhal