Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		Silver oak villas LLP			Date:	08-08	3-2020	
		Silver (Silver Oak Villas		Prepared by:	G.Mo	ona	
		31-07-2020 to 08-08-2 to sat)		020 (fri	Approved by:	K Pui	rshotham	
Report Date		08-08-2	2020		3	-		
List of requis	itions n	umbers n	nissing in the re	port*:				
List of requis	itions w	where PO	WO not prepare	ed 3 work	ing days after requisit	ion:		
Req No.	Req No. Req Date		Serial no of item in Req.			Reaso	on for not preparing PO/WO	
List of remis	itione a	here PO	WO is prepared	and items	have not been receive	ed at sit	e beyond the lead time:	
		g Date	Serial no of			Details of discussion with		
red ivo.	3.54		item in Req.				supplier ^s	
155760	01-06-2020		1 to 3	Plates and bowls pending		Supplier is arranging for material		
155813	22.6.2020		1	Cameras pending		Supp	Supplier is arranging for material	
155820	25.06.2020		1 to 2	Wall brush and algae brush pending			Supplier is arranging for material	
155830	27.6.2020		1	Executive bag 1 No. Pending		Supp	Supplier is arranging for material	
155831	27.6.2020		1	Executive bag 1 No. Pending		Supplier is arranging for material		
155835	29.06.2020		04	Maharaja offwhite tiles 32 boxes pending			lier is arranging for materia	
155853	04.0	7.2020	1	Country rosso tiles pending		Supp	lier is arranging for materia	
155873	15-07-2020		1	Cloth Hangers pending		Supplier is arranging for materia		
155874	15-07-2020		1 to 39	Ball cock 10 No's pending		-	Supplier is arranging for materia	
155882	17-07-2020		1 to 9	White cement 2 bags pending		Supplier is arranging for materia		
155886	18-07-2020		1 to 6	Araldite 05 No's Pending		Supplier is arranging for materia		
155890	20-07-2020		1	Foundation bolts pending		Supplier is arranging for material		
155892	20-07-2020		1	MI Cameras 02 No's Pending		Supplier is arranging for materia		
155905	27-07-2020		1 to 7	Sanitary material pending		Supplier is arranging for material		
155911	29-07-2020		1 to 8	General Material60% balance		Supplier is arranging for material		
155912	30-07-2020		1 to 6	Sanitary material pending			Supplier is arranging for material	
155913			1 to 17	Plumbing material pending		Supplier is arranging for material		
155920			1 to 5	Sanitary material pending		Supplier is arranging for materia		
155921			1 to 13	Electrical Wires pending		Supplier is arranging for material		
No. of gate passes issued this		week:	3	From No.	121			
		n site vis		03-08-	2020 (SOV), 06-08-2	020 (SC	OV), 07-08-2020 (SOV),	
			& stock report				Yes / No	
OC register Sl. No. during the		week Fro	om No. 13188		To No. 13204			
tems not orde	ered bu	t received	:		Nil			
			are pending for	repair:				
Other correcti	ions & 1	remarks:						
Details P		roject Manager	er Admin Officer/Mar		nager	Admin Audit		
Sign			8088		3/1020			
Date			/ alax	1000	1000		-	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5.

Mention PO & MRN no. on DC s / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD s approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!