

16/5/16
File

Nilgiri Estates									
Schedule of Work									
Prepared by:			Soham						
Date :			6-4-16						
Stage of work - Definition					Target in weeks		Double / Duplex		
Plinth					Single				
RCC							6		
Civil work & waterproofing							6		
Stage I - plumbing, drainage, OTH. - 2 weeks							9		
Stage II - bathroom tiles, flooring, painting I coat, outside doors, staircase, platform.							12		
Stage III - electrical, windows, grills, doors, beading, railing, portico tiles, pavers, gate, etc							2		
Stage IV - CP, sanitary, final coat paint, final polishing, lawn - 2 weeks							4		
* complete next stage within specified time.							3		
** complete next two stages within specified time.							2		
							32		
							38		
S No	Plot No	Type	Type	Built-up area	Stage to be completed	Due Date	Status	Extra Specs	
1	7 B	Single	Single	950	Civil	13-Apr-16	Delay 4 weeks	Received	
2	27 A1	Single	Single	1,215	Civil	14-Apr-16	Delay 2 weeks	Received	
3	28 A1	Single	Single	1,215	Civil	14-Apr-16	Delay 2 weeks	Received	
4	29 A1	Single	Single	1,215	Civil	14-Apr-16	Delay 2 weeks	Received	
5	30 A1	Single	Single	1,215	Civil	14-Apr-16	Delay 2 weeks	Received	
6	55 A1	Single	Single	1,215	Civil	14-Apr-16	No Progress	Received	
7	56 A1	Single	Single	1,215	Civil	14-Apr-16	Delay over 4 weeks		
8	58 A1	Single	Single	1,215	Civil	14-Apr-16	Delay 4 weeks		
9	60 A1	Single	Single	1,215	Civil	14-Apr-16	Delay over 4 weeks	Received	
10	23 A1	Single	Single	1,215	Civil	21-Apr-16	Delay 2 weeks	Received	
11	33 A1	Single	Single	1,215	Civil	21-Apr-16	Delay 2 weeks	Received	
12	17 B	Single	Single	950	Civil	28-Apr-16	Delay 4 weeks		
13	18 B	Single	Single	950	Civil	28-Apr-16	Delay 4 weeks		
14	22 B	Single	Single	950	Civil	28-Apr-16	Delay 2 weeks	Received	
15	24 A1	Duplex	Duplex	2,265	Civil	28-Apr-16	Delay 4 weeks	Received	
16	16 B	Duplex	Duplex	1,710	Civil	5-May-16	No Progress	Received	
17	32 A1	Single	Single	1,215	Civil	5-May-16	No Progress	Received	
18	61 A1	Single	Single	1,215	Civil	5-May-16	No Progress	Received	
19	62 A1	Single	Single	1,215	Civil	5-May-16	No Progress	Received	

20	63 A1	Single	1,215	Civil	5-May-16	No Progress	Received
21	65 A1	Single	1,215	Civil	5-May-16	No Progress	Received
22	59 A1	Single	1,215	Civil	12-May-16	No Progress	Received
23	11 B	Single	950	Civil	19-May-16	No Progress	Received
24	21 B	Single	950	Civil	19-May-16	No Progress	Received
25	26 A1	Single	1,215	Civil	26-May-16	On time	
26	34 A1	Single	1,215	Civil	26-May-16	On time	Received
27	69 A2	Single	1,210	Civil	26-May-16	On time	
28	70 A2	Single	1,210	Civil	26-May-16	Delay 2 weeks	Received
29	71 A2	Single	1,210	Civil	26-May-16	On time	
30	72 A2	Single	1,210	Civil	26-May-16	On time	Received
31	75 A2	Single	1,210	Civil	26-May-16	Delay 2 weeks	
32	76 A2	Single	1,210	Civil	26-May-16	Delay 2 weeks	
33	6 B	Duplex	1,710	Civil	16-Jun-16	No Progress	Received
34	79 A2	Duplex	2,255	Civil	16-Jun-16	On time	Received
35	36 A1	Single	1,215	Plinth	28-Apr-16	No Progress	
36	38 A2	Single	1,210	Plinth	28-Apr-16	On time	
37	39 A2	Single	1,210	Plinth	28-Apr-16	On time	
38	40 A2	Single	1,210	Plinth	28-Apr-16	On time	
39	41 A2	Single	1,210	Plinth	28-Apr-16	On time	
40	77 A2	Single	1,210	Plinth	Stop work	No Progress	
41	1 B	Single	950	Plinth*	21-Apr-16	On time	Received
42	2 B	Single	950	Plinth*	28-Apr-16	On time	
43	3 B	Single	950	Plinth*	28-Apr-16	Delay 2 weeks	
44	4 B	Single	950	Plinth*	28-Apr-16	On time	
45	5 B	Single	950	Plinth*	28-Apr-16	On time	
46	8 B	Single	950	Plinth*	28-Apr-16	No Progress	
47	13 B	Single	950	Plinth*	28-Apr-16	On time	
48	14 B	Duplex	1,710	Plinth*	28-Apr-16	On time	
49	15 B	Single	950	Plinth*	28-Apr-16	On time	
50	19 B	Single	950	Plinth*	28-Apr-16	On time	
51	66 A2	Single	1,210	RCC	7-Apr-16	Delay over 4 weeks	
52	12 B	Single	950	RCC	28-Apr-16	No Progress	
53	43 A2	Single	1,210	RCC	28-Apr-16	No Progress	
54	44 A2	Single	1,210	RCC	28-Apr-16	No Progress	
55	45 A2	Single	1,210	RCC	28-Apr-16	No Progress	Received

56	46 A2	Single	1,210	RCC	28-Apr-16	No Progress	
57	47 A2	Single	1,210	RCC	28-Apr-16	No Progress	Received
58	48 A2	Single	1,210	RCC	28-Apr-16	No Progress	
59	51 A2	Single	1,210	RCC	28-Apr-16	Delay	
60	74 A2	Single	1,210	RCC	28-Apr-16	On time	
61	37 A1	Single	1,215	RCC	5-May-16	Delay	
62	42 A2	Single	1,210	RCC	5-May-16	No Progress	
63	54 A1	Single	1,215	RCC	5-May-16	No Progress	Received
64	57 A1	Single	1,215	RCC	5-May-16	No Progress	Received
65	67 A2	Single	1,210	RCC	7-May-16	No Progress	Received
66	68 A2	Single	1,210	RCC	7-May-16	No Progress	Received
67	35 A1	Duplex	2,265	RCC	12-May-16	No Progress	
68	78 A2	Single	1,210	RCC	12-May-16	No Progress	
69	20 B	Duplex	1,710	RCC	19-May-16	No Progress	Received
70	49 A2	Single	1,210	RCC	26-May-16	No Progress	
71	50 A2	Single	1,210	RCC	26-May-16	No Progress	
72	10 B	Single	950	RCC*	7-Apr-16	Delay 2 weeks	
73	53 A1	Single	1,215	RCC*	7-Apr-16	Delay over 4 weeks	
74	25 A1	Single	1,215	RCC*	14-Apr-16	Delay over 4 weeks	
75	64 A1	Single	1,215	RCC*	26-May-16	on time	Received
76	31 A1	Single	1,215	Sarge II	5-May-16	On time	Received
77	9 B	Single	950	Completed			Received
78	52 A1	Single	1,215	Completed			Received
79	73 A2	Single	1,210	Completed			Received