

|              |           |                   |       |                                                         |                      |                   |                             |
|--------------|-----------|-------------------|-------|---------------------------------------------------------|----------------------|-------------------|-----------------------------|
| Company name |           |                   |       | Sursani Constructions                                   |                      |                   |                             |
| Project name |           |                   |       | SOV LLP                                                 |                      |                   |                             |
| Date:        |           |                   |       | 06.02.2020                                              |                      |                   |                             |
| Note         |           |                   |       | Prepare the statement for all the villas in the project |                      |                   |                             |
| S No         | Villa no- | Type (2, 3, 4BHK) | SBUA  | Work start date                                         | Completion of plinth | Completion of RCC | Completion of brick plating |
| 1            | 1         | A2 -2bhk          | 1,100 | 5-Jul-17                                                | 30-Dec-17            | 13-Mar-18         |                             |
| 2            | 2         | A2 -2bhk          | 1,100 | 5-Jul-17                                                | 23-Dec-17            | 14-Mar-18         |                             |
| 3            | 3         | A2 -2bhk          | 1,100 | 4-Sep-17                                                | 10-Jan-18            | 12-Apr-18         |                             |
| 4            | 4         | A2 -3bhk          | 2,040 | 4-Sep-17                                                | 8-Feb-18             | 11-May-18         |                             |
| 5            | 5         | A2 -3bhk          | 2,040 | 24-Oct-17                                               | 17-Feb-18            | 13-May-18         |                             |
| 6            | 6         | A1 -2bhk          | 1,100 | 25-Jul-17                                               | 13-Jan-18            | 9-Mar-18          |                             |
| 7            | 7         | A1 -2bhk          | 1,100 | 25-Jul-17                                               | 12-Dec-17            | 8-Feb-18          |                             |
| 8            | 8         | A1 -2bhk          | 1,100 | 28-Jul-17                                               | 9-Dec-17             | 14-Feb-18         |                             |
| 9            | 9         | A1 -2bhk          | 1,100 | 2-Aug-17                                                | 23-Sep-17            | 6-Dec-17          |                             |
| 10           | 10        | A1 -2bhk          | 1,100 | 2-Aug-17                                                | 20-Sep-17            | 16-Dec-17         |                             |
| 11           | 11        | A2 -3bhk          | 2,040 | 30-Aug-17                                               | 1-Dec-17             | 23-Mar-18         |                             |
| 12           | 12        | A2 -2bhk          | 1,100 | 30-Aug-17                                               | 16-Nov-17            | 8-Feb-18          |                             |
| 13           | 13        | A2 -2bhk          | 1,100 | 30/08/2017                                              | 15-Dec-17            | 20-Feb-18         |                             |
| 14           | 14        | A2 -2bhk          | 1,100 | 24-Aug-17                                               | 9-Nov-17             | 14-Feb-18         |                             |
| 15           | 15        | A2 -2bhk          | 1,100 | 24-Aug-17                                               | 4-Nov-17             | 8-Feb-18          |                             |
| 16           | 16        | A2 -2bhk          | 1,100 | 20-Aug-17                                               | 16-Nov-17            | 8-Feb-18          |                             |
| 17           | 17        | A1 -2bhk          | 1,100 | 4-Aug-17                                                | 9-Jun-18             | 15-Sep-18         |                             |
| 18           | 18        | A1 -2bhk          | 1,100 | 23-Nov-17                                               | 26-Jun-18            | 15-Sep-18         |                             |
| 19           | 19        | A1 -3bhk          | 2,040 | 23-Nov-17                                               | 30-Apr-18            | 24-Nov-18         |                             |
| 20           | 20        | A1 -2bhk          | 1,100 | 21-Sep-17                                               | 14-Apr-18            | 4-Sep-18          |                             |
| 21           | 21        | A1 -4bhk          | 2,040 | 20-Sep-17                                               | 13-Mar-18            | 9-Jun-18          |                             |
| 22           | 22        | A1 -2bhk          | 1,100 | 19-Sep-17                                               | 3-Mar-18             | 13-May-18         |                             |
| 23           | 23        | A1 -2bhk          | 1,100 | 8-Nov-17                                                | 23-Feb-18            | 13-May-18         |                             |
| 24           | 24        | A1 -4bhk          | 2,040 | 6-Aug-17                                                | 27-Feb-18            | 4-Sep-18          |                             |
| 25           | 25        | A2 -2bhk          | 1,100 | 21-Sep-17                                               | 26-Apr-18            | 22-Jun-18         |                             |
| 26           | 26        | A2 -2bhk          | 1,100 | 28-Sep-17                                               | 3-May-18             | 8-Aug-18          |                             |
| 27           | 27        | A2 -2bhk          | 1,100 | 13-Oct-17                                               | 8-May-18             | 1-Aug-18          |                             |
| 28           | 28        | A2 -2bhk          | 1,100 | 13-Oct-17                                               | 21-Feb-18            | 20-Apr-18         |                             |
| 29           | 29        | A2 Mortg          | 2,040 | 20-May-19                                               | 26-Jul-19            | 2-Nov-19          |                             |
| 30           | 30        | A2 Mortg          | 2,040 | 20-May-19                                               | 23-Jul-19            | 2-Nov-19          |                             |
| 31           | 31        | A2 Mortg          | 2,040 | 16-Apr-19                                               | 11-Jul-19            | 2-Nov-19          |                             |
| 32           | 32        | A2 Mortg          | 2,040 | 25-Mar-19                                               | 29-Jun-19            | 4-Nov-19          |                             |

2000-01-01

2000-01-01

2000-01-01

2000-01-01

Anx - D - Milestone report

| Annexure - D - send weekly                                    |           |                   |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
|---------------------------------------------------------------|-----------|-------------------|-------|-----------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Mile stone report for CR-                                     |           |                   |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Company name: Sursani Constructions                           |           |                   |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Project name: SOV LLP                                         |           |                   |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Date: 06.02.2020                                              |           |                   |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Note: Prepare the statement for all the villas in the project |           |                   |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| S No                                                          | Villa no- | Type (2, 3, 4BHK) | SBUA  | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
| 1                                                             | 1         | A2 -2bhk          | 1,100 | 5-Jul-17        | 30-Dec-17            | 13-Mar-18         | 18-Oct-18                              | 2-Nov-18              | 12-Dec-18              | 27-Apr-19               |                        |                             |
| 2                                                             | 2         | A2 -2bhk          | 1,100 | 5-Jul-17        | 23-Dec-17            | 14-Mar-18         | 20-Sep-18                              | 19-Oct-18             | 12-Dec-18              | 29-Apr-19               |                        |                             |
| 3                                                             | 3         | A2 -2bhk          | 1,100 | 4-Sep-17        | 10-Jan-18            | 12-Apr-18         | 20-Sep-18                              | 19-Oct-18             | 12-Dec-18              | 30-Apr-19               |                        |                             |
| 4                                                             | 4         | A2 -3bhk          | 2,040 | 4-Sep-17        | 8-Feb-18             | 11-May-18         | 18-Oct-18                              | 2-Nov-18              | 27-Dec-18              | 27-Apr-19               | 30-Sep-19              | 30-Sep-19                   |
| 5                                                             | 5         | A2 -3bhk          | 2,040 | 24-Oct-17       | 17-Feb-18            | 13-May-18         | 2-Nov-18                               | 16-Nov-18             | 3-Jan-19               | 30-Apr-19               |                        |                             |
| 6                                                             | 6         | A1 -2bhk          | 1,100 | 25-Jul-17       | 13-Jan-18            | 9-Mar-18          | 25-Dec-18                              | 29-Dec-18             | 25-Feb-19              | 21-May-19               | 10-Oct-19              | 10-Oct-19                   |
| 7                                                             | 7         | A1 -2bhk          | 1,100 | 25-Jul-17       | 12-Dec-17            | 8-Feb-18          | 8-Nov-18                               | 22-Dec-18             | 31-Jan-19              | 27-May-19               | 15-Nov-19              | 15-Nov-19                   |
| 8                                                             | 8         | A1 -2bhk          | 1,100 | 28-Jul-17       | 9-Dec-17             | 14-Feb-18         | 19-Oct-18                              | 19-Oct-18             | 16-Jan-19              | 24-May-19               |                        |                             |
| 9                                                             | 9         | A1 -2bhk          | 1,100 | 2-Aug-17        | 23-Sep-17            | 6-Dec-17          | 3-Aug-18                               | 19-Oct-18             | 10-Jan-19              | 24-May-19               |                        |                             |
| 10                                                            | 10        | A1 -2bhk          | 1,100 | 2-Aug-17        | 20-Sep-17            | 16-Dec-17         | 21-Mar-18                              | 22-Feb-18             | 26-Feb-18              | 4-May-19                |                        |                             |
| 11                                                            | 11        | A2 -3bhk          | 2,040 | 30-Aug-17       | 1-Dec-17             | 23-Mar-18         | 8-Aug-18                               | 24-Nov-18             | 26-Nov-18              | 5-Dec-18                |                        |                             |
| 12                                                            | 12        | A2 -2bhk          | 1,100 | 30-Aug-17       | 16-Nov-17            | 8-Feb-18          | 17-Dec-18                              | 10-Jan-19             | 16-Feb-19              | 12-Jun-19               |                        |                             |
| 13                                                            | 13        | A2 -2bhk          | 1,100 | 30/08/2017      | 15-Dec-17            | 20-Feb-18         | 3-Jan-18                               | 10-Jan-19             | 16-Feb-19              | 27-May-19               | 30-Sep-19              | 30-Sep-19                   |
| 14                                                            | 14        | A2 -2bhk          | 1,100 | 24-Aug-17       | 9-Nov-17             | 14-Feb-18         | 25-Dec-18                              | 29-Dec-18             | 21-Mar-19              | 4-Jun-19                | 30-Sep-19              | 30-Sep-19                   |
| 15                                                            | 15        | A2 -2bhk          | 1,100 | 24-Aug-17       | 4-Nov-17             | 8-Feb-18          | 24-Apr-18                              | 27-Apr-18             | 25-Jan-19              | 28-May-19               |                        |                             |
| 16                                                            | 16        | A2 -2bhk          | 1,100 | 20-Aug-17       | 16-Nov-17            | 8-Feb-18          | 17-Dec-18                              | 18-Jan-19             | 23-Feb-19              | 23-May-19               |                        |                             |
| 17                                                            | 17        | A1 -2bhk          | 1,100 | 4-Aug-17        | 9-Jun-18             | 15-Sep-18         | 27-Feb-19                              | 27-Mar-19             | 12-Oct-19              | 17-Oct-19               |                        |                             |
| 18                                                            | 18        | A1 -2bhk          | 1,100 | 23-Nov-17       | 26-Jun-18            | 15-Sep-18         | 27-Feb-19                              | 27-Mar-19             |                        |                         |                        |                             |
| 19                                                            | 19        | A1 -3bhk          | 2,040 | 23-Nov-17       | 30-Apr-18            | 24-Nov-18         | 8-Mar-19                               | 8-Apr-19              | 21-Sep-19              | 5-Nov-19                |                        |                             |
| 20                                                            | 20        | A1 -2bhk          | 1,100 | 21-Sep-17       | 14-Apr-18            | 4-Sep-18          | 8-Mar-19                               | 15-May-19             | 27-Sep-19              | 2-Nov-19                |                        |                             |
| 21                                                            | 21        | A1 -4bhk          | 2,040 | 20-Sep-17       | 13-Mar-18            | 9-Jun-18          | 16-Mar-19                              | 16-Apr-19             | 23-Sep-19              | 8-Nov-19                | 20-Nov-19              | 20-Nov-19                   |
| 22                                                            | 22        | A1 -2bhk          | 1,100 | 19-Sep-17       | 3-Mar-18             | 13-May-18         | 27-Feb-19                              | 20-Apr-19             | 20-Jul-19              | 18-Sep-19               |                        |                             |
| 23                                                            | 23        | A1 -2bhk          | 1,100 | 8-Nov-17        | 23-Feb-18            | 13-May-18         | 25-Jan-19                              | 2-Apr-19              | 24-Aug-19              | 6-Sep-19                | 10-Oct-19              | 10-Oct-19                   |
| 24                                                            | 24        | A1 -4bhk          | 2,040 | 6-Aug-17        | 27-Feb-18            | 4-Sep-18          | 28-Feb-19                              | 16-Mar-19             | 31-Jul-19              | 11-Sep-19               |                        |                             |
| 25                                                            | 25        | A2 -2bhk          | 1,100 | 21-Sep-17       | 26-Apr-18            | 22-Jun-18         | 28-Feb-19                              | 13-Mar-19             | 25-Jun-19              | 11-Dec-19               |                        |                             |
| 26                                                            | 26        | A2 -2bhk          | 1,100 | 28-Sep-17       | 3-May-18             | 8-Aug-18          | 28-Feb-19                              | 21-Mar-19             | 26-Jun-19              | 12-Dec-19               |                        |                             |
| 27                                                            | 27        | A2 -2bhk          | 1,100 | 13-Oct-17       | 8-May-18             | 1-Aug-18          | 28-Feb-19                              | 8-Mar-19              | 26-Jun-19              | 2-Jul-19                | 20-Oct-19              | 20-Oct-19                   |
| 28                                                            | 28        | A2 -2bhk          | 1,100 | 13-Oct-17       | 21-Feb-18            | 20-Apr-18         | 28-Feb-19                              | 16-Apr-19             | 28-Dec-19              | 13-Jan-20               |                        |                             |
| 29                                                            | 29        | A2 Mortg          | 2,040 | 20-May-19       | 26-Jul-19            | 2-Nov-19          |                                        |                       |                        |                         |                        |                             |
| 30                                                            | 30        | A2 Mortg          | 2,040 | 20-May-19       | 23-Jul-19            | 2-Nov-19          |                                        |                       |                        |                         |                        |                             |
| 31                                                            | 31        | A2 Mortg          | 2,040 | 16-Apr-19       | 11-Jul-19            | 2-Nov-19          |                                        |                       |                        |                         |                        |                             |
| 32                                                            | 32        | A2 Mortg          | 2,040 | 25-Mar-19       | 29-Jun-19            | 4-Nov-19          |                                        |                       |                        |                         |                        |                             |

Certified by:

Certified by:

Project Manager  
SILVER OAK VILLAS LLP

Admin Manager  
SILVER OAK VILLAS LLP

Anx - D · Milestone report

| S No | Villa no- | Type (2, 3, 4BHK) | SBUA  | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
|------|-----------|-------------------|-------|-----------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| 33   | 33        | A1 -2bhk          | 1,100 | 26-Jul-18       | 23-Jan-19            | 28-May-19         | 25-Nov-19                              | 24-Dec-19             |                        |                         |                        |                             |
| 34   | 34        | A1 -2bhk          | 1,100 | 28-Nov-17       | 8-Mar-19             | 13-Jul-19         | 8-Nov-19                               | 13-Jan-20             |                        |                         |                        |                             |
| 35   | 35        | A1 -3bhk          | 2,050 | 25-Nov-17       | 29-Jan-19            | 24-Aug-19         | 14-Jan-20                              |                       |                        |                         |                        |                             |
| 36   | 36        | A1 -2bhk          | 1,100 | 22-Nov-17       | 30-Jan-19            | 15-May-19         | 3-Sep-19                               | 8-Nov-19              | 28-Jan-20              |                         |                        |                             |
| 37   | 37        | A1 -2bhk          | 1,100 | 20-Nov-17       | 5-Feb-19             | 15-May-19         | 13-Sep-19                              | 24-Jan-20             |                        |                         |                        |                             |
| 38   | 38        | A1 -2bhk          | 1,100 | 18-Nov-17       | 8-Feb-19             | 10-Aug-19         | 11-Dec-19                              |                       |                        |                         |                        |                             |
| 39   | 39        | A1 -3bhk          | 2,040 | 17-Nov-17       | 23-Feb-19            | 10-Aug-19         | 4-Feb-20                               |                       |                        |                         |                        |                             |
| 40   | 40        | A1 -2bhk          | 1,100 | 14-Nov-17       | 30-Apr-19            | 10-Aug-19         | 21-Dec-19                              | 7-Jan-20              |                        |                         |                        |                             |
| 41   | 41        | A2 -3bhk          | 2,040 | 18-Oct-17       | 17-Oct-18            | 13-Feb-19         | 22-Jun-19                              | 12-Jul-19             | 2-Jan-20               | 18-Jan-20               |                        |                             |
| 42   | 42        | A2 -3bhk          | 2,040 | 18-Oct-17       | 3-Aug-18             | 13-Feb-19         | 15-Jul-19                              | 10-Aug-19             |                        |                         |                        |                             |
| 43   | 43        | A2 -2bhk          | 1,100 | 23-Oct-17       | 11-Jul-18            | 29-Nov-18         | 18-Apr-19                              | 12-Nov-19             |                        |                         |                        |                             |
| 44   | 44        | A2 -4bhk          | 2,040 | 25-Oct-17       | 17-Jul-18            | 25-Feb-19         | 13-Sep-19                              | 1-Nov-19              |                        |                         |                        |                             |
| 45   | 45        | A2 -2bhk          | 1,100 | 25-Oct-17       | 13-Aug-18            | 29-Nov-18         | 11-Jun-19                              | 25-Aug-19             |                        |                         |                        |                             |
| 46   | 46        | A2 -2bhk          | 1,100 | 8-Nov-17        | 2-Dec-18             | 9-Feb-19          | 11-Jun-19                              | 1-Aug-19              |                        |                         |                        |                             |
| 47   | 47        | A2 -4bhk          | 2,040 | 12-Nov-17       | 5-Dec-18             | 2-Apr-19          | 8-Jul-19                               | 27-Nov-19             |                        |                         |                        |                             |
| 48   | 48        | A2 -2bhk          | 1,100 | 12-Nov-17       | 28-Nov-18            | 9-Feb-19          | 11-Sep-19                              | 23-Sep-19             |                        |                         |                        |                             |
| 49   | 49        | A2 -3bhk          | 2,040 | 13-Nov-17       | 12-Dec-18            | 18-Apr-19         | 7-Jan-20                               | 14-Jan-20             |                        |                         |                        |                             |
| 50   | 50        | A1 -2bhk          | 1,100 | 30-Jan-18       | 5-Dec-18             | 25-Feb-19         | 25-Jun-19                              | 16-Nov-19             |                        |                         |                        |                             |
| 51   | 51        | A1 -2bhk          | 1,100 | 19-Dec-17       | 28-Oct-18            | 25-Feb-19         | 25-Jun-19                              | 14-Dec-19             |                        |                         |                        |                             |
| 52   | 52        | A1 -2bhk          | 1,100 | 23-Dec-17       | 10-Nov-18            | 25-Feb-19         | 17-Sep-19                              | 21-Dec-19             |                        |                         |                        |                             |
| 53   | 53        | A1 -2bhk          | 1,100 | 26-Dec-17       | 24-Nov-18            | 25-Mar-19         | 17-Jul-19                              | 21-Dec-19             |                        |                         |                        |                             |
| 54   | 54        | A1 -3bhk          | 2,040 | 26-Dec-17       | 20-Nov-18            | 10-Jun-19         | 17-Jul-19                              | 7-Jan-20              |                        |                         |                        |                             |
| 55   | 55        | A1 -3bhk          | 2,040 | 8-Jan-18        | 8-Oct-18             | 16-Apr-19         | 26-Aug-19                              | 19-Dec-19             |                        |                         |                        |                             |
| 56   | 56        | A1 -3bhk          | 2,040 | 18-Jan-18       | 26-Sep-18            | 13-Feb-19         | 8-Jul-19                               | 19-Dec-19             |                        |                         |                        |                             |
| 57   | 57        | A1 -3bhk          | 2,040 | 19-Jan-18       | 20-Sep-18            | 13-Feb-19         | 8-Jul-19                               | 18-Sep-19             |                        |                         |                        |                             |
| 58   | 58        | A1 -2bhk          | 1,100 | 22-Jan-18       | 10-Sep-18            | 25-Nov-18         | 22-Jul-19                              | 25-Jan-19             |                        |                         |                        |                             |
| 59   | 59        | A1 -3bhk          | 2,040 | 13-May-18       | 6-Sep-18             | 25-Nov-18         | 29-May-19                              | 18-Sep-19             |                        |                         |                        |                             |
| 60   | 60        | A2 -3bhk          | 2,040 | 22-Aug-18       | 26-Dec-18            | 10-Aug-19         | 31-Jan-20                              |                       |                        |                         |                        |                             |
| 61   | 61        | A2 -3bhk          | 2,040 | 20-Jun-18       | 10-Nov-18            | 21-Aug-19         | 19-Dec-19                              |                       |                        |                         |                        |                             |
| 62   | 62        | A2 -2bhk          | 1,100 | 19-Jun-18       | 28-Nov-18            | 10-Aug-19         | 5-Nov-19                               |                       |                        |                         |                        |                             |
| 63   | 63        | A2 -2bhk          | 1,100 | 15-Apr-18       | 28-Nov-18            | 5-Jul-19          | 4-Nov-19                               |                       |                        |                         |                        |                             |
| 64   | 64        | A2 -2bhk          | 1,100 | 18-Jun-18       | 2-Dec-18             | 5-Jul-19          | 22-Nov-19                              |                       |                        |                         |                        |                             |
| 65   | 65        | A2 -2bhk          | 1,100 | 7-Jul-18        | 12-Dec-18            | 15-Jun-19         | 14-Dec-19                              |                       |                        |                         |                        |                             |
| 66   | 66        | A2 -3bhk          | 2,040 | 7-Jul-18        | 15-Dec-18            | 17-Jul-19         | 22-Jan-20                              |                       |                        |                         |                        |                             |
| 67   | 67        | A2 -3bhk          | 2,040 | 4-Oct-18        | 26-Dec-18            | 18-Jun-19         | 11-Dec-19                              | 19-Dec-19             |                        |                         |                        |                             |
| 68   | 68        | A2 -3bhk          | 2,040 | 6-Oct-18        | 20-Dec-18            | 17-Jun-19         | 1-Nov-19                               |                       |                        |                         |                        |                             |

Project Manager  
SILVER OAK VILLAS - LF


Certified by:

Silver Oak Villas - LF



Anx - D - Milestone report

| Annexure - D - send weekly |           |                   |       |                                                          |                      |                   |                                        |                       |                        |                         |                        |                             |
|----------------------------|-----------|-------------------|-------|----------------------------------------------------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Mile stone report for CR-  |           |                   |       |                                                          |                      |                   |                                        |                       |                        |                         |                        |                             |
| Company name:              |           |                   |       | Rohan Constructions                                      |                      |                   |                                        |                       |                        |                         |                        |                             |
| Project name:              |           |                   |       | SOV LLP                                                  |                      |                   |                                        |                       |                        |                         |                        |                             |
| Date:                      |           |                   |       | 06.02.2020                                               |                      |                   |                                        |                       |                        |                         |                        |                             |
| Note:                      |           |                   |       | Prepare the statement for all the villas in the project. |                      |                   |                                        |                       |                        |                         |                        |                             |
| S No                       | Villa no- | Type (2, 3, 4BHK) | SBUA  | Work start date                                          | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
| 1                          | 83        | A2 -2bhk          | 1,100 | 4-Aug-18                                                 | 13-Nov-18            | 17-Apr-19         | 1-Oct-19                               | 1-Nov-19              |                        |                         |                        |                             |
| 2                          | 84        | A2 -2bhk          | 1,100 | 4-Aug-18                                                 | 16-Nov-18            | 17-Apr-19         | 4-Sep-19                               | 5-Nov-19              |                        |                         |                        |                             |
| 3                          | 85        | A2 -3bhk          | 2,040 | 3-Aug-18                                                 | 20-Nov-18            | 8-May-19          | 17-Oct-19                              |                       |                        |                         |                        |                             |
| 4                          | 86        | A2 -2bhk          | 1,100 | 2-Aug-18                                                 | 5-Nov-18             | 10-Apr-19         | 30-Sep-19                              | 9-Dec-19              |                        |                         |                        |                             |
| 5                          | 87        | A2 -2bhk          | 1,100 | 26-Jul-18                                                | 4-Nov-18             | 1-Apr-19          | 20-Aug-19                              | 27-Nov-19             |                        |                         |                        |                             |
| 6                          | 88        | A2 -2bhk          | 1,100 | 26-Jul-18                                                | 2-Nov-18             | 28-Mar-19         | 29-Aug-19                              | 22-Jan-20             |                        |                         |                        |                             |
| 7                          | 89        | A2 -2bhk          | 1,100 | 24-May-18                                                | 27-Sep-18            | 31-Dec-18         | 15-Jun-19                              |                       |                        |                         |                        |                             |
| 8                          | 90        | A2 -3bhk          | 2,040 | 24-May-18                                                | 20-Sep-18            | 9-Feb-19          | 31-May-19                              |                       |                        |                         |                        |                             |
| 9                          | 91        | A2 -2bhk          | 1,100 | 4-Apr-18                                                 | 24-Aug-18            | 10-Dec-18         | 23-May-19                              |                       |                        |                         |                        |                             |
| 10                         | 92        | A2 -4bhk          | 2,040 | 4-Apr-18                                                 | 22-Aug-18            | 12-Mar-19         | 7-May-19                               | 28-Dec-19             |                        |                         |                        |                             |
| 11                         | 93        | A2 -4bhk          | 2,040 | 3-Apr-18                                                 | 27-Jun-18            | 28-Nov-18         | 16-Apr-19                              | 23-Aug-19             |                        |                         |                        |                             |
| 12                         | 94        | A2 -2bhk          | 1,100 | 22-Mar-18                                                | 4-Jul-18             | 25-Sep-18         | 9-Apr-19                               | 6-Aug-19              |                        |                         |                        |                             |
| 13                         | 95        | Mort-3Bhk         | 2,040 | 24-Mar-18                                                | 4-Jul-18             | 22-Nov-18         | 8-Apr-19                               |                       |                        |                         |                        |                             |

  
 Prepared by:  
 Silver Oak Villa

  
 Prepared by:  
 Silver Oak Villa