

Sir
Brick work status

ME

1. v.no. 168 ready for qc jali work in progress ✓

2 v.no 169 ready for qc jali in progress ✓

3 v. 170 bw not started

4 v. 171 bw completed elec pipe to be done *vai kumar.*

5. 172 bw completed jali pending

6 177 bw just statrted *ravi* *3 name.*

7 178 bw lintel level *stayed*

8 180 bw completed jali pending

9 183 first floor bw in progress
10 184 ff bw in progress
11 185 ft bw in progress } *vai kumar.*

Regards
M. Madhusudan

16/09

vai kumar have 8 name.