



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Aedis Developers LLP		Date:	14.08.2020	
Site:	MGA		Prepared by:	Pushpalatha	
Report From / To	08.08.2020 to 013.08.2020		Approved by:	Raj Nikhil	
Report Date	14.08.2020				
List of requisitions numbers missing in the report*:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date		Item Description	Reason for not preparing PO/WO#	
100197	21.07.2020		Shoe rack	Under Estimate	
100220	06.08.2020		Tuff Stuff Cleaner.	Po not issue	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
100179	04.07.2020		Sliding windows	Partly delivered	
10087	10.07.2020		MS Square pipe	By Monday it will be delivered	
100199	21.07.2020		Proportion boxes	Partly delivered	
100212	22.07.2020		Chimney	By Monday it will be delivered	
100218	04.08.2020		Grills	By Wednesday it will be delivered	
100226	10.08.2020		Stationery	By Monday it will be delivered	
No. of gate passes issued this week:	NIL	From No.	-	To No.	-
Delivery van site visit on:	8 <sup>th</sup> , 10 <sup>th</sup> 11 <sup>th</sup>				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes				
DC register Sl. No. during the week	From No.	10487	To No.	10496	
Items not ordered but received: Nil					
Items sent to HO /vendor that are pending for repair: Nil					
Other corrections & remarks:					
Details	Project Manager'	Admin Officer/Manager	Admin Audit		
Sign					
Date	14.08.2020	14.08.2020			

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiya@modiproperties.com](mailto:ashaiya@modiproperties.com) and [rajikumam@modiproperties.com](mailto:rajikumam@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!