



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver oak villas LLP	Date:	14-08-2020
Site:	Silver Oak Villas	Prepared by:	G.Mona
Report From / To	07-08-2020 to 14-08-2020 (fri to fri)	Approved by:	K Purshotham
Report Date	14-08-2020		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description
			Reason for not preparing PO/WO#
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
			Details of discussion with supplier ^s
155760	01-06-2020	1 to 3	Plates and bowls pending
155813	22.6.2020	1	Cameras pending
155820	25.06.2020	1 to 2	Wall brush and algae brush pending
155830	27.6.2020	1	Executive bag 1 No. Pending
155831	27.6.2020	1	Exccutive bag 1 No. Pending
155835	29.06.2020	04	Maharaja offwhite tiles 32 boxes pending
155853	04.07.2020	1	Country rosso tiles pending
155873	15-07-2020	1	Cloth Hangers pending
155874	15-07-2020	1 to 39	Ball cock 10 No's pending
155886	18-07-2020	1 to 6	Araldite 05 No's Pending
155892	20-07-2020	1	MI Cameras 02 No's Pending
155905	27-07-2020	1 to 7	EWC Set 01 No & Syphone set 02 No's pending
155911	29-07-2020	1 to 8	General Material 60% balance
155912	30-07-2020	1 to 6	Sanitary material pending
155920	06-08-2020	1 to 5	Sanitary material pending
155922	06-08-2020	1 to 13	Electrical Wires pending
155926	07-08-2020	1	Roff Chemical pending
155928	07-08-2020	1 to 2	Edge Cutters & Crunning Cutter
No. of gate passes issued this week:		2	From No. 1220 To No. 1221
Delivery van site visit on:		07-08-2020 (SOV), 11-08-2020 (SOV)	
In 16 ward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes / No
DC register Sl. No. during the week	From No.	13205	To No. 13217
Items not ordered but received:		Nil	
Items sent to HO / vendor that are pending for repair:			
Other corrections & remarks:			
Details	Project Manager	Admin Officer/Manager	Admin Audit
Sign			
Date	14-08-2020	14/8/2020	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5.

Mention PO & MRN no. on DC s / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD s approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!