


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	14/08/2020	Prepared by:	T.D. Murthy				
PO/WO no.	69211	PO / WO Date.	28/07/2020				
Supplier Name	Dilpreet Tubes	PO/WO amount	Rs. 2,16,156/-				
Firm/Company	Vista Homes	Project	Vista Homes				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	383	10/08/2020	Rs. 2,29,576/- ✓				
2.	-	-	-				
3.	-	-	-				
4.			-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 2,29,576/- ✓				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	383	10/08/2020	81968	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 2,29,576/- ✓				
Amount E – PO / WO value:			Rs. 2,16,156/-				
Amount F – Difference (A – E):			Rs. 13,420/-				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☒ No					
Payment – due date		22/08/2020					
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	14/8/20						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Subject to Hyderabad Jurisdiction Only.

TAX INVOICE

(ORIGINAL FOR RECIPIENT)



DILPREET TUBES PVT. LTD.

Regd. Office & Factory: Plot # 8, Road # 5, IDA Nacharam, Hyderabad - 500 076.

Telephone: 040-27177358, Fax: 040-27170988


E-Mail: dilpreet_tubes@rediffmail.com, harimehta15@gmail.com



ISO 9001:2015

CIN : U27109TG2002PTC039529	Invoice No. : 383
GSTIN : 36AABCD6242R1Z8	Invoice Date : 10-Aug-2020
PAN : AABCD6242R	E-Way Bill No. : 151239558041
State Name: TELANGANA., Code: 36	

Name and Address of Buyer VISTA HOMES 5-4-187/3 & 4, IInd Floor, M.G. Road, Secunderabad - 50003. Delivery Location: Sy. No. 193, Kapra, Hyderabad, GSTIN : 36AAGFV2068P1ZJ State Name: Telangana State Code: 36	Order No.: 69211/99716 L R No. : Vehicle No.: AP 10 V 9270 Delivery At: Date: 28-7-2020 Date:
--	--

Sl No.	Description of Goods	HSN Code	Packages Bundles	Total Qty in M. T.	Assess. Val per M. T.	Assessable Value
1	STEEL TUBES FREIGHT Collection / Loading Charges CGST Output @ 9% SGST Output @ 9% Round Off	73069011	LOOSE	4.380 MT	43,620.09	1,91,056.00 1,91,056.00 3,500.00 17,510.00 17,510.00
						
						2,29,576.00

Total Invoice Value in Words

Indian Rupees Two Lakh Twenty Nine Thousand Five Hundred Seventy Six Only.

E & O E

Narration:

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
73069011	1,91,056.00	9%	17,195.00	9%	17,195.00	34,390.00
	3,500.00	9%	315.00	9%	315.00	630.00
Total	1,94,556.00		17,510.00		17,510.00	35,020.00

Tax Amount (in words) : Indian Rupees Thirty Five Thousand Twenty Only

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Our Bank Details

Bank Name : Axis Bank Ltd.
Bank A/c No. : 917030062563088
Bank Branch : Corporate Banking Hyderabad. IFSC Code: UTIB0001634

Receiver's Signature

Prepared By

For Dilpreet Tubes Pvt. Ltd.

Authorised Signatory





Government of India
e-Way Bill

**1. E-WAY BILL Details**eWay Bill No: **1512 3955 8041**Generated Date: **10/08/2020 03:35 PM**Generated By: **36AAB CD624 2R1Z8** Valid Upto: **11/08/2020**Mode: **Road**Approx Distance: **8km**Type: **Outward - Supply**Document Details: **Tax Invoice - 383 - 10/08/2020**Transaction type: **Regular****2. Address Details****From**

GSTIN : 36AAB CD624 2R1Z8
DILPREET TUBES PVT LTD
TELANGANA
:: Dispatch From ::
PLOT NO.8,
ROAD NO. 5,
IDA NACHARAM, HYDERABAD, TELANGANA-500076

To

GSTIN : 36AAG FV206 8P1ZJ
VISTA HOMES
TELANGANA
:: Ship To ::
SY NO 193 KAPRA
FROM ECIL TAKE LEFT IN LANE
OPPOSITE MRR SCHOOL HYDERABAD, TELANGANA-500062

3. Goods Details

HSN Code	Product Name & Desc.	Quantity	Taxable Amount Rs.	Tax Rate (C+S+I+Cess+Cess Non.Advol)
7306	IRON AND STEEL & MS STEEL TUBES	4.38 MTS	194556.00	9.000+9.000+NE+0.000+0.00

Tot. Tax'ble Amt ₹ **194556.00** CGST Amt ₹ **17510.00** SGST Amt ₹ **17510.00** IGST Amt ₹ **0.00** CESS Amt ₹ **0.00** CESS Non.Advol Amt ₹ **0.00**

Other Amt ₹ **0.00** Total Inv.Amt ₹ **229576.00**

4. Transportation Details

Transporter ID & Name :

Transporter Doc. No & Date : **& 10/08/2020****5. Vehicle Details**

Mode	Vehicle / Trans Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (If any)	Multi Veh.Info (If any)
Road	AP10V9270	IDA NACHARAM, HYDERABAD	10/08/2020 03:35 PM	36AABCD6242R1Z8	-	-



151239558041



GATE PASS
Returnable / Non Returnable

Phone : 27176845/46
: 27177358
Fax 040: 27170988

DILPREET TUBES PVT. LTD.

G. P. No. : 383

PLOT NO. 8, I.D.A., NACHARAM, HYDERABAD-500 076.

GSTIN: 36AABCD6242R1Z8

Date : 10/8/2020

Please Allow Mr. :

Vista Homey
Kapra, Ecip

with the following material

S. No.	DESCRIPTION	Qty.	REMARKS
			INWARD
	100 X 4.80 X 6.10 ~ 20 nos		Inward No: 25066 Dt: 10/8/20
	65 X 4.50 X 6.10 ~ 30 nos	4.38	MRN No: 81968 Dt:
	25 X 3.10 X 6.10 ~ 90 nos		Received By: Sign:
	Vehicle No. : AP10V9270		Vista Homes

Receiver's Signature

INCHARGE

Purchase Order

69211

31.07.20 12:12:34

From Company : **Vista Homes**
 5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
 G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Dilpreet Tubes

Plot #8, IDA Nacharam, Hyderabad-76.

GSTIN 36AABCD6242R1Z8

65226846,kunalbatsh88@gmail.com

23225792/27170988

98850-00519/9949168782

Doc No	69211	99716
Doc Date	28-07-2020	
Quote No	Nil	
Quote Date	28-07-2020	
SupplyType	Supply	

Kind Attn : **Rahul Mehta/Mr.Kunal.kunalbatsh88@gmail.com**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8066 - Steel - other - MS Round Pipe - 4 In - kgs C class - 20 lengths	1,500.00	43.62	0.00	18.00	77,198.55
2 8069 - Steel - other - MS Round Pipe - other - kgs 65mm x C class - 30 lengths	1,350.00	43.62	0.00	18.00	69,478.70
3 8057 - Steel - other - MS Round Pipe - 1 In - kgs C class - 90 lengths	1,350.00	43.62	0.00	18.00	69,478.70
Rupees : Two Lakh(s) Sixteen Thousand One Hundred Fifty Five and Paise Ninty Four Only.					
Total Order Value . . .					216,155.94

Terms and Conditions :-

Specification /	Items in Sl.no.1 shall be of approx. weight 75 kgs, Sl.no. 2-45kgs & sl.no. 3- 15kgs, 'C' Class.
Payment Terms	After Delivery & Production of bill.
Tax	All taxes included in above price.
Delivery Date	Within 2days.
Delivery Location	Vista Homes Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school Phone. Contact: 8790166611
Penalty For Delay	Nil
Transportation	Extra.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Final payment as per actual weightment at site. Above order for E-Block fire works purpose.
Completion Date	Nil
Measurment	NA
Security	Nil
Remarks	Nil

For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Dilpreet Tubes**

Name :

Name : _____

Date : ___/___/___

DILPREET TUBES PVT LTD
IDA NACHARAM, HYDERABAD-78

RS# NO

PRODUCT NAME:

TPT NAME

VEHICLE NO : AP10V9270
PARTY NAME :

GROSS Wt:

TARE Wt:

NET Wt:

7880 kg

3500 kg

4380 kg

Date: 10/08/2020 Time: 15:15

Date: 10/08/2020 Time: 13:18

FOUR THREE EIGHT ZERO kg

OPERATOR'S SIGNATURE:

Estimate/Draft PO

Page(s) 1 Of 1

28-07-2020 15:36:16

Original / Office Copy / Purchase Div.Copy

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Dilpreet Tubes
Plot #8, IDA Nacharam, Hyderabad-76.

Doc No	69211	99716
Doc Date	28-07-2020	
Quote No	Nil	
Quote Date	28-07-2020	
SupplyType	Supply	

GSTIN 36AABCD6242R1Z8 23225792/27170988
65226846,kunalbatsh88@gmail.com 98850-00519/9949168782

Kind Attn : Rahul Mehta/Mr.Kunal.kunalbatsh88@gmail.com

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8066 - Steel - other - MS Round Pipe - 4 In - kgs C class - 20 lengths	1,500.00	43.62	0.00	18.00	77,198.55
2 8069 - Steel - other - MS Round Pipe - other - kgs 65mm x C class - 30 lengths	1,350.00	43.62	0.00	18.00	69,478.70
3 8057 - Steel - other - MS Round Pipe - 1 In - kgs C class - 90 lengths	1,350.00	43.62	0.00	18.00	69,478.70
Total Order Value . . .					216,155.94

Rupees : Two Lakh(s) Sixteen Thousand One Hundred Fifty Five and Paise Ninty Four Only.

Terms and Conditions :-

Specification / Brand Items in Sl.no.1 shall be of approx. weight 75 kgs, Sl.no. 2-45kgs & sl.no. 3- 15kgs, 'C' Class.

Payment Terms After Delivery & Production of bill.

Tax All taxes included in above price.

Delivery Date Within 2days.

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost Extra.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Final payment as per actual weightment at site. Above order for E-Block fire works purpose.

Completion Date Nil

Measurment NA

Security Nil

Remarks Nil



For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Dilpreet Tubes**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:	Vista Homes	Date:	10.07.2020
Site & Phase :	Vista Homes	Time:	13:20
Supplier:	-	Req. No.	99716
Material required before date:	15.07.20	ID No.	58730

No	Description	Size	Quantity	Units	Inward No	Date
1	MS Pipe C-Class	100mm	120	mtrs		
2	MS Pipe C-Class	65mm	180	mtrs		
3	MS Pipe C-Class	25mm	540	mtrs		
4	MS Elbows	100mm	10	No's		
5	MS Elbows	65mm	12	No's		
6	MS Elbows	25mm	50	No's		
7	MS Coping Heavy	15mm	210	No's		
8	MS Sheet Dummy	100mm	2	No's		
9	MS Sheet Dummy	65mm	6	No's		
10	MS Sheet Dummy Heavy	32mm	130	No's		

Remarks: For E-Block fire works purpose.

Prepared By	T.Madhu	Approved by	
Sign. & Date	10.07.2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
 29 JUL 2020
 SOHAM MODI
 MANAGING DIRECTOR

Requisition Form

Company Name:	Vista Homes	Date:	10.07.2020
Site & Phase :	Vista Homes	Time:	16:30
Supplier	-	Req. No.	99717
Material required before date:	12.07.2020	ID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1	GI U Clamps	100mm	50	No's		
2	GI U Clamps	65mm	80	No's		
3	GI U Clamps	25mm	220	No's		
4	GI Thread rod 10mm	2mts	25	No's		
5	GI Thread rod 8mm	2mts	100	No's		
6	Anger Fashner -Blot-type- 10mm	2 1/2"	100	No's		
7	Anger Fashner -Blot-type- 8mm	2"	300	No's		
8	GI Round nut	10mm	300	No's		

Remarks: For E-Block fire works purpose.

Prepared By	T.Madhu	Approved by	
Sign. & Date	10.07.2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
 29 JUL 2020
 SOHAM MODI
 MANAGING DIRECTOR