

Vista Home
Purchase Register
1-Jul-2020 to 31-Jul-2020

				Page 1
Date	Particulars	Vch Type	Vch No.	Debit Amount Credit Amount
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10147	9,176.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10148	2,183.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10149	24,620.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10150	2,105.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10151	1,770.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10152	45,093.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10153	39,536.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10154	42,217.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10155	14,125.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10156	62,101.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10157	13,257.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10158	47,221.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10159	72,160.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10160	67,816.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10161	18,273.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10162	5,395.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10163	47,962.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10164	41,988.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10165	79,677.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10166	27,228.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10167	3,033.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10168	1,965.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10169	7,581.00
2-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10170	80,198.00
3-7-2020	SUP- Sai Vishal Enterprises	Purchase	PUR/10171	57,675.00
4-7-2020	SUP-Summit Sales LLP Logistics	Purchase	PUR/10172	1,34,808.00
4-7-2020	SUP-Summit Sales LLP Logistics	Purchase	PUR/10173	19,281.00
4-7-2020	SUP-Paridhi Ispat	Purchase	PUR/10174	40,132.00
4-7-2020	SP-Svr Pumps Allied Services	Purchase	PUR/10175	3,599.00
4-7-2020	SUP-Sree Venkata Durga Anjaneya Steel Tubes	Purchase	PUR/10176	2,596.00
4-7-2020	SUP-Radiant Systems	Purchase	PUR/10177	885.00
4-7-2020	SUP-Radiant Systems	Purchase	PUR/10178	1,593.00
4-7-2020	SUP-Shiv Shakti Machine Tools Hardware & Electrical	Purchase	PUR/10179	1,121.00
4-7-2020	SUP-Elegant Enterprises	Purchase	PUR/10180	14,453.00
4-7-2020	SUP-V Green Media Pvt. Ltd.	Purchase	PUR/10181	8,331.00
4-7-2020	SUP-Praful Sanitary	Purchase	PUR/10182	3,432.00
4-7-2020	SUP-Praful Sanitary	Purchase	PUR/10183	14,113.00
4-7-2020	SUP-Sri Balaji Enterprises	Purchase	PUR/10184	2,201.00
4-7-2020	SUP-Sri Balaji Enterprises	Purchase	PUR/10185	45,498.00
4-7-2020	SUP-Sri Venkata Srinivasa Stones	Purchase	PUR/10186	1,57,228.00
4-7-2020	SUP- Y Pushpalatha	Purchase	PUR/10187	18,285.00
8-7-2020	SUP- Sri Rama Flyash Bricks	Purchase	PUR/10188	15,225.00
8-7-2020	SUP- Sri Rama Flyash Bricks	Purchase	PUR/10189	58,800.00
8-7-2020	SUP-Dilpreet Hardware	Purchase	PUR/10190	17,676.00
8-7-2020	SUP-Dilpreet Hardware	Purchase	PUR/10191	18,054.00
8-7-2020	SUP-Dilpreet Hardware	Purchase	PUR/10192	708.00
8-7-2020	SUP-Sri Parameshwara Engineering Solutions Pvt Ltd	Purchase	PUR/10193	5,900.00
8-7-2020	CONT-N Sharadha	Purchase	PUR/10194	68,211.00
10-7-2020	SP-Svr Pumps Allied Services	Purchase	PUR/10195	2,030.00
10-7-2020	SP-Svr Pumps Allied Services	Purchase	PUR/10196	2,135.00
10-7-2020	SUP-Dilpreet Hardware	Purchase	PUR/10197	649.00
10-7-2020	SUP-Vivid World	Purchase	PUR/10198	655.00
10-7-2020	SUP-S.R. Lights	Purchase	PUR/10199	35,843.00
Carried Over				15,07,797.00

continued ...

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
	Brought Forward				15,07,797.00
10-7-2020	SUP-Shiv Shakti Machine Tools Hardware & Electrical	Purchase	PUR/10200	1,475.00	
10-7-2020	SUP- Sai Adhitya Computers	Purchase	PUR/10201	590.00	
11-7-2020	SUP-Shiv Shakti Machine Tools Hardware & Electrical	Purchase	PUR/10202	1,062.00	
11-7-2020	SUP-Premier Engineering Corporation	Purchase	PUR/10203	14,293.00	
11-7-2020	SUP-Premier Engineering Corporation	Purchase	PUR/10204	44,802.00	
11-7-2020	SUP- Gautam Traders	Purchase	PUR/10205	41,136.00	
11-7-2020	SUP-Elegant Enterprises	Purchase	PUR/10206	944.00	
11-7-2020	SUP-Sree Venkata Durga Anjaneya Steel Tubes	Purchase	PUR/10207	1,770.00	
11-7-2020	SUP-Praful Sanitary	Purchase	PUR/10208	1,138.00	
11-7-2020	SUP-Summit Sales LLP Logistics	Purchase	PUR/10209	49,674.00	
15-7-2020	WO-Abdul Qadeer	Purchase	PUR/10210	70,982.00	
15-7-2020	WO-M Sudharshan	Purchase	PUR/10211	7,269.00	
15-7-2020	WO-M Sudharshan	Purchase	PUR/10212	7,269.00	
15-7-2020	WO-M Sudharshan	Purchase	PUR/10213	14,083.00	
17-7-2020	SP-M Ramachandra Murthy	Purchase	PUR/10214	11,800.00	
17-7-2020	SUP- Sai Vishal Enterprises	Purchase	PUR/10215	13,500.00	
17-7-2020	SUP-Summit Sales LLP Common Expenses	Purchase	PUR/10216	31,476.00	
17-7-2020	SUP-Social DNA	Purchase	PUR/10217	20,159.00	
17-7-2020	SUP-Praful Sanitary	Purchase	PUR/10218	23,164.00	
17-7-2020	SUP-Sri Balaji Enterprises	Purchase	PUR/10219	14,981.00	
17-7-2020	SP-Silver Oak Villas LLP	Purchase	PUR/10220	1,062.00	
17-7-2020	SP-Silver Oak Villas LLP	Purchase	PUR/10221	4,864.00	
18-7-2020	SP-Svr Pumps Allied Services	Purchase	PUR/10222	3,685.00	
18-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10223	3,14,295.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10224	855.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10225	3,427.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10226	1,958.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10227	1,669.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10228	25,431.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10229	19,842.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10230	897.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10231	2,171.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10232	3,246.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10233	37,453.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10234	8,697.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10235	14,958.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10236	10,790.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10237	3,266.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10238	78,050.00	
19-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10239	15,131.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10240	1,81,682.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10241	1,36,750.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10242	23,731.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10243	17,837.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10244	13,470.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10245	25,432.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10246	98,866.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10247	12,390.00	
19-7-2020	SUP-Ganesh Tube Traders	Purchase	PUR/10248	15,923.00	
19-7-2020	WO-Abdul Qadeer	Purchase	PUR/10249	70,691.00	
19-7-2020	WO-Abdul Qadeer	Purchase	PUR/10250	40,211.00	
24-7-2020	SUP-Gautham Enterprises(Coffee Machine)	Purchase	PUR/10251	1,416.00	
24-7-2020	SUP-Summit Sales LLP Logistics	Purchase	PUR/10252	20,655.00	
24-7-2020	SUP-Sree Venkata Durga Anjaneya Steel Tubes	Purchase	PUR/10253	14,467.00	

Carried Over

31,04,632.00

continued ...

Vista Home

Purchase Register : 1-Jul-2020 to 31-Jul-2020

Page 3

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
Brought Forward					31,04,632.00
24-7-2020	SUP-Sree Venkata Durga Anjaneya Steel Tubes	Purchase	PUR/10254		14,467.00
24-7-2020	SUP-Cemex Infra	Purchase	PUR/10255		2,73,000.00
24-7-2020	SUP-Reflections Electricals (P) Ltd.	Purchase	PUR/10256		44,800.00
24-7-2020	SUP-Sri Ambe Electricals	Purchase	PUR/10257		13,487.00
24-7-2020	SUP-Sri Raja Rajeswara Traders	Purchase	PUR/10258		885.00
24-7-2020	SUP-Sri Raja Rajeswara Traders	Purchase	PUR/10259		850.00
24-7-2020	SUP-Elegant Enterprises	Purchase	PUR/10260		6,962.00
30-7-2020	WO-A Basha	Purchase	PUR/10261		1,23,770.00
30-7-2020	WO-A Basha	Purchase	PUR/10262		62,474.00
30-7-2020	WO-A Basha	Purchase	PUR/10263		39,852.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10264		17,820.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10265		19,653.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10266		23,043.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10267		88,559.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10268		67,187.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10269		31,152.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10270		34,244.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10271		3,422.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10272		13,487.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10273		1,162.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10274		37,884.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10275		69,758.00
30-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10276		7,962.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10277		10,303.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10278		30,442.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10279		31,223.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10280		36,335.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10281		22,730.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10282		24,579.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10283		1,859.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10284		23,718.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10285		5,376.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10286		66,502.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10287		1,428.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10288		10,338.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10289		11,422.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10290		78,269.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10291		4,781.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10292		2,714.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10293		60,395.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10294		27,957.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10295		32,785.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10296		12,768.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10297		43,502.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10298		35,510.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10299		1,08,785.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10300		28,101.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10301		47,705.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10302		11,522.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10303		20,885.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10304		1,239.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10305		5,071.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10306		775.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10307		14,449.00
Carried Over					49,13,980.00

continued ...

Vista Home

Purchase Register : 1-Jul-2020 to 31-Jul-2020

Page 4

Date	Particulars	Vch Type	Vch No.	Debit Amount	Credit Amount
	Brought Forward				49,13,980.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10308		66,120.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10309		61,549.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10310		1,180.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10311		82,276.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10312		1,183.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10313		6,032.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10314		1,189.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10315		79,106.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10316		775.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10317		4,179.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10318		36,035.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10319		64,806.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10320		4,995.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10321		10,827.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10322		18,882.00
31-7-2020	SUP-Summit Sales LLP	Purchase	PUR/10323		10,723.00
Total:					53,63,837.00

Vista Home
GSTIN/UIN: 36AAGFV2068P1ZJ

Purchase Voucher

Dated : 2-Jul-2020

No. : PUR/10147
Ref.: 11779 dt. 19-Jun-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Road Sec Bad

Particulars		Amount
Plumbing GST 18%	7,776.00	₹ 9,176.00
INPUT-CGST	699.84	
INPUT-SGST	699.84	
OIE-Rounded Off	0.32	
 (On Account of : Being amount credited to summit sales llp towards purchase of plumbing material against invoice no: -11779 dt:-19.06.2020 pono:-67204 dt:-26.05.2020 Amount (in words) : Indian Rupees Nine Thousand One Hundred Seventy Six Only		
		for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID
40789

10

Date:	20/6/20		Prepared by:	Bowmya
PO/WO no.	67204		PO / WO Date.	26/5/20
Supplier Name	SS/Ip.		PO/WO amount	114,082.40.
Firm/Company	Vista homes.		Project	Vista homes.
Sl. No.	Bill No.	Bill Date	Bill amount	
1.	11779	19/6/20.	9,175.68	
2.				
3.				
Amount A - Bills total(Excluding Transport & Hamali Charges):				9,175.68
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	9856	19/6/20		☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No
Amount B - Other Credits :				
Amount C - Other Debits :				
Amount D (D=A+B-C) - Amount to be credited to the supplier:				9,175.68
Amount E - PO / WO value:				1,14,082.40.
Amount F - Difference (A - E):				- 1,04,907/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)		
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)		
Close PO / W?O		☒ Yes ☒ No - wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No		
Payment - due date		27/6/20		
Remarks: Final bill received.				
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D
Sign:	Bowmya			
Date	20/6/20	25/6	MINISH PARIKH	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 19-06-2020

Customer Details

Vista Homes

Kapra. Opp to MRR School, Ecil

S.Y.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No.	11779
Invoice Date.	19-06-2020
PO No.	67204
PO Date.	26-05-2020
Req ID	56889
Req Date	15-05-2020
Loc Req No	99564

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 7321 - Plumbing - sanitary - Washbasin - other - nos S2040105 white	69101000	4	1003.00	4,012.00	18	722.16
2 7348 - Plumbing - sanitary - Pedastal - NA - nos S2090103 white	69101000	4	941.00	3,764.00	18	677.52

3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						



IGST	CGST	SGST	Total Taxable Amount	7,776.00	1,399.68
	699.84	699.84	Total Invoice Amount	9,175.68	

Rupees : Nine Thousand One Hundred Seventy Five and Paise Sixty Eight Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 1

26-05-2020 1:57:09 PM

From Company : **Vista Homes**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AAGFV2068P1ZJ



67204

15.05.20 11:58:46

Supplier Details

Summit Sales LLP

5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67204	99564
Doc Date	26-05-2020	
Quote No	Nil	
Quote Date	07-01-2020	
SupplyType	Supply	

Kind Attn : **Hamendra, Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 10232 - Plumbing - sanitary - EWC + flush tank + seat cover - NA - nos S1031102 white	10.00	7,227.00	0.00	18.00	85,278.60
2 7321 - Plumbing - sanitary - Washbasin - other - nos S2040105 white	10.00	1,003.00	0.00	18.00	11,835.40
3 7348 - Plumbing - sanitary - Pedastal - NA - nos S2090103 white	10.00	941.00	0.00	18.00	11,103.80
4 7323 - Plumbing - sanitary - Washbasin rag bolts - NA - pairs	10.00	168.00	0.00	18.00	1,982.40
5 7319 - Plumbing - sanitary - Wall hung rag bolts - NA - nos	10.00	329.00	0.00	18.00	3,882.20
Rupees : One Lakh(s) Fourteen Thousand Eighty Two and Paise Fourty Only.					Total Order Value ... 114,082.40

Terms and Conditions :-

Specification / Brand	All items shall be of 'Cera' brand,
Payment Terms	After Delivery & Production of bill
Tax	GST included in above price.
Delivery Date	Within 3 days
Delivery Location	Vista Homes Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school Phone. Contact: 8790166611
Penality For Delay	Nil
Transportation Cost	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for F-104,107,109,201,202 purpose
Completion Date	Nil
Measurement	Nil
Security	Nil
Remarks	

For **Vista Homes**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : ____/____/____

Paid received

⇒ Itr Bill no 11404 Amount Rs 1,04,906/-

Balance has to be receivable Rs 9,176/-

30/5/2020

⇒ Final bill received for Rs. 9,176/-

af
25/6/20

Requisition Form - Sanitary																			
Company	Vista Homes																		
Req. no.	99564																		
Material required before	18.05.2020																		
Prepared by:	T. Madhu																		
Flat / Block no:	F-104,107,109,201,202																		
Type A 1220 Sft 3BHK Order Value:	1 Flats																		
Type B 1220 Sft 3BHK Order Value:	2 Flats																		
Type C 950 Sft 3BHK Order Value:	0 Flats																		
Type D 950 Sft 3BHK Order Value:	2 Flats																		
S No.	Item Description	Units	Qty required for Type A 1220 BHK flat	Qty required for Type B 1220 Sft 3BHK flat	Qty required for Type C 950 2BHK flat	Qty required for Type D 950 Sft 2 BHK flat	Type A 1220 sft 3BHK flats requirement	Type B 1220 Sft 3BHK flats requirement	Type C 950 2BHK flats requirement	Type D 950 Sft 2 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date				
1	Wall Hang WC - White Full set	Nos	2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	10.0	0	10.00						
2	Wash Basin - White	Nos	2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	10.0	0	10.00						
3	Wash basin pedestal 3/4 - white	Nos	2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	10.0	0	10.00						
4	Wall Hang WC - off-white full set	Nos	2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	-	0	0.00						
5	Wash Basin - off-white	Nos	2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	-	0	0.00						
6	Wash basin pedestal 3/4 - off-white (Model no 1103)	Nos	2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	-	0	0.00						
7	Rack Bolts (Wash Basin)	Sets	2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	10.0	0	10.00						
8	Wall Hang SS Bolts	Sets	2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	10.0	0	10.00						
Total			2.00	2.00	2.00	2.00	1.00	2.00	0.00	2.00	50.00		50.00						

23 MAY 2020

Estimate/Draft PO

Page(s) 1 Of 2

16-05-2020 1:53:57 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No 67204 99564**Doc Date** 16-05-2020**Quote No** Nil**Quote Date** 07-01-2020**SupplyType** Supply**Kind Attn : Hamendra,Prabhakar**

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 10232 - Plumbing - sanitary - EWC + flush tank + seat cover - NA - nos S1031102 white	10.00	7,227.00	0.00	18.00	85,278.60
2 7321 - Plumbing - sanitary - Washbasin - other - nos S2040105 white	10.00	1,003.00	0.00	18.00	11,835.40
3 7348 - Plumbing - sanitary - Pedastal - NA - nos S2090103 white	10.00	941.00	0.00	18.00	11,103.80
4 7323 - Plumbing - sanitary - Washbasin rag bolts - NA - pairs	10.00	168.00	0.00	18.00	1,982.40
5 7319 - Plumbing - sanitary - Wall hung rag bolts - NA - nos	10.00	329.00	0.00	18.00	3,882.20
Total Order Value . . .					114,082.40
Rupees : One Lakh(s) Fourteen Thousand Eighty Two and Paise Forty Only.					

Terms and Conditions :-**Specification / Brand** All items shall be of 'Cera' brand,**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Within 3 days**Delivery Location** Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for F-104,107,109,201,202 purpose**Completion Date** Nil**Measurment** Nil**Security** NilFor **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Contact :-

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 19-06-2020

Customer Details

Vista Homes

Kapra, Opp to MRR School, Ecil


SY.no.193

GSTIN : 36AAGFV2068P1ZJ

DC No.	9856
DC Date.	19-06-2020
PO No.	67204
PO Date.	26-05-2020
Req ID	56889
Req Date	15-05-2020
Loc Req No	99564

Description of Goods

		HSN/SAC	Qty
1	7321 - Plumbing - sanitary - Washbasin - other - nos	69101000	4
2	7348 - Plumbing - sanitary - Pedastal - NA - nos	69101000	4
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 24035	Dt: 19/6/20
MRN No: 80181	Dt:
Received By:	Sign: (signature)
Vista Homes	

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 19-06-2020

Supplier / Customer / Transporter - Copy

Customer Details

Vista Homes

Kapra, Opp to MRR School, Ecil

S.Y.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No. 11779

Invoice Date. 19-06-2020

PO No. 67204

PO Date. 26-05-2020

Req ID 56889

Req Date 15-05-2020

Loc Req No 99564

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7321 - Plumbing - sanitary - Washbasin - other - nos S2040105 white	69101000	4	1003.00	4,012.00	18	722.16
2	7348 - Plumbing - sanitary - Pedastal - NA - nos S2090103 white	69101000	4	941.00	3,764.00	18	677.52
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							

IGST

CGST

SGST

Total Taxable Amount

7,776.00

1,399.68

699.84

699.84

Total Invoice Amount

9,175.68

Rupees : Nine Thousand One Hundred Seventy Five and Paise Sixty Eight Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Voucher

No. : PUR/10148
Ref.: 11811 dt. 20-Jun-2020

Dated : 2-Jul-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Saham Mansion MG Road Sec Bad

Particulars	Amount
Consumables-GST 18%	1,850.00
INPUT-CGST	166.50
INPUT-SGST	166.50
	₹ 2,183.00

On /Account of :
Being amount credited to summit sales llp towards purchase of consumables against invoice no:
-11811 dt:-20.06.2020 pono:-67001 dt:-06.05.2020
Amount (in words) :
Indian Rupees Two Thousand One Hundred Eighty Three Only

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan id
40833

20

Date:	22/6/20	Prepared by:	Boumya
PO/WO no.	67001	PO / WO Date.	6/5/20
Supplier Name	Sslp.	PO/WO amount	3274.50.
Firm/Company	Vista homes.	Project	Vista homes.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11811	20/6/20	2,183
2.			
3.			

Amount A - Bills total(Excluding Transport & Hamali Charges):

Sl No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	9888	20/6/20	80291	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B - Other Credits :

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier:

Amount E - PO / WO value:

Amount F - Difference (A - E):

Quantity received as per PO /WO

☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)

Is difference between PO / Bill acceptable?

☒ Yes ☐ No (explained below)

Excess / short material received

☒ Approved - within acceptable limits ☐ No (explained below)

Close PO / W?O

☒ Yes ☐ No - wait for balance material ☐ No (explained below)

Advance paid / PDC given (deduct when paying)

☐ Yes - Rs. /- ☒ No


Payment - due date

27/6/20

Remarks:

Final bill received.

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	Boumya						
Date	22/6/20						



Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

ORIGINAL INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details				Invoice No.		11811	
Vista Homes				Invoice Date.		20-06-2020	
Kapra, Opp to MRR School, Ecil				PO No.		67001	
SY.no.193				PO Date.		06-05-2020	
GSTIN : 36AAGFV2068P1ZJ				Req ID		56666	
				Req Date		06-05-2020	
				Loc Req No		99542	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4067 - Consumables - Bleach powder - NA - kgs		50	37.00	1,850.00	18	333.00
2	60 kgs						
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
166.50				166.50		Total Taxable Amount	
				Total Invoice Amount		2,183.00	
Rupees : Two Thousand One Hundred Eighty Three Only.							



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 1

08-06-2020 14:09:43



67001

06.05.20 1:44:18

From Company : **Vista Homes**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

(040-66335551

9618244433

Doc No	67001	99542
Doc Date	06-05-2020	
Quote No	Nil	
Quote Date	06-05-2020	
SupplyType	Supply	

Kind Attn : **Hamendra, Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4067 - Consumables - Bleach powder - NA - kgs 60 kgs	75.00	37.00	0.00	18.00	3,274.50
Rupees : Three Thousand Two Hundred Seventy Four and Paise Fifty Only.					Total Order Value . . . 3,274.50

Terms and Conditions :-

Specification / Brand	As per details given in the quotation.
Payment Terms	After Delivery & Production of bill
Tax:	All taxes included in above price.
Delivery Date	Next Working Day.
Delivery Location	Vista Homes Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school Phone. Contact: 8790166611
Penalty For Delay	Nil
Transportation Cost	Transport cost shall be borne by us.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for labour quarters use purpose.
Completion Date	NA
Measurment	NA
Security	Nil
Remarks	

① Part Bill received
Bill No. 91583 - 10921 -

Balance receivable

AI
12/06/2020

→ Final bill received

uf
28/6/20

For **Vista Homes**

Authorised Signatory

Name : 108/06/2020

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : / /

Requisition Form

Company Name:		Vista Homes		Date:		05.05.20	
Site & Phase :		Vista Homes		Time:		10:53AM	
Supplier				Req. No.		99542	
Material required before date:			06.05.2020		ID No.		56666
No	Description	Size	Quantity	Units	Inward No	Date	
1	Bleaching powder	20kg	3	bags			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: For labour quarters use purpose.							
Prepared By		T.MADHU		Approved by			
Sign. & Date		05.05.2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
 05 MAY 2020
 SUMAM MODI
 MANAGING DIRECTOR

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Supplier / Customer / Transporter - Copy

Customer Details		DC No.	9888
Vista Homes		DC Date.	20-06-2020
Kapra, Opp to MRR School, Ecil		PO No.	67001
SY.no.193		PO Date.	06-05-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	56666
		Req Date	06-05-2020
		Loc Req No	99542
	Description of Goods	HSN/SAC	Qty
1	4067 - Consumables - Bleach powder - NA - kgs		50
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



INWARD	
Inward No: 24842	Dt: 20/6/20
MRN No: 8027	Dt:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details					Invoice No.		11811		
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ					Invoice Date.		20-06-2020		
					PO No.		67001		
					PO Date.		06-05-2020		
					Req ID		56666		
					Req Date		06-05-2020		
					Loc Req No		99542		
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4067 - Consumables - Bleach powder - NA - kgs				50	37.00	1,850.00	18	333.00
	60 kgs								
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		1,850.00	333.00
		166.50		166.50		Total Invoice Amount		2,183.00	
Rupees : Two Thousand One Hundred Eighty Three Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Voucher

No. : PUR/10149
Ref: 11814 dt. 20-Jun-2020

Dated : 2-Jul-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Road Sec Bad

Particulars		Amount
Windows GST 18%	20,864.00	₹ 24,620.00
INPUT-CGST	1,877.76	
INPUT-SGST	1,877.76	
OIE-Rounded Off	0.48	
On Account of :		
Being amount credited to summit sales llp towards purchase of windows against invoice no:-11814 dt:-20.06.2020 pono:-67541 dt:-29.05.2020		
Amount (in words) :		
Indian Rupees Twenty Four Thousand Six Hundred Twenty Only		

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

99581
E

Scan id
40823

14

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	28/6/20	Prepared by:	Gowmya
PO/WO no.	67541	PO / WO Date.	29/5/20.
Supplier Name	SSlp.	PO/WO amount	2,49,607.76.
Firm/Company	Vista homes.	Project	Vista homes.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11814	20/6/20.	24,619.52.
2.			
3.			

Amount A - Bills total(Excluding Transport & Hamali Charges):

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	9891	20/6/20	80274	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount B - Other Credits :

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier:

Amount E - PO / WO value:

Amount F - Difference (A - E):

Quantity received as per PO / WO	☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☐ Yes ☐ No (explained below)
Excess / short material received	☐ Approved - within acceptable limits ☐ No (explained below)
Close PO / W?O	☐ Yes ☒ No - wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☐ No
Payment - due date	27/6/20.
Remarks:	Part bill received.

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	Gowmya		MINISH PARIKH	Flavoy		
Date	22/6/20		27 JUN 2020			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020


Customer DetailsVista Homes
Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No.	11814
Invoice Date.	20-06-2020
PO No.	67541
PO Date.	29-05-2020
Req ID	57140
Req Date	23-05-2020
Loc Req No	99581

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2402 - Carpentry - windows - Al.sliding Windows 3 22 nos		64	325.50	20,832.00	18	3,749.76
2	2214 - Carpentry - windows - Al. Sliding - other - sft 2'9" x 3'6" -		64	0.50	32.00	18	5.76
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST			
				1,877.76			
SGST				1,877.76			
Total Taxable Amount				20,864.00			
Total Invoice Amount				24,619.52			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 1.

29-05-2020 11:10:42

From Company : **Vista Homes**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

67541
23.05.20 2:03:43

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67541	99581
Doc Date	29-05-2020	
Quote No	Nil	
Quote Date	10-02-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2400 - Carpentry - windows - Al.sliding Windows 3 track - 6 ft X 4 ft - Sft 05 nos	120.00	294.00	0.00	18.00	41,630.40
2 2402 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 4 ft - Sft 22 nos	352.00	325.50	0.00	18.00	135,199.68
3 2405 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 3 ft - Sft 07 nos	84.00	325.50	0.00	18.00	32,263.56
4 2414 - Carpentry - windows - A1. Sliding openable ventilator - 2 ft X 2 ft - Sft 18nos	72.00	472.50	0.00	18.00	40,143.60
5 2214 - Carpentry - windows - Al. Sliding - other - sft 2'9" x 3'6" -	628.00	0.50	0.00	18.00	370.52
Rupees : Two Lakh(s) Fourty Nine Thousand Six Hundred Seven and Paise Seventy Six Only.					
Total Order Value . . .					249,607.76

Terms and Conditions :-

Specification / Brand Aluminium Sections shall be of 'Agarvanshi' brand specifications as per Cir.No. 565(a). Approved rates on dtd. 10/08/2018.

Payment Terms After delivery & production of bill

Tax All taxes included in above price.

Delivery Date Within 4 days.

Delivery Location Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for E- 401 to 409.

Completion Date Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For Vista Homes

Authorised Signatory

Name : 29/05/2020

Name : _____

Date : 29/05/2020

Accepted the above Terms And Conditions

For Summit Sales LLP

→ Part bill received Rs-18,436/-
Balance on receivable - 2,31,171/-
dtd - 17/6/20
v. Prabhakar

→ Part bill Rs 80,197 + 64,806 (1,45,003)
Balance has to be receivable

Rs. 86,806/-

Guaranteed
23/06/20

→ Part bill received of
Rs. 24,619, and bal. bill
of Rs. 61,500/- to be
receivable. 23/6/20

Requisition Form - AI Windows			
Company	VISTA HOMES		
Req. no.	99581		
Material required before	28.05.2020		
Prepared by:	T.MADHU		
Flat / Block no:	E 401 to 409		
Type A 1220 Sft 3BHK Order Value:	2 Flats		
Type B 1220 Sft 3BHK Order Value:	2 Flats		
Type C 950 Sft 2BHK Order Value:	3 Flats		
Type D 950 Sft 2BHK Order Value:	2 Flats		
S No.	Item Description	Units	Qty required for Type C 950 Sft 2BHK flat
1	Sliding Windows 6'x4'	nos	1
2	Sliding Windows 4'x4'	nos	2
3	Sliding Windows 4'x3'	nos	1
4	Sliding Windows 3'x3'	nos	-
5	Sliding Windows 2'9"x3'6"	nos	-
6	Sliding Windows 2'x2'	nos	2
Total			

6754

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details		DC No.	9891
Vista Homes		DC Date.	20-06-2020
Kapra, Opp to MRR School, Ecil		PO No.	67541
SY.no.193		PO Date.	29-05-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	57140
		Req Date	23-05-2020
		Loc Req No	99581
Description of Goods		HSN/SAC	Qty
1	2402 - Carpentry - windows - Al.sliding Windows 3 track - 4 ft X 4 ft - Sft		
2	2214 - Carpentry - windows - Al. Sliding - other - sft		64
3			64
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



INWARD	
Forward No: 24844	Dr: 20/6/20
MIN No: 20274	Dr:
Received By:	Sign:
Vista Homes	

Subject to Hyderabad Jurisdiction

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details

Vista Homes
Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No.	11814
Invoice Date.	20-06-2020
PO No.	67541
PO Date.	29-05-2020
Req ID	57140
Req Date	23-05-2020
Loc Req No	99581

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2402 - Carpentry - windows - Al.sliding Windows 3 22 nos		64	325.50	20,832.00	18	3,749.76
2	2214 - Carpentry - windows - Al. Sliding - other - sft 2'9" x 3'6" -		64	0.50	32.00	18	5.76
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		20,864.00	3,755.52
		1,877.76	1,877.76	Total Invoice Amount		24,619.52	

Rupees : Twenty Four Thousand Six Hundred Nineteen and Paise Fifty Two Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Vista Home
GSTIN/UIN: 36AAGFV2068P1ZJ

Purchase Voucher

Dated : 2-Jul-2020

No. : PUR/10150
Ref.: 11760 dt. 18-Jun-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Raod Sec Bad

Particulars	Amount
Consumables-GST 18%	1,784.00
INPUT-CGST	160.56
INPUT-SGST	160.56
CIE-Rounded Off	(-)0.12
	₹ 2,105.00

On Account of :
Being amount credited to summit sales llp towards purchase of consumables against invoice no;
-11760 dt:-18.06.2020 pono:-67828 dt:-08.06.2020
Amount (in words) :
Indian Rupees Two Thousand One Hundred Five Only

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan ID
40784
5

Date:	19/6/20	Prepared by:	Bowmya.
PO/WO no.	67828	PO / WO Date.	8/6/20
Supplier Name	SSLP.	PO/WO amount	14,654.84
Firm/Company	Vista homes.	Project	Vista homes.
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11760	18/6/20	2,105.12
2.			
3.			
Amount A - Bills total(Excluding Transport & Hamali Charges):			2,105.12
Sl. No.	DC No	DC. Date	MRN No.
1.	9840	18/6/20	80153
2.			
3.			
4.			
Amount B - Other Credits :			-
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			2,105.12
Amount E - PO / WO value:			14,654.84
Amount F - Difference (A - E):			1,770.12
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		22/6/20	
Remarks:			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	Bowmya						
Date	19/6/20	24/6	FINISH PARIKH				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-06-2020

Customer Details

Vista Homes

Kapra. Opp to MRR School, Ecil

SY.no.193

GSTIN: 36AAGFV2068P1ZJ

Invoice No. 11760

Invoice Date. 18-06-2020

PO No. 67828

PO Date. 08-06-2020

Req ID 57505

Req Date 08-06-2020

Loc Req No 99621

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4000 - Consumables - Acid - NA - ltrs	2806	24	16.00	384.00	18	69.12
2	2148 - Carpentry - hardware - Plastic gampa - other -	3926	10	140.00	1,400.00	18	252.00
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							

IGST

CGST

SGST

Total Taxable Amount

1,784.00

321.12

160.56

160.56

Total Invoice Amount

2,105.12

Rupees : Two Thousand One Hundred Five and Paise Twelve Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

 Authorised signatory

Purchase Order

Page(s) 1 Of 2

09-06-2020 3:25:03 PM



67828

03.06.20 12:48:13

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67828	99621
Doc Date	08-06-2020	
Quote No	Nil	
Quote Date	08-06-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4057 - Consumables - Sponges - NA - nos	100.00	8.30	0.00	18.00	979.40
2 4080 - Consumables - Bombay Brooms - Other - Nos	100.00	8.30	0.00	0.00	830.00
3 4000 - Consumables - Acid - NA - ltrs	24.00	16.00	0.00	18.00	453.12
4 4009 - Consumables - Coconut Broom - other - nos	50.00	16.00	0.00	0.00	800.00
5 6023 - Miscellaneous - GI- Bucket - other - nos	12.00	125.00	0.00	18.00	1,770.00
6 6010 - Miscellaneous - Plastic Blue Sheet - 18 ft x 12 ft - sft 5 nos	1,080.00	1.70	0.00	18.00	2,166.48
7 2055 - Carpentry - hardware - Bombay Nails - 21/2 In - kgs	10.00	68.00	0.00	18.00	802.40
8 2057 - Carpentry - hardware - Bombay Nails - other - kgs 1 1/2"	6.00	68.00	0.00	18.00	481.44
9 2148 - Carpentry - hardware - Plastic gampa - other - nos	10.00	140.00	0.00	18.00	1,652.00
10 9537 - Tools - Hacksaw blade - double - nos	100.00	10.00	0.00	18.00	1,180.00
11 2156 - Carpentry - hardware - S.S. Screws - other - pkts 32 x 8	24.00	125.00	0.00	18.00	3,540.00
Total Order Value ...					14,654.84
Rupees : Fourteen Thousand Six Hundred Fifty Four and Paise Eighty Four Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

For **Vista Homes**

Authorised Signatory

Name :

Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : / /

Part Bill Received as on
dt:- Rs. 10,779.72/-

Balance is or Receivable
Amount 3,875/-

17/6

Purchase Order

Page(s) 2 Of 2

09-06-2020 3:25:03 PM

Original / Office Copy / Purchase Order Copy

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for site use purpose.

Completion Date NA

Measurement NA

Security Nil

Remarks

Part bill received Rs. 2,105/- Balance has to
be receivable Rs. 1,770/-

Guw
23/06/20

For Vista Homes

Authorised Signatory

Accepted the above Terms And Conditions

For Summit Sales LLP

Name :

Name :

Date : _/_/

Requisition Form

Company Name:		VISTA HOMES		Date:		06.06.2020	
Site & Phase :		PHASE-1		Time:		11:03	
Supplier				Req. No.		99621	
Material required before date:		09-06-2020					
No	Description	Size	Quantity	Units	Inward No	Date	
1	Bomabay Brooms	Small	100	No's			
2	Sponges		100	No's			
3	Acid		24	No's			
4	Coconut Brooms		50	No's			
5	GI Buckets		12	No's			
6	Blue sheets		05	No's			
7	Bombay Nails	2/12"	10	KG			
8	Bombay Nails	11/2"	06	KG			
9	SS Screws	32 x 8mm	24	Pkts			
10	Plastic Gampa		10	No's			
11	Hacksaw Blade	Double	100	No's			
Remarks: For Site use Purpose.							
Prepared By		T.MADHU		Approved by			
Sig. & Date		06.06.2020		Sign. & Date			
Note: On receipt of material at site write inward number and date in last 2 columns. APPROVED  MANISH PARIKH MANAGER PROCUREMENT							

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-06-2020

Customer Details

Vista Homes

Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ


DC No.	9840
DC Date.	18-06-2020
PO No.	67828
PO Date.	08-06-2020
Req ID	57505
Req Date	08-06-2020
Loc Req No	99621

Description of Goods

HSN/SAC

Qty

1	4000 - Consumables - Acid - NA - ltrs	2806	24
2	2148 - Carpentry - hardware - Plastic gampa - other - nos	3926	10
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

**INWARD**

Inward No: 24829	Dt: 18/6/20
MRN No: 8057	Dt:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

D. Gowry
Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-06-2020

Supplier / Customer / Transporter - Copy

Customer Details

Vista Homes

Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No. 11760
 Invoice Date. 18-06-2020
 PO No. 67828
 PO Date. 08-06-2020
 Req ID 57505
 Req Date 08-06-2020
 Loc Req No 99621

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4000 - Consumables - Acid - NA - ltrs	2806	24	16.00	384.00	18	69.12
2	2148 - Carpentry - hardware - Plastic gampa - other -	3926	10	140.00	1,400.00	18	252.00
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount		1,784.00		321.12
	160.56	160.56	Total Invoice Amount			2,105.12	

Rupees : Two Thousand One Hundred Five and Paise Twelve Only.

for Summit Sales LLP

D. Gowda
 Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Voucher

Dated : 2-Jul-2020

No. : PUR/10151
Ref.: 11816 dt. 20-Jun-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Raod Sec Bad

Particulars		Amount
Doors, Door Franes & Hardware GST 18%	1,500.00	₹ 1,770.00
INPUT-CGST	135.00	
INPUT-SGST	135.00	
On Account of : Being amount credited to summit sales llp towards purchase of Hardware material against invoice no:-11816 dt:-20.06.2020 pono:-67828 dt:-08.06.2020 Amount (in words) : Indian Rupees One Thousand Seven Hundred Seventy Only		
		for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scanned
40820

12

Date:		22/6/20		Prepared by:		Bowmya.	
PO/WO no.		67828		PO / WO Date.		2/6/20	
Supplier Name		SSHP.		PO/WO amount		14,654.84	
Firm/Company		Nista homes.		Project		Nista homes.	
Sl. No.	Bill No.	Bill Date		Bill amount			
1.	11816	20/6/20		1,770			
2.							
3.							
Amount A – Bills total (Excluding Transport & Hamali Charges):						1,770	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	9893	20/6/20		☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount B – Other Credits :						-	
Amount C – Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						1,770	
Amount E – PO / WO value:						14,654.84	
Amount F – Difference (A - E):						-12884/-	
Quantity received as per PO /WO				☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)			
Is difference between PO : Bill acceptable?				☒ Yes ☐ No (explained below)			
Excess / short material received				☒ Approved – within acceptable limits ☐ No (explained below)			
Close PO / W?O				☒ Yes ☐ No – wait for balance material ☐ No (explained below)			
Advance paid / PDC given (deduct when paying)				☐ Yes – Rs. _____ ☒ No			
Payment – due date				27/6/20.			
Remarks:							
Approved by	Purchase Officer	Purchase Manager	APPROVED Manager 27 JUN 2020		MD	Accounts – receiver of bill	Accountant
Sign:	Bowmya		MINISH PARIKH MANAGER PROCUREMENT				
Date	22/6/20						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details				Invoice No.	11816		
Vista Homes				Invoice Date.	20-06-2020		
Kapra, Opp to MRR School, Ecil				PO No.	67828		
SY.no.193				PO Date.	08-06-2020		
GSTIN : 36AAGFV2068P1ZJ				Req ID	57505		
				Req Date	08-06-2020		
				Loc Req No	99621		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2156 - Carpentry - hardware - S.S. Screws - other - 32 x 8		12	125.00	1,500.00	18	270.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST	SGST	Total Taxable Amount	
				135.00	135.00	Total Invoice Amount	
					1,500.00		270.00
					1,770.00		

Rupees : One Thousand Seven Hundred Seventy Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Order

Page(s) 1 Of 2

09-06-2020 3:25:03 PM



67828

03.06.20 12:48:13

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4, IInd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67828	99621
Doc Date	08-06-2020	
Quote No	Nil	
Quote Date	08-06-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4057 - Consumables - Sponges - NA - nos	100.00	8.30	0.00	18.00	979.40
2 4080 - Consumables - Bombay Brooms - Other - Nos	100.00	8.30	0.00	0.00	830.00
3 4000 - Consumables - Acid - NA - ltrs	24.00	16.00	0.00	18.00	453.12
4 4009 - Consumables - Coconut Broom - other - nos	50.00	16.00	0.00	0.00	800.00
5 6023 - Miscellaneous - GI- Bucket - other - nos	12.00	125.00	0.00	18.00	1,770.00
6 6010 - Miscellaneous - Plastic Blue Sheet - 18 ft x 12 ft - sft 5 nos	1,080.00	1.70	0.00	18.00	2,166.48
7 2055 - Carpentry - hardware - Bombay Nails - 2 1/2 In - kgs	10.00	68.00	0.00	18.00	802.40
8 2057 - Carpentry - hardware - Bombay Nails - other - kgs 1 1/2"	6.00	68.00	0.00	18.00	481.44
9 2148 - Carpentry - hardware - Plastic gampa - other - nos	10.00	140.00	0.00	18.00	1,652.00
10 9537 - Tools - Hacksaw blade - double - nos	100.00	10.00	0.00	18.00	1,180.00
11 2156 - Carpentry - hardware - S.S. Screws - other - pkts 32 x 8	24.00	125.00	0.00	18.00	3,540.00

Total Order Value ...**14,654.84**

Rupees : Fourteen Thousand Six Hundred Fifty Four and Paise Eighty Four Only.

Terms and Conditions :-**Specification / Brand** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** All taxes included in above price.**Delivery Date** Next Working Day.**Delivery Location** Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Part BGR Received as on
dt:- Rs. 10,779.72/-

Balance as on Receivable
Amount 3,875/-

Signature
17/6

For **Vista Homes**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

09-06-2020 3:25:03 PM

Original / Office Copy / Purchase Dr. Copy

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for site use purpose.

Completion Date NA

Measurement NA

Security Nil

Remarks

→ Part bill received Rs. 2,105/- Balance has to be receivable Rs. 1,770/-


Gururaj
23/06/20

→ Final bill received of Rs. 1,770/-
uf
28/6/20

For **Vista Homes**

Authorised Signatory

Name :



Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : _/_/

Requisition Form

Company Name:		VISTA HOMES		Date:		06.06.2020	
Site & Phase :		PHASE-1		Time:		11:03	
Supplier				Req. No.		99621	
Material required before date:		09-06-2020				57505	
No	Description	Size	Quantity	Units	Inward No	Date	
1	Bomabay Brooms	Small	100	No's			
2	Sponges		100	No's			
3	Acid		24	No's			
4	Coconut Brooms		50	No's			
5	GI Buckets		12	No's			
6	Blue sheets		05	No's			
7	Bombay Nails	2/12"	10	KG			
8	Bombay Nails	1 1/2"	06	KG			
9	SS Screws	32 x 8mm	24	Pkts			
10	Plastic Gampa		10	No's			
11	Hacksaw Blade	Double	100	No's			
Remarks: For Site use Purpose.							
Prepared By		T.MADHU		Approved by			
Sign. & Date		06.06.2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.



DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details		DC No.	9893
Vista Homes		DC Date.	20-06-2020
Kapra, Opp to MRR School, Ecil		PO No.	67828
SY.no.193		PO Date.	08-06-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	57505
		Req Date	08-06-2020
		Loc Req No	99621
	Description of Goods	HSN/SAC	Qty
1	2156 - Carpentry - hardware - S.S. Screws - other - pkts		12
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 20845	DC: 20/6/20
BLN No: 80275	DC:
Received By:	Sign: [Signature]
Vista Homes	

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details				Invoice No.		11816	
Vista Homes				Invoice Date.		20-06-2020	
Kapra, Opp to MRR School, Ecil				PO No.		67828	
SY.no.193				PO Date.		08-06-2020	
GSTIN : 36AAGFV2068PIZJ				Req ID		57505	
				Req Date		08-06-2020	
				Loc Req No		99621	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2156 - Carpentry - hardware - S.S. Screws - other - 32 x 8		12	125.00	1,500.00	18	270.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				135.00		135.00	
Total Taxable Amount				1,500.00		270.00	
Total Invoice Amount				1,770.00			
Rupees : One Thousand Seven Hundred Seventy Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Voucher

No. : PUR/10152
Ref.: 11826 dt. 20-Jun-2020

Dated : 2-Jul-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Road Sec Bad

Particulars	Amount
Electrical GST 18%	38,214.00
INPUT-CGST	3,439.26
INPUT-SGST	3,439.26
OIE-Rounded Off	0.48
	₹ 45,093.00
On Account of : Being amount credited to summit sales llp towards purchase of electrical material against invoice no; -11826 dt:-20.06.2020 pono:-68138 dt:-20.06.2020 Amount (In words) : Indian Rupees Forty Five Thousand Ninety Three Only	

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scanned
40822

13

Date: 22/6/20		Prepared by: Sowmya.	
PO/WO no. 68138		PO / WO Date. 20/6/20.	
Supplier Name SS/40.		PO/WO amount 45,092.52	
Firm/Company Vista homes.		Project Vista homes.	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11826	20/6/20.	45,092.52 ✓
2.			
3.			
Amount A - Bills total(Excluding Transport & Hamali Charges):			45,092.52 ✓
Sl. No.	DC No	DC. Date	MRN No.
1.	9903	20/6/20	80269
			DC matches MRN
1.			☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B - Other Credits :			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			45,092.52 ✓
Amount E - PO / WO value:			45,092.52 ✓
Amount F - Difference (A - E):			
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		27/6/20	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Accounts - receiver of bill
Sign:	Sowmya	MINISH PARIKH MANAGER PROCUREMENT	Accounts Manager
Date	22/6/20		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details				Invoice No.		11826	
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		20-06-2020	
				PO No.		68138	
				PO Date.		20-06-2020	
				Req ID		57792	
				Req Date		20-06-2020	
				Loc Req No		99650	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4814 - Electrical - wires - Cu multistand wires yellow		12	570.00	6,840.00	18	1,231.20
2	4815 - Electrical - wires - Cu multistand wires Black -	8544	11	570.00	6,270.00	18	1,128.60
3	4817 - Electrical - wires - Cu multistand wires Green -		8	570.00	4,560.00	18	820.80
4	4818 - Electrical - wires - Cu multistand wires yellow		5	1374.00	6,870.00	18	1,236.60
5	4819 - Electrical - wires - Cu multistand wires Black -		7	1374.00	9,618.00	18	1,731.24
6	4821 - Electrical - wires - Cu multistand wires Blue -		1	2028.00	2,028.00	18	365.04
7	4822 - Electrical - wires - Cu multistand wires Black -		1	2028.00	2,028.00	18	365.04
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST		SGST		Total Taxable Amount	
		3,439.26		3,439.26		Total Invoice Amount	
						38,214.00	6,878.52
						45,092.52	
Rupees : Fourty Five Thousand Ninty Two and Paise Fifty Two Only.							

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Purchase Order

Page(s) 1 Of 2

20-06-2020 2:19:17 PM



68138

20.06.20 3:01:17

From Company : **Vista Homes**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details			
Summit Sales LLP 5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad GSTIN 36ACQFS2044C1Z7 040-66335551 9618244433	Doc No	68138	99650
	Doc Date	20-06-2020	
	Quote No	Nil	
	Quote Date	20-06-2020	
	SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4814 - Electrical - wires - Cu multistand wires yellow - 1 18 or 1 sq mm - Bundle	12.00	570.00	0.00	18.00	8,071.20
2 4815 - Electrical - wires - Cu multistand wires Black - 1 18 or 1 sq mm - Bundle	11.00	570.00	0.00	18.00	7,398.60
3 4817 - Electrical - wires - Cu multistand wires Green - 1 18 or 1 sq mm - Bundle	8.00	570.00	0.00	18.00	5,380.80
4 4818 - Electrical - wires - Cu multistand wires yellow - 3 20 or 2.5 sq mm - Bundle	5.00	1,374.00	0.00	18.00	8,106.60
5 4819 - Electrical - wires - Cu multistand wires Black - 3 20 or 2.5 sq mm - Bundle	7.00	1,374.00	0.00	18.00	11,349.24
6 4821 - Electrical - wires - Cu multistand wires Blue - 7 20 or 4 sq mm - Bundle	1.00	2,028.00	0.00	18.00	2,393.04
7 4822 - Electrical - wires - Cu multistand wires Black - 7 20 or 4 sq mm - Bundle	1.00	2,028.00	0.00	18.00	2,393.04
Total Order Value . . .					45,092.52
Rupees : Fourty Five Thousand Ninty Two and Paise Fifty Two Only.					

Terms and Conditions :-**Specification / Brand** All items shall be of "Gloster" brand, FRLSH grade.**Payment Terms** After Delivery & Production of bill**Tax** GST included in above price.**Delivery Date** Next Day.**Delivery Location** Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611**Penalty For Delay** Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right items not confirming to qty & specs. above order for Flat.no.305,306,307,308 purpose**Completion Date** NilFor **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name : _____

Date : __/__/__

Requisition Form - Electrical Wires		
Company		Vista Homes
Req. no.		99650
Material required before		22.06.2020
Prepared by:		T.Madhu
Flat / Block no:		E-305,306,307
		Note: Stage II
Type A&B 1220 Sft 3BHK Order Value:	1	1
Type C & D 950 Sft 2BHK Order Value:	3	1
S No.	Item Description	Units
1	Cu-Multistand wire-1/18 -Yellow	90 Mtrs
2	Cu-Multistand wire-1/18 -Black	90 Mtrs
3	Cu-Multistand wire-1/18 -Red	90 Mtrs
4	Cu-Multistand wire-1/18 -Green	90 Mtrs
5	Cu-Multistand wire-3/20 -Yellow	90 Mtrs
6	Cu-Multistand wire-3/20 -Black	90 Mtrs
7	Cu-Multistand wire-3/20 -Green	90 Mtrs
8	Cu-Multistand wire-7/20 -Blue	90 Mtrs
9	Cu-Multistand wire-7/20 -Black	90 Mtrs
10	Al Service wire 7/20	90 Mtrs
11	RG6 TV Cable	90 Mtrs
12	Telephone wire 2 pair	90 Mtrs
	Total	

68138

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details		DC No.	9903
Vista Homes		DC Date.	20-06-2020
Kapra, Opp to MRR School, Ecil		PO No.	68138
SY.no.193		PO Date.	20-06-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	57792
		Req Date	20-06-2020
		Loc Req No	99650
Description of Goods		HSN/SAC	Qty
1	4814 - Electrical - wires - Cu multistand wires yellow - 1 18 or 1 sq mm - Bundle		12
2	4815 - Electrical - wires - Cu multistand wires Black - 1 18 or 1 sq mm - Bundle	8544	11
3	4817 - Electrical - wires - Cu multistand wires Green - 1 18 or 1 sq mm - Bundle		8
4	4818 - Electrical - wires - Cu multistand wires yellow - 3 20 or 2.5 sq mm - Bundle		5
5	4819 - Electrical - wires - Cu multistand wires Black - 3 20 or 2.5 sq mm - Bundle		7
6	4821 - Electrical - wires - Cu multistand wires Blue - 7 20 or 4 sq mm - Bundle		1
7	4822 - Electrical - wires - Cu multistand wires Black - 7 20 or 4 sq mm - Bundle		1
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 20939	Dt: 20/6/20
APN No: 60269	Dt:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

TRANSIT COPY of 1 : 20-06-2020

Customer Details

Vista Homes
Kapra, Opp to MRR School, Ecil
SY.no.193
GSTIN : 36AAGFV2068P1ZJ

Invoice No.	11826
Invoice Date.	20-06-2020
PO No.	68138
PO Date.	20-06-2020
Req ID	57792
Req Date	20-06-2020
Loc Req No	99650

Description of Goods				Loc Req No	99650		
HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt		
1 4814 - Electrical - wires - Cu multistand wires yellow	12	570.00	6,840.00	18	1,231.20		
2 4815 - Electrical - wires - Cu multistand wires Black -	8544 11	570.00	6,270.00	18	1,128.60		
3 4817 - Electrical - wires - Cu multistand wires Green -	8	570.00	4,560.00	18	820.80		
4 4818 - Electrical - wires - Cu multistand wires yellow	5	1374.00	6,870.00	18	1,236.60		
5 4819 - Electrical - wires - Cu multistand wires Black -	7	1374.00	9,618.00	18	1,731.24		
6 4821 - Electrical - wires - Cu multistand wires Blue -	1	2028.00	2,028.00	18	365.04		
7 4822 - Electrical - wires - Cu multistand wires Black -	1	2028.00	2,028.00	18	365.04		
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST		SGST		Total Taxable Amount	
		3,439.26		3,439.26		Total Invoice Amount	
				38,214.00		6,878.52	
Rupees : Fourty Five Thousand Ninty Two and Paise Fifty Two Only.				45,092.52			

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Voucher

No. : PUR/10153
Ref.: 11815 dt. 20-Jun-2020

Dated : 2-Jul-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Road Sec Bad

Particulars	Amount
Plumbing GST 18%	33,505.00
INPUT-CGST	3,015.45
INPUT-SGST	3,015.45
OIE-Rounded Off	0.10
	₹ 39,536.00

On Account of :
Being amount credited to summit sales llp towards purchase of plumbing material against invoice no:
-11815 dt:-20.06.2020 pono:-68119 dt:-19.06.2020
Amount (in words) :
Indian Rupees Thirty Nine Thousand Five Hundred Thirty Six Only

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan id
40835
21

64

Date: 22/6/20.		Prepared by: Gowmya	
PO/WO no. 6819.		PO / WO Date. 19/6/20.	
Supplier Name ssllp.		PO/WO amount 39,535.90.	
Firm/Company Vista homes.		Project Vista homes	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	11815	20/6/20.	39,535.90 ✓
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			39,535.90. ✓
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.	9892	20/6/20	80296 ☒ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
4.			☐ Yes ☐ No
Amount B –Other Credits :			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			39,535.90 ✓
Amount E – PO / WO value:			39,535.90
Amount F – Difference (A – E):			✓
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No	
Payment – due date		27/6/20	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Accounts – receiver of bill
Sign:	Gowmya	Manish Parikh	Plavay
Date	22/6/20	27/6/20	27/6/20

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details

Vista Homes
Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No.	11815
Invoice Date.	20-06-2020
PO No.	68119
PO Date.	19-06-2020
Req ID	57764
Req Date	19-06-2020
Loc Req No	99643


Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 7274 - Plumbing - PVC - Single Y - 4 In - nos	3917	45	145.00	6,525.00	18	1,174.50
2 10030 - Plumbing - PVC - Bend Plain - 4 In - nos	39174000	50	81.00	4,050.00	18	729.00
3 7185 - Plumbing - PVC - Bend 45 degrees - 4 In -	39174000	50	71.00	3,550.00	18	639.00
4 10031 - Plumbing - PVC - Bend with door - 4 In -	39174000	40	97.00	3,880.00	18	698.40
5 7434 - Plumbing - PVC - Reducer Tee - other - nos 4" x 3"	3917	30	131.00	3,930.00	18	707.40
6 7233 - Plumbing - PVC - Plain Tee - 4 In - nos	3917	20	109.00	2,180.00	18	392.40
7 10035 - Plumbing - PVC - Tee with door - 4 In - nos	39174000	15	133.00	1,995.00	18	359.10
8 7273 - Plumbing - PVC - Single Y - 3 In - nos	39174000	15	75.00	1,125.00	18	202.50
9 10023 - Plumbing - PVC - Bend Plain - 3 In - nos	39174000	30	47.00	1,410.00	18	253.80
10 7232 - Plumbing - PVC - Plain Tee - 3 In - nos	39174000	25	62.00	1,550.00	18	279.00
11 10027 - Plumbing - PVC - Tee with door - 3 In - nos	3917	10	72.00	720.00	18	129.60
12 7184 - Plumbing - PVC - Bend 45 degrees - 3 In -	39174000	30	41.00	1,230.00	18	221.40
13 7228 - Plumbing - PVC - Nahani Trap without jali -	39174000		68.00	1,360.00	18	244.80
14						
15						
IGST	CGST	SGST	Total Taxable Amount	33,505.00		6,030.90
	3,015.45	3,015.45	Total Invoice Amount		39,535.90	

Rupees : Thirty Nine Thousand Five Hundred Thirty Five and Paise Ninty Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory



Purchase Order

Page(s) 1 Of 2

19-06-2020 3:55:31 PM



68119

20.06.20 3:01:17

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68119	99643
Doc Date	19-06-2020	
Quote No	Nil	
Quote Date	19-06-2020	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7274 - Plumbing - PVC - Single Y - 4 In - nos	45.00	145.00	0.00	18.00	7,699.50
2 10030 - Plumbing - PVC - Bend Plain - 4 In - nos	50.00	81.00	0.00	18.00	4,779.00
3 7185 - Plumbing - PVC - Bend 45 degrees - 4 In - nos	50.00	71.00	0.00	18.00	4,189.00
4 10031 - Plumbing - PVC - Bend with door - 4 In - nos	40.00	97.00	0.00	18.00	4,578.40
5 7434 - Plumbing - PVC - Reducer Tee - other - nos 4"x3"	30.00	131.00	0.00	18.00	4,637.40
6 7233 - Plumbing - PVC - Plain Tee - 4 In - nos	20.00	109.00	0.00	18.00	2,572.40
7 10035 - Plumbing - PVC - Tee with door - 4 In - nos	15.00	133.00	0.00	18.00	2,354.10
8 7273 - Plumbing - PVC - Single Y - 3 In - nos	15.00	75.00	0.00	18.00	1,327.50
9 10023 - Plumbing - PVC - Bend Plain - 3 In - nos	30.00	47.00	0.00	18.00	1,663.80
10 7232 - Plumbing - PVC - Plain Tee - 3 In - nos	25.00	62.00	0.00	18.00	1,829.00
11 10027 - Plumbing - PVC - Tee with door - 3 In - nos	10.00	72.00	0.00	18.00	849.60
12 7184 - Plumbing - PVC - Bend 45 degrees - 3 In - nos	30.00	41.00	0.00	18.00	1,451.40
13 7228 - Plumbing - PVC - Nahani Trap without jali - 3 In - nos	20.00	68.00	0.00	18.00	1,604.80
Total Order Value . . .					39,535.90
Rupees : Thirty Nine Thousand Five Hundred Thirty Five and Paise Ninty Only.					

Terms and Conditions :-

Specification / Brand All items shall be of 'Prince'/'Sudhkar' brand.

Payment Terms After Delivery & Production of bill

Tax GST included in above price.

Delivery Date Next Day.

For **Vista Homes**

Authorised Signatory

Name:

Name: _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date: __/__/__

Purchase Order

Page(s) 2 Of 2

19-06-2020 3:55:31 PM

Original / Office Copy / Purchase Div. Copy

Delivery Location Vista Homes
Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school
Phone. Contact: 8790166611

Penalty For Delay Nil

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for E block cellar purpose

Completion Date Nil

Measurment Nil


Security Nil

Remarks

For **Vista Homes**

Authorised Signatory

Name :



Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : _/_/_

Requisition Form

Company Name:		VISTA HOMES		Date:		18.06.2020	
Site & Phase :		PHASE-1		Time:		02:40	
Supplier				Req. No.		99643	
Material required before date:		20-06-2020				57764	

No	Description	Size	Quantity	Units	Inward No	Date
1	PVC Plan Y	4"	45	No's		
2	PVC Plan Bend	4"	50	No's		
3	PVC 45° Bend	4"	50	No's		
4	PVC Door Bend	4"	40	No's		
5	PVC Plan Tee	4"x3"	30	No's		
6	PVC Plan Tee	4"	20	No's		
7	PVC Door Tee	4"	15	No's		
8	PVC Plan Y	3"	15	No's		
9	PVC Plan Bend	3"	30	No's		
10	PVC Plan Tee	3"	25	No's		
11	PVC Door Tee	3"	10	No's		
12	PVC 45° Bend	3"	30	No's		
13	PVC Nahani Trap	3"	20	No's		

Remarks: For E Block Cellar Purpose.

Prepared By	T.MADHU	Approved by	
Sign. & Date	18.06.2020	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED
 19 JUN 2020
 MINISH PARIKH
 MANAGER PROCUREMENT

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details

Vista Homes


Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN: 36AAGFV2068P1ZJ

DC No.	9892
DC Date.	20-06-2020
PO No.	68119
PO Date.	19-06-2020
Req ID	57764
Req Date	19-06-2020
Loc Req No	99643

Description of Goods	HSN/SAC	Qty
1 7274 - Plumbing - PVC - Single Y - 4 In - nos	3917	45
2 10030 - Plumbing - PVC - Bend Plain - 4 In - nos	39174000	50
3 7185 - Plumbing - PVC - Bend 45 degrees - 4 In - nos	39174000	50
4 10031 - Plumbing - PVC - Bend with door - 4 In - nos	39174000	40
5 7434 - Plumbing - PVC - Reducer Tee - other - nos	3917	30
6 7233 - Plumbing - PVC - Plain Tee - 4 In - nos	3917	20
7 10035 - Plumbing - PVC - Tee with door - 4 In - nos	39174000	15
8 7273 - Plumbing - PVC - Single Y - 3 In - nos	39174000	15
9 10023 - Plumbing - PVC - Bend Plain - 3 In - nos	39174000	30
10 7232 - Plumbing - PVC - Plain Tee - 3 In - nos	39174000	25
11 10027 - Plumbing - PVC - Tee with door - 3 In - nos	3917	10
12 7184 - Plumbing - PVC - Bend 45 degrees - 3 In - nos	39174000	30
13 7228 - Plumbing - PVC - Nahani Trap without jali - 3 In - nos	39174000	20
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		



INWARD	
Forward No: 24946	Dt: 20/6/20
AKN No: 8027	Dt:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

PRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details

Vista Homes

Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No. 11815
 Invoice Date. 20-06-2020
 PO No. 68119
 PO Date. 19-06-2020
 Req ID 57764
 Req Date 19-06-2020
 Loc Req No 99643

Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1 7274 - Plumbing - PVC - Single Y - 4 In - nos	3917	45	145.00	6,525.00	18	1,174.50
2 10030 - Plumbing - PVC - Bend Plain - 4 In - nos	39174000	50	81.00	4,050.00	18	729.00
3 7185 - Plumbing - PVC - Bend 45 degrees - 4 In -	39174000	50	71.00	3,550.00	18	639.00
4 10031 - Plumbing - PVC - Bend with door - 4 In -	39174000	40	97.00	3,880.00	18	698.40
5 7434 - Plumbing - PVC - Reducer Tee - other - nos 4" x 3"	3917	30	131.00	3,930.00	18	707.40
6 7233 - Plumbing - PVC - Plain Tee - 4 In - nos	3917	20	109.00	2,180.00	18	392.40
7 10035 - Plumbing - PVC - Tee with door - 4 In - nos	39174000	15	133.00	1,995.00	18	359.10
8 7273 - Plumbing - PVC - Single Y - 3 In - nos	39174000	15	75.00	1,125.00	18	202.50
9 10023 - Plumbing - PVC - Bend Plain - 3 In - nos	39174000	30	47.00	1,410.00	18	253.80
10 7232 - Plumbing - PVC - Plain Tee - 3 In - nos	39174000	25	62.00	1,550.00	18	279.00
11 10027 - Plumbing - PVC - Tee with door - 3 In - nos	3917	10	72.00	720.00	18	129.60
12 7184 - Plumbing - PVC - Bend 45 degrees - 3 In -	39174000	30	41.00	1,230.00	18	221.40
13 7228 - Plumbing - PVC - Nahani Trap without jali -	39174000	20	68.00	1,360.00	18	244.80
14						
15						
IGST	CGST	SGST	Total Taxable Amount	33,505.00		6,030.90
	3,015.45	3,015.45	Total Invoice Amount		39,535.90	

Rupees : Thirty Nine Thousand Five Hundred Thirty Five and Paise Ninty Only.

for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Vista Home
GSTIN/UIN: 36AAGFV2068P1ZJ

Purchase Voucher

Dated : 2-Jul-2020

No. : PUR/10154
Ref.: 11824 dt. 20-Jun-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Road Sec Bad

Particulars		Amount
	35,776.91	₹ 42,217.00
Steel GST 18%	3,219.92	
INPUT-CGST	3,219.92	
INPUT-SGST	0.25	
OIE-Rounded Off		
On Account of :		
Being amount credited to summit sales llp towards purchase of steel against invoice no;-11824 dt; -20.06.2020 pono;-67126 dt:-18.05.2020		
Amount (in words) :		
Indian Rupees Forty Two Thousand Two Hundred Seventeen Only		
		for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Scan id
40827

16

Enlace

Date:	22/6/20		Prepared by:	S Soumya.	
PO/WO no.	67126		PO / WO Date.	18/5/20	
Supplier Name	Sslp.		PO/WO amount	62,736.46.	
Firm/Company	Vista homes.		Project	Vista homes.	
Sl. No.	Bill No.	Bill Date	Bill amount		
1.	11824	20/6/20.	42,216.75		
2.					
3.					
Amount A - Bills total (Excluding Transport & Hamali Charges):				42,216.75.	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN	
1.	9901	20/6/20	20270	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount B - Other Credits :					
Amount C - Other Debits :					
Amount D (D=A+B-C) - Amount to be credited to the supplier:				42,216.75 ✓	
Amount E - PO / WO value:				62,736.46 ✓	
Amount F - Difference (A - E):				20,520 ✓	
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?			☐ Yes ☐ No (explained below)		
Excess / short material received			☐ Approved - within acceptable limits ☐ No (explained below)		
Close PO / WO			☐ Yes ☒ No - wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)			☐ Yes - Rs. /- ☐ No		
Payment - due date			27/6/20		
Remarks: Part bill received					
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts - receiver of bill
Sign:	Soumya		MINISH PARIKH MANAGER PROCUREMENT		
Date	22/6/20				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details				Invoice No.		11824					
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice Date.		20-06-2020					
				PO No.		67126					
				PO Date.		18-05-2020					
				Req ID		56789					
				Req Date		13-05-2020					
				Loc Req No		99557					
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt				
1	8141 - Steel - other - M.S.Grills - Others - SFT 69.75" x 45.75" - 03 nos.	7214	72	80.85	5,821.20	18	1,047.82				
2	8141 - Steel - other - M.S.Grills - Others - SFT 45.75" x 45.75" - 18 nos.	7214	288	80.85	23,284.80	18	4,191.26				
3	8141 - Steel - other - M.S.Grills - Others - SFT 45.75" x 33.75" - 05 nos.	7214	60	80.85	4,851.00	18	873.18				
4	8141 - Steel - other - M.S.Grills - Others - SFT 30.75" x 39.75" - 02 nos.	7214	19.25	80.85	1,556.36	18	280.14				
5	6188 - Miscellaneous - Hamali charges - NA - Per Sft		439.25	0.60	263.55	18	47.44				
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
IGST				CGST		SGST		Total Taxable Amount	35,776.91		6,439.84
				3,219.92		3,219.92		Total Invoice Amount	42,216.75		
Rupees : Fourty Two Thousand Two Hundred Sixteen and Paise Seventy Five Only.											



for Summit Sales LLP

Subject to Hyderabad Jurisdiction

Authorised signatory

Purchase Order

Page(s) 1 Of 2

18-05-2020 12:22:12



67126

06.05.20 1:44:19

From Company : **Vista Homes**

5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AAGFV2068P1ZJ

Supplier Details

Summit Sales LLP

5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67126	99557
Doc Date	18-05-2020	
Quote No	Nil	
Quote Date	24-02-2018	
SupplyType	Supply And Installation	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8141 - Steel - other - M.S.Grills - Others - SFT 69.75" x 45.75" - 03 nos.	72.00	80.85	0.00	18.00	6,869.02
2 8141 - Steel - other - M.S.Grills - Others - SFT 45.75" x 45.75" - 18 nos.	288.00	80.85	0.00	18.00	27,476.06
3 8141 - Steel - other - M.S.Grills - Others - SFT 45.75" x 33.75" - 05 nos.	60.00	80.85	0.00	18.00	5,724.18
4 8141 - Steel - other - M.S.Grills - Others - SFT 30.75" x 39.75" - 02 nos.	19.25	80.85	0.00	18.00	1,836.51
5 8141 - Steel - other - M.S.Grills - Others - SFT 21.75" x 21.75" - 14 nos.	56.00	80.85	0.00	18.00	5,342.57
6 8141 - Steel - other - M.S.Grills - Others - SFT 57.75" x 51.75" - 07 nos.	157.50	80.85	0.00	18.00	15,025.97
7 6188 - Miscellaneous - Hamali charges - NA - Per Sft	652.75	0.60	0.00	18.00	462.15
Total Order Value . . .					62,736.46
Rupees : Sixty Two Thousand Seven Hundred Thirty Six and Paise Fourty Six Only.					

Terms and Conditions :-

Specification / Brand All MS flat pattis should be 3/4 - 6mm & 10 mm thickness sq.rod. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. vide circular no. 831(b), dtd.10/06/2016 and accepted by contractor.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date Within 5days

Delivery Location Vista Homes

Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school

Phone. Contact: 8790166611

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for E-002,007,208,302,306,404,408.

Completion Date Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

For **Vista Homes**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : 19/05/2020

Name : _____

Date : 19/05/2020

⇒ Part bill received of Rs. 22,261/- and bal. bill of Rs. 20,520/- to be received by 28/6/20.

Requisition Form - Window Grills			
Company	VISTA HOMES		
Req. no.	99557		
Material required before	18.05.2020		
Prepared by:	Khadar		
Flat / Block no:	For E Block-002,007,208,302,30		
Type A 1220 Sft 3BHK Order Value:	2	Flats	
Type B 1220 Sft 3BHK Order Value:	2	Flats	
Type C 950 Sft 2BHK Order Value:	1	Flats	
Type D 950 Sft 2BHK Order Value:	2	Flats	
S No.	Item Description	Units	Qty required for Type C 950 Sft 2BHK flat
1	Grill 6'x4'	nos	1
2	Grill 4'x4'	nos	2
3	Grill 4'x3'	nos	1
4	Grill 3'x3'	nos	-
5	Grill 2'9"x3'6"	nos	-
6	Grill 2'x2'	nos	2
7	Grill 5'x4'6"	nos	1
	Total		


APPROVED BY
15 MAY 2020
SOHAN MOBI
MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 2

13-05-2020 15:53:37

Original / Office Copy / Purchase Div.Copy

From Company : **Vista Homes**
5-4-187/3 & 4, II nd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ

Draft PO for Approval

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	67126	99557
Doc Date	13-05-2020	
Quote No	Nil	
Quote Date	24-02-2018	
SupplyType	Supply And Installation	

Kind Attn : Hamendra,Prabhakar

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8141 - Steel - other - M.S.Grills - Others - SFT 69.75" x 45.75" - 03 nos.	72.00	80.85	0.00	18.00	6,869.02
2 8141 - Steel - other - M.S.Grills - Others - SFT 45.75" x 45.75" - 18 nos.	288.00	80.85	0.00	18.00	27,476.06
3 8141 - Steel - other - M.S.Grills - Others - SFT 45.75" x 33.75" - 05 nos.	60.00	80.85	0.00	18.00	5,724.18
4 8141 - Steel - other - M.S.Grills - Others - SFT 30.75" x 39.75" - 02 nos.	19.25	80.85	0.00	18.00	1,836.51
5 8141 - Steel - other - M.S.Grills - Others - SFT 21.75" x 21.75" - 14 nos.	56.00	80.85	0.00	18.00	5,342.57
6 8141 - Steel - other - M.S.Grills - Others - SFT 57.75" x 51.75" - 07 nos.	157.50	80.85	0.00	18.00	15,025.97
7 6188 - Miscellaneous - Hamali charges - NA - Per Sft	652.75	0.60	0.00	18.00	462.15
Rupees : Sixty Two Thousand Seven Hundred Thirty Six and Paise Fourty Six Only.					
Total Order Value . . .					62,736.46

Terms and Conditions :-

Specification / Brand	All MS flat pattis should be 3/4 - 6mm & 10 mm thickness sq.rod. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. vide circular no. 831(b), dtd.10/06/2016 and accepted by contractor.
Payment Terms	After Delivery & Production of bill
Tax	All taxes included in above price.
Delivery Date	Within 5days
Delivery Location	Vista Homes Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school Phone. Contact: 8790166611
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work.10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	1 year on workmanship
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for E-082,007,208,302,306,404,408.
Completion Date	Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.
Measurement	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.

For Vista Homes

Accepted the above Terms And Conditions

Draft PO for Approval

For Summit Sales LLP

Name : _____

Name : _____

Date : ____/____/____

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

Customer Details		DC No.	9901
Vista Homes		DC Date.	20-06-2020
Kapra, Opp to MRR School, Ecil		PO No.	67126
SY.no.193		PO Date.	18-05-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	56789
		Req Date	13-05-2020
		Loc Req No	99557
Description of Goods		HSN/SAC	Qty
1	8141 - Steel - other - M.S.Grills - Others - SFT	7214	72
2	8141 - Steel - other - M.S.Grills - Others - SFT	7214	288
3	8141 - Steel - other - M.S.Grills - Others - SFT	7214	60
4	8141 - Steel - other - M.S.Grills - Others - SFT	7214	19.25
5	6188 - Miscellaneous - Hamali charges - NA - Per Sft		439.25
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



INWARD	
INWARD No: 39272	Dt: 20/6/20
INWARD No: 80270	Dt:
Received By:	Sign: [Signature]
Vista Homes	

Subject to Hyderabad Jurisdiction

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad-500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-06-2020

TRANSIT COPY

Customer Details				GSTIN/UNI: 36ACQFS2044C1Z7				1 of 1 : 20-06-2020							
Vista Homes Kapra, Opp to MRR School, Ecil SY.no.193 GSTIN : 36AAGFV2068P1ZJ				Invoice No.		11824									
				Invoice Date.		20-06-2020									
				PO No.		67126									
				PO Date.		18-05-2020									
				Req ID		56789									
				Req Date		13-05-2020									
				Loc Req No		99557									
	Description of Goods			HSN/SAC		Qty		Rate		Gross		Tax%		Tax Amt	
1	8141 - Steel - other - M.S.Grills - Others - SFT 69.75" x 45.75" - 03 nos.			7214		72		80.85		5,821.20		18		1,047.82	
2	8141 - Steel - other - M.S.Grills - Others - SFT 45.75" x 45.75" - 18 nos.			7214		288		80.85		23,284.80		18		4,191.26	
3	8141 - Steel - other - M.S.Grills - Others - SFT 45.75" x 33.75" - 05 nos.			7214		60		80.85		4,851.00		18		873.18	
4	8141 - Steel - other - M.S.Grills - Others - SFT 30.75" x 39.75" - 02 nos.			7214		19.25		80.85		1,556.36		18		280.14	
5	6188 - Miscellaneous - Hamali charges - NA - Per Sft					439.25		0.60		263.55		18		47.44	
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
IGST		CGST		SGST		Total Taxable Amount				35,776.91				6,439.84	
		3,219.92		3,219.92		Total Invoice Amount						42,216.75			
Rupees : Fourty Two Thousand Two Hundred Sixteen and Paise Seventy Five Only.															

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Purchase Voucher

No. : PUR/10155
Ref.: 11762 dt. 18-Jun-2020

Dated : 2-Jul-2020

Party's Name: **Summit Sales LLP**
5-4-187/3&4 Soham Mansion MG Road Sec Bad

Particulars	Amount
Plumbing GST 18%	11,970.00
INPUT-CGST	1,077.30
INPUT-SGST	1,077.30
OIE-Rounded Off	0.40
	₹ 14,125.00

Cn Account of :
Being amount credited to summit sales llp towards purchase of plumbing material against invoice no:
-11762 dt:-18.06.2020 pono:-68012 dt:-16.06.2020
Amount (in words) :
Indian Rupees Fourteen Thousand One Hundred Twenty Five Only

for SUP-Summit Sales LLP

Prepared by: lavanya.r@modiproperties.com

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: <u>19/6/20</u>		Prepared by: <u>Goumya.</u>	
PO/WO no. <u>68012</u>		PO / WO Date. <u>16/6/20</u>	
Supplier Name <u>Sslp.</u>		PO/WO amount <u>14,124.60</u>	
Firm/Company <u>Nista homes.</u>		Project <u>Nista homes.</u>	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	<u>11762</u>	<u>18/6/20</u>	<u>14,124.60</u>
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges): <u>14,124.60</u>			
Sl. No.	DC No	DC. Date	MRN No.
1.	<u>9842</u>	<u>18/6/20</u>	<u>80150</u>
2.			
3.			
4.			
DC matches MRN ☒ Yes ☐ No ☐ Yes ☐ No ☐ Yes ☐ No ☐ Yes ☐ No			
Amount B – Other Credits : <u>-</u>			
Amount C – Other Debits : <u>-</u>			
Amount D (D=A+B-C) – Amount to be credited to the supplier: <u>14,124.60</u>			
Amount E – PO / WO value: <u>14,124.60</u>			
Amount F – Difference (A – E): <u>-</u>			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. <u>-</u> ☒ No	
Payment – due date		<u>18/6/20</u>	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement M D
Sign:	<u>Goumya</u>	<u>MINISH PARIKH</u>	<u>23 JUN 2020</u>
Date	<u>19/6/20</u>	<u>23 JUN 2020</u>	<u>23 JUN 2020</u>
Accounts – receiver of bill	Accountant	Accounts Manager	
<u>Q. Lany</u>	<u>MD</u>	<u>MD</u>	<u>MD</u>

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

Supplier / Customer / Transporter - Copy

1 of 1 : 18-06-2020

Customer Details

Vista Homes

Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No. 11762

Invoice Date. 18-06-2020

PO No. 68012

PO Date. 16-06-2020

Req ID 57687

Req Date 16-06-2020

Loc Req No 99634

Description of Goods				Loc Req No	99634		
1	7345 - Plumbing - PVC - Loft Tank - Other - Nos	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
	200 ltrs	3925	9	1330.00	11,970.00	18	2,154.60
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST			
1,077.30				1,077.30			
SGST				Total Taxable Amount			
1,077.30				11,970.00			
Total Invoice Amount				2,154.60			
Rupees : Fourteen Thousand One Hundred Twenty Four and Paise Sixty Only.				14,124.60			

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order

Page(s) 1 Of 1

16-06-2020 4:52:06 PM

From Company : **Vista Homes**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AAGFV2068P1ZJ



68012

16.06.20 2:49:39

PV

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	68012	99634
Doc Date	16-06-2020	
Quote No	Nil	
Quote Date	16-06-2020	
SupplyType	Supply	

Kind Attn : **Hamendra, Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7345 - Plumbing - PVC - Loft Tank - Other - Nos 200 ltrs	9.00	1,330.00	0.00	18.00	14,124.60
Rupees : Fourteen Thousand One Hundred Twenty Four and Paise Sixty Only.					Total Order Value . . . 14,124.60

Terms and Conditions :-

Specification / Brand	As per details given in the quotation.
Payment Terms	After Delivery & Production of bill
Tax	Inclusive of all taxes
Delivery Date	Next Day.
Delivery Location	Vista Homes Sy. No. 193, Kapra, Hyd. From ECIL take left in lane opposite MRR school Phone. Contact: 8790166611
Penalty For Delay	Nil
Transportation Cost	Included by us.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for F 001 to -009 flats Purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	

For **Vista Homes**
Authorised Signatory

Name : 

Accepted the above Terms And Conditions
For **Summit Sales LLP**

Name : _____

Date : __/__/__

66012

Requisition Form - Sink and /or Tank											
Company	Vista Homes	Site & Phase	Vista Homes								
Req. no.	99634	Req. Date	13.06.2020								
Material required before	17.06.2020	ID no.	57687								
Prepared by:	Khadar	Approved by (sign):									
Flat / Block no:	F-Block-001-009										
Type A & B 1220 Sft 3BHK	4 Flats										
Type C & D 950 Sft 2BHK	5 Flats										
S No.	Item Description	Units	Qty required for Type A & B 1220 Sft 3BHK flat	Qty required for Type C & D 950 Sft 2BHK flat	Type A & B 1220 3BHK flats requirement	Type C & D 950 Sft 2 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	Stainless steel sink	Nos	1.00	1.00	0.00	0.00	0.00	0.00	0.00		
2	Loft Tank 200lts	Nos	1.00	1.00	4.00	5.00	9.00	0.00	9.00		
	Total						9.00	0.00	9.00		

APPROVED
16 JUN 2020
MINISH PARIKH
MANAGER PROCUREMENT

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-06-2020

Customer Details		DC No.	9842
Vista Homes		DC Date.	18-06-2020
Kapra, Opp to MRR School, Ecil		PO No.	68012
SY.no.193		PO Date.	16-06-2020
GSTIN : 36AAGFV2068P1ZJ		Req ID	57687
		Req Date	16-06-2020
		Loc Req No	99634
Description of Goods		HSN/SAC	Qty
1	7345 - Plumbing - PVC - Loft Tank - Other - Nos	3925	9
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 24236	Dt: 18/6/20
MRN No: 80150	Dt:
Received By:	Sign:
Vista Homes	

for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

Supplier / Customer / Transporter - Copy

1 of 1 : 18-06-2020

Customer DetailsVista Homes
Kapra, Opp to MRR School, Ecil

SY.no.193

GSTIN : 36AAGFV2068P1ZJ

Invoice No.	11762
Invoice Date.	18-06-2020
PO No.	68012
PO Date.	16-06-2020
Req ID	57687
Req Date	16-06-2020
Loc Req No	99634

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7345 - Plumbing - PVC - Loft Tank - Other - Nos 200 ltrs	3925	9	1330.00	11,970.00	18	2,154.60
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount	11,970.00			2,154.60
	1,077.30	1,077.30	Total Invoice Amount				14,124.60

Rupees : Fourteen Thousand One Hundred Twenty Four and Paise Sixty Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction